Meeting Agenda Farmington High School Building Committee Meeting FHS Library/ZOOM Webinar Wednesday, April 19, 2023 5:00 P.M.

Attendees:

Meg Guerrera, Chair Wendy Ku Chris Fagan Sarah Healey (via ZOOM) Johnny Carrier Michael Smith (via ZOOM) Suraj Kurtakoti Beth Kintner Scott Hurwitz, Asst. Superintendent of Finance & Operations Sam Kilpatrick, Director of School Facilities (via ZOOM) Kat Krajewski, Assistant Town Manager Devon Aldave, Clerk of the Committee Sam D'Agostino, Construction Solutions Group Mike Small, Construction Solutions Group Archana Pai, TSKP Studio Nelson Reis, O&G Industries Michael Kensah, O&G Industries

A. Call to Order.

The meeting was called to order at 5:02 P.M.

B. Pledge of Allegiance.

The committee members recited the Pledge of Allegiance.

C. Public Comment.

None.

D. Minutes.

1) To approve the attached March 15, 2023, minutes.

Upon a motion made and seconded (Fagan/Kurtakoti) it was unanimously VOTED: to approve the March 15, 2023, minutes.

E. Correspondence Received 3/14/2023-4/17/2023.

None.

F. Reports.

1) Chair Report.

No report.

2) Town Council Liaison Report.

Johnny Carrier reported that a referendum will be held on April 27, 2023, on the FY 23-24 Budget, the 1928 Building Project, and Road & Reconstruction bonds.

3) Board of Education Liaison Report.

No report.

4) 1928 Building Committee Liaison Report.

Chris Fagan reported that the VE Subcommittee has made cuts and modifications to the 1928 Building Project in an effort to meet the Town Council's \$16 million total project maximum budget. The 1928 Building Project will be included on the ballot for the April 27th referendum.

5) Owner's Representative Report.

Sam D'Agostino reported that CSG submitted the 2nd application for State reimbursement in the amount of \$6.8 million. The professional team continues to meet weekly to discuss change order and RFIs. CSG is involved in the group working on furniture and technology in the new building.

6) Architect Report.

Archana Pai reported that TSKP Studio continues to work with the professional team. TSKP is working with the design group for interior details including FF&E.

7) Construction Manager Report.

Nelson Reis presented a monthly report which is recorded with these minutes as Attachment A. Nelson reiterated that the project is on schedule and on budget.

8) Communications Subcommittee Report.

Meg Guerrera reported that the Communications Subcommittee is planning a Topping Off Ceremony for the placement of the final steel beam. The ceremony will take place at FHS on May 13th at 9:00 a.m.

9) Financial Subcommittee Report.

Meg Guerrera reported that the Financial Subcommittee met last week and reviewed the financial packets that are included in tonight's agenda.

10) Financial Report.

Kat Krajewski reported that there is no update to the financial report.

G. New Business.

1) To approve the following invoice package for Farmington Central Offices:

Name	Amount	Description
Construction	\$1,030.00	Professional
Solutions Group		Services Central
_		Office (March
		2023)

Upon a motion made and seconded (Fagan/Ku) it was unanimously VOTED: to approve the invoice package for Farmington Central Offices.

2) To approve the following invoice package for Farmington High School:

Name	Amount	Description
Construction	\$22,597.00	Professional
Solutions Group		Services Central
		Office (March
		2023)
O&G Industries	\$6,017,298.41	Application #9
TSKP Studio	\$42,000.00	Professional
		Services (March
		2023)
Innovative	\$1,704.00	Commissioning
Engineering		Services
Services, LLC (IES)		(Invoice
		#17659)
IMTL	\$1,100.00	Materials
		Testing (Invoice
		#5786A)
IMTL	\$1,100.00	Materials
		Testing (Invoice
		#5786B)
O&G Industries	\$11,680.00	Proposed
		Change Order
		No. 3- PR#2-
		Grease Trap &
		SMH
O&G Industries	(\$30,838.00)	Proposed
	Credit back to	Change Order
	project	No. 4-PR#2-
		Footing Drains
_		at Areas C&D
O&G Industries	(\$54,321.00)	Proposed
	Credit back to	Change Order
	project	#6- CE-050 UG
		Storm &

		Sanitary-Cast
		Iron to PVC
O&G Industries	(\$18,872.00)	Proposed
	Credit back to	Change Order
	project	#7- CE-051
		Ferguson
		Plumbing
		Hangers
O&G Industries	(\$31,454.00)	Proposed
	Credit back to	Change Order
	project	#8-CE-052
		Ferguson HVAC
		Hangers
O&G Industries	\$242,506.00	Proposed
		Change Order
		#9-PR#9-
		Eversource
		Revisions to
		Electrical
		Primary
O&G Industries	(\$70,000.00)	Proposed
	Credit back to	Change Order
	project	#12-BP 2.07n-
		Roofing Cost
		Savings Credit
		(New HS)
O&G Industries	\$6,357.00	Proposed
		Change Order
		#13-PR #11-
		Carbon
		Monoxide
0007.4	(+74.277.00)	Detectors
O&G Industries	(\$74,277.00)	Proposed
	Credit back to	Change Order
	project	#14-CE-061-BP
		2.06- VE Display
		Case & Grade 1
		Locks

Samantha D'Agostino and Nelson Reis reviewed the invoice packet with the committee. Nelson and Sam explained that the \$242,506.00 change order is due to Eversource requiring additional primary electrical feeds.

Upon a motion made and seconded (Fagan/Ku) it was unanimously VOTED: to approve the invoice package for Farmington High School.

H. Other Business.

None.

I. Adjournment.

Upon a motion made and seconded (Fagan/Ku) it was unanimously VOTED: to adjourn at 5:48 P.M.

Respectfully Submitted,

Devon Aldave Clerk of the Committee



April 12, 2023

Ms. Kathleen Blonski Town Manager Town of Farmington 1 Montieth Drive Farmington, CT 06032

REFERENCE: Farmington High School O&G Project No. 2013902 Monthly Progress Report No. 2

Dear Ms. Blonski,

Enclosed for your information and records is Monthly Progress Report No. 2 through March 2023.

If you have any questions concerning this report, please contact me at your convenience.

Sincerely,

O & G INDUSTRIES, INC.

Nelson Reis Project Manager

NR/LCR

CC: File 2013902

Field

Enclosures

FARMINGTON HIGH SCHOOL

TABLE OF CONTENTS

O & G Staff	1
Summary Data	2
Construction Manager's Monthly Cost Control Report	3-6
Owner Changes Log	7-8
CM In-Scope Changes Log	9
PCO's Under Review	10
Cost/Schedule Impact Items	11
Project Commentary	12
Project Schedule (Run Date 4/11/23)	13-85
Project Photos	86-90

MONTHLY PROGRESS REPORT

MARCH 2023

0&G PROJECT

PROJECT: Farmington High School NO.: 2013902

LOCATION: Farmington, Connecticut

OWNER: Town of Farmington O&G STAFF

SUMMARY DATA						
March 2023 PROJECT: Farmington High School		Report # 2				
COMPLETION DATES	ORIGINAL	CURRENT				
New High School	7/30/2024	7/30/2024				
Building Abatement	10/16/2024	10/16/2024				
Central Office Renovations	2/14/2025	2/14/2025				
Sitework & Landscaping	5/1/2025	5/1/2025				
Commissioning	10/22/2024	10/22/2024				
PHYSICAL PROGRESS PERCENTAGE COMPLETE	LAST REPORT	THIS REPORT				
New High School	20%	25%				
Sitework & Landscaping	20%	25%				
Commissioning	0%	0%				
Construction Budget	LAST REPORT	THIS REPORT				
Baseline Budget	\$124,836,478.00	\$124,836,478.00				
GMP Allowances						
Potential Budget Revisions	\$11,680.00	\$169,860.00				
Approved Budget Revisions	-\$82,908.00	\$110,459.00				
Current Budget (GMP)	\$124,765,250.00	\$125,116,797.00				
Construction Costs	LAST REPORT	THIS REPORT				
Awarded Contracts	\$119,438,896.00	\$119,728,100.00				
Potential Contract Changes	-\$72,831.00	\$235,060.00				
Approved Contract Changes	\$1,603.00	-\$80,102.00				
Projected Costs	\$119,367,668.00	\$119,883,058.00				
Pending Contracts						
Projected Costs with Pending Contracts	\$119,367,668.00	\$119,883,058.00				
Funds Available	LAST REPORT	THIS REPORT				
Allowances Funds Available	\$5,397,582.00	\$5,233,739.00				
Total Funds Available	\$5,397,582.00	\$5,233,739.00				

CM Monthly Cost Control Report

Grouped by WBS. Summarized by Line Item Name.

Farmington HS Reporting Period ending 2023-03-27 Cost in USD

Line Item Name	Code	Name	Baseline Budget	Potential Budget Revisions	Approved Budget Revisions	Current Budget	Original Downstream Contract	Potential Contract Changes	Approved Contract Changes	Projected Cost	Funds Available
	2013902	Farmington High School & Central Office	124,836,478	169,860	110,459	125,116,797	119,728,100	235,060	-80,102	119,883,058	5,233,739
	2013902 HS	Farmington High School	121,813,804	169,860	110,459	122,094,123	116,827,801	219,160	-80,102	116,966,859	5,127,264
	2 HS	CM Staff, General Conditions & Reimbursables	4,089,019			4,089,019	4,089,018			4,089,018	1
	2000 HS	Staff	3,869,759	0	0	3,869,759	3,869,758	0	0	3,869,758	1
CM Staff			3,869,759	0	0	3,869,759	3,869,758	0	0	3,869,758	1
	2100 HS	General Conditions & Reimbursables	219,260	0	0	219,260	219,260	0	0	219,260	0
CM GCs & Reimbursables			219,260	0	0	219,260	219,260	0	0	219,260	0
	8 HS	Trade Contractors	109,311,791	167,395	108,856	109,588,042	109,447,857	216,695	-81,705	109,582,847	5,195
	8000 HS	Trade Contractors	109,311,791	167,395	108,856	109,588,042	109,447,857	216,695	-81,705	109,582,847	5,195
Site Work			12,441,275	155,709	108,856	12,705,840	12,436,275	160,709	108,856	12,705,840	0
Concrete			3,724,000	0	0	3,724,000	3,717,300	6,700	0	3,724,000	0
Masonry			6,047,700	0	0	6,047,700	6,047,700	0	0	6,047,700	0
Steel			10,664,100	0	0	10,664,100	10,635,000	29,100	0	10,664,100	0
Metal Fabrications			2,049,000	0	0	2,049,000	2,049,000	0	0	2,049,000	0
Arch Woodwork			4,031,001	-73,200	0	3,957,801	4,031,001	-73,200	0	3,957,801	0
General Trades			6,051,232	157,990	0	6,209,222	6,051,232	157,990	0	6,209,222	0
Membrane Roofing	I		3,377,336	-70,000	0	3,307,336	3,377,336	-70,000	0	3,307,336	0
Spray Applied Fireproofing			2,469,000	0	0	2,469,000	2,469,000	0	0	2,469,000	0
Firestopping			153,051	0	0	153,051	153,051	0	0	153,051	0
Al-Fr Ent Storefront	t		6,764,513	0	0	6,764,513	6,764,513	0	0	6,764,513	0
Gyp Board			7,798,333	0	0	7,798,333	7,798,333	0	0	7,798,333	0
Flooring			2,751,542	0	0	2,751,542	2,751,542	0	0	2,751,542	0
Painting			901,979	0	0	901,979	901,979	0	0	901,979	0
Foodservice Equip			1,457,771	0	0	1,457,771	1,457,771	0	0	1,457,771	0
Fire Protection			1,416,000	0	0	1,416,000	1,416,000	10,000	0	1,426,000	-10,000
Window Treatments	S		202,556	0	0	202,556	202,556	0	0	202,556	0
Plumbing			17,315,500	-74,454	0	17,241,046	17,317,000	-75,954	0	17,241,046	0
HVAC			542,939	-3,581	0	539,358	582,940	-3,581	0	579,359	-40,001

Line Item Name	Code	Name	Baseline Budget Pote	ential Budget Revisions	Approved Budget Revisions	Current Budget	Original Downstream Contract	ential Contract Changes	Approved Contract Changes	Projected Cost	Funds Available
Electrical			8,394,900	74,931	0	8,469,831	8,383,000	74,931	0	8,457,931	11,900
Sitework Enabling			1,667,735	0	0	1,667,735	1,815,000	0	-190,561	1,624,439	43,296
Final Cleaning			129,600	0	0	129,600	129,600	0	0	129,600	0
Abatement & Demolition			2,353,087	0	0	2,353,087	2,353,087	0	0	2,353,087	0
Masonry Reno			95,000	0	0	95,000	95,000	0	0	95,000	0
Unassigned			696,400	0	0	696,400	696,400	0	0	696,400	0
Waterproofing			387,007	0	0	387,007	387,007	0	0	387,007	0
Acoustical			41,158	0	0	41,158	41,158	0	0	41,158	0
Tiling			1,337,376	0	0	1,337,376	1,337,376	0	0	1,337,376	0
Electrical, Low Voltage, Fire Alarm			309,700	0	0	309,700	309,700	0	0	309,700	0
Low Voltage Systems			3,741,000	0	0	3,741,000	3,741,000	0	0	3,741,000	0
	9 HS	Bond, Insurance, Allowances, Contingencies & Fees	8,412,994	2,465	1,603	8,417,062	3,290,926	2,465	1,603	3,294,994	5,122,068
	9000 HS	Bonds & Insurance	1,787,032	2,465	1,603	1,791,100	1,787,032	2,465	1,603	1,791,100	0
CM GCs & Reimbursables			1,787,032	2,465	1,603	1,791,100	1,787,032	2,465	1,603	1,791,100	0
	9100 HS	Allowances	1,800,500	0	0	1,800,500	0	0	0	0	1,800,500
Utility Company Charge			265,000	0	0	265,000	0	0	0	0	265,000
Floor Protection Area	a		25,000	0	0	25,000	0	0	0	0	25,000
Temp Heat For Masonry			25,000	0	0	25,000	0	0	0	0	25,000
115000 Misc Equipment			25,000	0	0	25,000	0	0	0	0	25,000
Firestopping Area F			5,000	0	0	5,000	0	0	0	0	5,000
Fire Shutters in Classrooms			120,000	0	0	120,000	0	0	0	0	120,000
Wood Stair and Platforms			110,000	0	0	110,000	0	0	0	0	110,000
Laboratory Safety Devices			60,000	0	0	60,000	0	0	0	0	60,000
Floors Boxes Area F			65,000	0	0	65,000	0	0	0	0	65,000
Sitework Tennis Court			1,100,500	0	0	1,100,500	0	0	0	0	1,100,500
	9200 HS	Contingencies	3,321,570	0	0	3,321,570	0	0	0	0	3,321,570

Line Item Name	Code	Name	Baseline Budget Po	otential Budget Revisions	Approved Budget Revisions	Current Budget	Original Downstream Contract Potenti	ial Contract Changes	Approved Contract Changes	Projected Cost	Funds Available
CM Contingency			3,321,570	0	0	3,321,570	0	0	0	0	3,321,570
	9300 HS	Fees	1,503,892	0	0	1,503,892	1,503,894	0	0	1,503,894	-2
CM Fee			1,503,892	0	0	1,503,892	1,503,894	0	0	1,503,894	-2
	2013902 CO	Central Office	3,022,674	0	0	3,022,674	2,900,299	15,900	0	2,916,199	106,475
	2 CO	CM Staff, General Conditions & Reimbursables	191,151			191,151	191,151			191,151	0
	2000 CO	Staff	185,716	0	0	185,716	185,716	0	0	185,716	0
CM Staff			185,716	0	0	185,716	185,716	0	0	185,716	0
	2100 CO	General Conditions & Reimbursables	5,435	0	0	5,435	5,435	0	0	5,435	0
CM GCs & Reimbursables			5,435	0	0	5,435	5,435	0	0	5,435	0
	8 CO	Trade Contractors	2,667,532	0	0	2,667,532	2,627,532	15,900	0	2,643,432	24,100
	8000 CO	Trade Contractors	2,667,532	0	0	2,667,532	2,627,532	15,900	0	2,643,432	24,100
Final Cleaning			8,400	0	0	8,400	8,400	0	0	8,400	0
Abatement & Demolition			41,913	0	0	41,913	41,913	0	0	41,913	0
Concrete			22,700	0	0	22,700	22,700	0	0	22,700	0
Masonry			105,000	0	0	105,000	105,000	0	0	105,000	0
Structural Steel			22,000	0	0	22,000	22,000	0	0	22,000	0
3.11 Millwork and Casework			71,799	0	0	71,799	71,799	0	0	71,799	0
Waterproofing			6,893	0	0	6,893	6,893	0	0	6,893	0
Firestopping			2,726	0	0	2,726	2,726	0	0	2,726	0
Roofing			471,664	0	0	471,664	471,664	0	0	471,664	0
Alum Ent, Strfrnt, Cwall, Metal Siding	9		120,487	0	0	120,487	120,487	0	0	120,487	0
Acoustical			45,490	0	0	45,490	45,490	0	0	45,490	0
Drywall & Acoustica	al		138,902	0	0	138,902	138,902	0	0	138,902	0
Flooring			49,009	0	0	49,009	49,010	0	0	49,010	-1
Painting			16,066	0	0	16,066	16,066	0	0	16,066	0
Tiling			23,821	0	0	23,821	23,821	0	0	23,821	0
General Trades			170,468	0	0	170,468	170,468	0	0	170,468	0
Window Treatment	ts		3,608	0	0	3,608	3,608	0	0	3,608	0
Fire Protection			70,000	0	0	70,000	70,000	4,000	0	74,000	-4,000

Line Item Name	Code	Name	Baseline Budget	Potential Budget Revisions	Approved Budget Revisions	Current Budget	Original Downstream Contract	Potential Contract Changes	Approved Contract Changes	Projected Cost	Funds Available
HVAC	,		716,561	0	0	716,561	676,560	0	0	676,560	40,001
Electrical			89,000	0	0	89,000	89,000	11,900	0	100,900	-11,900
Electrical, Low Voltage, Fire Alarm			342,300	0	0	342,300	342,300	0	0	342,300	0
Site Work			128,725	0	0	128,725	128,725	0	0	128,725	0
	9 CO	Bond, Insurance, Allowances, Contingencies & Fees	163,991	0	0	163,991	81,616	0	0	81,616	82,375
	9000 CO	Bonds & Insurance	44,319	0	0	44,319	44,319	0	0	44,319	0
CM GCs & Reimbursables			44,319	0	0	44,319	44,319	0	0	44,319	0
	9200 CO	Contingencies	82,375	0	0	82,375	0	0	0	0	82,375
CM Contingency			82,375	0	0	82,375	0	0	0	0	82,375
	9300 CO	Fees	37,297	0	0	37,297	37,297	0	0	37,297	0
CM Fee			37,297	0	0	37,297	37,297	0	0	37,297	0
TOTAL			124,836,478	169,860	110,459	125,116,797	119,728,100	235,060	-80,102	119,883,058	5,233,739

Owner Changes Log

Out-Of Scope

Grouped by Budget Status, Change Event No. and Change Event Name.

Farmington HS Reporting Period ending 2023-03-27

Farmington HS	Grouped by Budget Status, Change Event No. and Change Event Name. Reporting Period ending 2023-03-27	Cost in USD
Control Account	Owner CO #	Budget Change
Potential		204,604
CE-003		11,680
RFI #51 - Grease Trap & SMH 11		11,680
312316 - 2.31 - Sitework (New HS) - J. lapaluce	cio, Inc.	11,510
010815 - Liability Insurances		98
010805 - P&P Bonds		72
CE-048		-30,838
PR #2 - Footing Drains at Area C & D		-30,838
312316 - 2.31 - Sitework (New HS) - J. lapaluce	cio, Inc.	-30,390
010815 - Liability Insurances		-258
010805 - P&P Bonds		-190
CE-049		242,506
PR #9 - Eversource Revisions Elec Primary		242,506
312316 - 2.31 - Sitework (New HS) - J. lapaluce	cio, Inc.	172,179
260050 - 2.26 - Electrical (New HS) - Ferguson	Electric	66,809
010815 - Liability Insurances		2,031
010805 - P&P Bonds		1,487
CE-050		-54,321
Cost Savings Credit - UG Strom & Sanitary Cas (Excludes Grease Waste)	st Iron to PVC	-54,321
220050 - 2.22a - Plumbing & HVAC (New HS) - Mechanical	- Ferguson	-53,533
010815 - Liability Insurances		-455
010805 - P&P Bonds		-333
CE-051		-18,972
Cost Savings Credit - Ferguson Plumb. Hangers	s	-18,972
220050 - 2.22a - Plumbing & HVAC (New HS) - Mechanical	- Ferguson	-18,697
010815 - Liability Insurances		-159
010805 - P&P Bonds		-116
CE-052		-31,454
Cost Savings Credit - Ferguson HVAC Hangers		-31,454
220050 - 2.22a - Plumbing & HVAC (New HS) - Mechanical	- Ferguson	-30,998
010815 - Liability Insurances		-263
010805 - P&P Bonds		-193
CE-054		-3,633
PR #7 - Deletion of Bi-polar Ionization -BOE		-3,633
230051 - 2.22b, 2.23b - Plumbing & HVAC (Ren Plumbing	no) - Performance	-3,581
010815 - Liability Insurances		-30
010805 - P&P Bonds		-22
CE-055		66,386
PR #10 Plumbing Revisions	_	66,386
220050 - 2.22a - Plumbing & HVAC (New HS) - Mechanical	- r-erguson	63,013

Out-Of Scope

Grouped by Budget Status, Change Event No. and Change Event Name. Reporting Period ending 2023-03-27

Farmington HS	Reporting Period ending 2023-03-27	Cost in USD
Control Account	Owner CO #	Budget Change
312316 - 2.31 - Sitework (New HS) - J. lapaluccio, Inc.		2,410
010815 - Liability Insurances		556
010805 - P&P Bonds		407
CE-057		-71,031
Cost Savings Credit - Roofing Trade Allowance (NEW HS)		-71,031
075000 - 2.07n - Membrane Roofing (New HS) - Greenwood Industry		-70,000
010815 - Liability Insurances		-595
010805 - P&P Bonds		-436
CE-058		162,201
PR #3 - Miscellaneous Equipment		162,201
069100 - 2.10a - General Trades (New HS) - Scope Constru	ction	157,990
260050 - 2.26 - Electrical (New HS) - Ferguson Electric		1,857
010815 - Liability Insurances		1,359
010805 - P&P Bonds		995
CE-060		6,357
PR #11 - Carbon Monoxide Detectors		6,357
260050 - 2.26 - Electrical (New HS) - Ferguson Electric		6,265
010815 - Liability Insurances		53
010805 - P&P Bonds		39
CE-061		-74,277
Cost Savings Credit - VE_Display Case & Grade 1 Locks		-74,277
064010 - 2.06 - Arch Woodwork/Lab Casework (New HS) - Group	Legere	-73,200
010815 - Liability Insurances		-622
010805 - P&P Bonds		-455
Approved		110,459
CE-002		110,459
PR #1 - Track & Field Throwing Area		110,459
312316 - 2.31 - Sitework (New HS) - J. lapaluccio, Inc.	Owner CO #1	108,856
010815 - Liability Insurances	Owner CO #1	925
010805 - P&P Bonds	Owner CO #1	678
TOTAL		315,063

CM In-Scope Changes Log

Contingency & Allowances

Grouped by Funding Source, Budget Status and Change Event No..

Reporting Period ending 2023-03-27

Cost in USD

Farmington HS

Change Event Name	Control Account	Owner CO #	Budget Transfer	Budget Change
Unassigned			0	0
			0	0
			0	0
TOTAL			0	0

PCOs Under Review

Grouped by Funding Source.

Farmington HS Reporting Period ending 2023-03-27 Cost in USD

Contract Change No.	Contract Change Name	Change Event No.	Change Date	Submitted Date	Potential Changes	Days Requested
Owner Contingency					7,659	3
PCO 003	PR #02 - Grease Trap & SMH 11	CE-003	2/9/23	4/12/23	11,680	0
PCO 004	PR #2 - Footing Drains at Area C & D	CE-048	3/17/23	4/4/23	-30,838	0
PCO 006	Cost Saving Credit - UG Strom & Sanitary Cast Iron to PVC (Excludes Grease Waste)	CE-050	3/30/23	4/11/23	-54,321	0
PCO 007	Cost Savings Credit - CE-051 - Ferguson Plumb. Hangers	CE-051	3/30/23	4/11/23	-18,972	0
PCO 008	Cost Savings Credit - Ferguson HVAC Hangers	CE-052	3/30/23	4/11/23	-31,454	0
PCO 009	PR #9 - Eversource Revisions to Electrical Primary	CE-049	4/4/23	4/5/23	242,506	3
PCO 010	PR #6 - Deletion of Bi-polar lonization -FHS	CE-053	4/4/23	4/5/23	-34,744	0
PCO 011	PR #7 - Deletion of Bi-polar lonization -BOE	CE-054	4/4/23	4/5/23	-3,633	0
PCO 012	Cost Savings Credit - Roofing Trade Allowance (NEW HS)	CE-057	4/4/23	4/11/23	-71,031	0
PCO 013	PR #11 - Carbon Monoxide Detectors	CE-060	4/5/23	4/5/23	6,357	0
PCO 014	Cost Savings Credit - VE_Display Case & Grade 1 Locks	CE-061	4/5/23	4/11/23	-74,277	0
PCO 015	PR #10 Plumbing Revisions	CE-055	4/6/23	4/10/23	66,386	0
TOTAL					7,659	3

Farmington High School O&G Project No. 2013902 March 2023 Monthly Report

Cost/Schedule Impact Items

Below is a listing of currently construction/financial issues that may become an impediment to the timely completion of various work items and overall project completion.

> Schedule

o Currently, no significant cost or schedule impacts.

Coordination

o Currently, no significant cost or schedule impacts.

Submittals

Currently, no significant cost or schedule impacts.

Request for Information (RFIs)

o Currently, no significant cost or schedule impacts.

Construction

o Currently, no significant cost or schedule impacts.

Farmington High School O&G Project No. 2013902 March 2023 Monthly Report

Project Commentary

Sitework Activities

- > Excavation and backfill activities for foundation work continue.
- > PR#1 Track & Field Throwing Area completed.
- Cutting of trees center median of Monteith Road completed ahead of summer.
- ➤ Power conduits for new high school trenched from 900-Wing transformer across student/parent drop off access loop into construction site.
- > Eversource work on existing 900-wing transformer completed.

New High School Building

- ➤ Building A Classroom Wing:
 - Slab on deck placement in progress.
 - Steel posts for storefronts installed.
 - Roof parapet framing and wood blocking completed.
 - o Exterior wall framing clips were installed, and interior wall layouts started.
 - o Spray fireproofing mobilization starting on first floor.
 - Roofing trade contractor mobilized and started roofing activities.
 - Mechanical/Electrical/Plumbing (MEP) started installing hangers and supports.
- ➤ Building B Classroom Wing:
 - Structural Steel Erection detailing in progress.
 - Steel posts for storefronts installed.
 - Roof parapet framing and wood blocking started.
 - o Exterior wall framing clips were installed, and interior wall layouts started.
- ➤ Building C Tech Ed/STEAM Classrooms:
 - Structural Steel in progress
- Building D Kitchen/Gymnasium Areas:
 - Underslab utilities complete.
 - Slab-on-grade preparations started.
 - Structural steel installation following.
- Building E Auditorium/Administration Areas
 - Foundation work in progress.

Mechanical/Electrical/Plumbing Coordination

- Area A Coordination sign-off nearing completion.
- > Area B Coordination 75% with brief pause for RFI response, projected sign-off late April.
- Area C Coordination 60% projected sign-off mid-April.
- Area D Coordination 20%, currently populating.
- Area E Coordination 20%, currently populating.



03/02/2023

Progress Schedule Update Narrative

Project # 2019302 Farmington High School 10 Monteith Drive Farmington CT 06032

Schedule Update #03

Base Contract Duration of Phase 2:	630
Current Approved Duration of Phase 2:	630
Difference in Contract Days:	0
Days Lapsed Since NTP:	143
Days Remaining to Final Project Completion:	487
Percentage of Days Expended:	22.69%
Actual Physical Progress:	22.37%

	Baseline Milestones									
	Baseline	Current Update	Difference							
MIL.1500 Phase 1 Work Commence Early Enabling	07/11/2022	07/11/22	-							
MIL.1010 Complete Phase 1 Early Enabling	08/24/2022	08/24/2022	-							
MIL.1020 Start Phase 2 Work Onsite	11/08/2022	11/08/2022	-							
MOBP2.1000 Commence Phase 2	11/08/2022	11/08/2022	-							
MIL.1050 Complete Existing Building Abatement / Demo & Renovations	11/05/2024	10/16/2024	+14							
MIL.1060 Complete Construction – Central Office	05/01/2025	02/14/2025	+53							
MIL.1080 Overall Project Complete	07/03/2025	07/01/2025	+2							



Newly Ad	Newly Added as of Update 02 DD 03/01/2023										
MIL.1520 Area A Construction Complete	04/09/2024	04/09/2024	0								
MIL.1530 Area B Construction Complete	05/07/2024	05/07/2024	0								
MIL.1540 Area C Construction Complete	06/05/2024	06/05/2024	0								
MIL.1550 Area D Construction Complete	07/11/2024	07/11/2024	0								
MIL.1560 Area E Construction Complete	07/30/2024	07/30/2024	0								

Narration of Work:

Area A-D underground MEPs are complete. Area A-D slab on grade has been poured. Area A second floor slab on deck has been poured. Area A-C structural steel are complete. Area D structural erection will be completed by 5/2. Area E MEP underground work has started along with footings and foundations. Area E steel is expected to begin 5/3. Interior MEP hanger install has started in A first floor. Fireproofing to start 4/10. Area A and B first floor interior wall layout is ongoing. Roofing Area A will start on 4/12 with an expected duration of 4 days.

Description of Critical:

Fireproofing is currently shown as the critical path for the project. Each floor is expected to take 4 days. Interior wall framing, masonry, and exterior framing operations will follow in Area A as soon as fireproofing is complete. Area B second floor slab on deck pours will continue on 4/11 with Area B third floor to follow. Area B fireproofing to start once Area A is complete and Area B first floor is available.



Changes to Schedule

Added & Deleted Activities:

The following Activities have	been added to the project
Activity ID	Activity Name
CLOA.1000	Area A Construction Complete
CLOA.1010	Area A Punchlist
CLOA.1020	Area A Testing & Balancing
CLOB.1030	Area B Construction Complete
CLOB.1040	Area B Punchlist
CLOB.1050	Area B Testing & Balancing
CLOC.1060	Area C Construction Complete
CLOC.1070	Area C Punchlist
CLOC.1080	Area C Testing & Balancing
CLOD.1090	Area D Construction Complete
CLOD.1100	Area D Punchlist
CLOD.1110	Area D Testing & Balancing
CLOE.1120	Area E Construction Complete
CLOE.1130	Area E Punchlist
CLOE.1140	Area E Testing & Balancing
MIL.1520	Area A Construction Complete
MIL.1530	Area B Construction Complete
MIL.1540	Area C Construction Complete
MIL.1550	Area D Construction Complete
MIL.1560	Area E Construction Complete
SUB.3890	Submit Switchgear
SUB.3920	Review Switchgear
SUB.4040	Procure Switchgear
SUB.4050	Procure RTU
SUB.4060	Procure DOAS
SUB.4070	Submit RTU's
SUB.4080	Review RTU's



SUB.4090	Submit DOAS
SUB.4100	Review DOAS

The following Activities have been deleted from the project						
Activity ID	Activity Name					
SUB.3470	Procure Dedicated Outdoor Air Units					
MIL.1090	Start Central Office Construction					
MIL.1040	Complete Construction - New HS					

Added & Deleted WBS's:

The following WBS have been added to the project					
WBS Code	WBS Name				
1	AREA A CLOSE-OUT				
2	AREA B CLOSE-OUT				
3	AREA C CLOSE-OUT				
4	AREA D CLOSE-OUT				
5	AREA E CLOSE-OUT				

No WBS's were removed during this update.



Page: 1 of: 69 Current Date: 11-Apr-23

			1 0			
Activity ID	Activity Name	Original Duration	Start	Finish	Calendar	2023 2025 2024 2025 ar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug
Farmingt	on High School and Central Office	660	21-Dec-22 A	01-Jul-25		r Apr May Jun I Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug
MILESTONES		312	09-Apr-24	01-Jul-25	OG 5x8h w/ H	
_		270	09-Apr-24	01-May-25	(g) OG 5x8h w/ H	
	ION START & COMPLETION	270	03-Api-24	01-Way-25	(g)	
MIL.1520	Area A Construction Complete	0		09-Apr-24*	OG 5x8h w/ H (g)	◆ Area A Construction Complete
MIL.1530	Area B Construction Complete	0		07-May-24*	OG 5x8h w/ H (g)	♦ Area B Construction Complete
MIL.1540	Area C Construction Complete	0		05-Jun-24*	OG 5x8h w/ H (g)	◆ Area C Construction Complete
MIL.1030	Start Central Office Abatement / Demolition & Renovations	0	20-Jun-24*		OG 5x8h w/ H (g)	◆ Start Central Office Abatement / Demolition & Renovations
MIL.1550	Area D Construction Complete	0		11-Jul-24*	OG 5x8h w/ H (g)	◆ Area D Construction Complete
MIL.1100	Substantial Completion - New HS	0		30-Jul-24*	OG 5x8h w/ H (g)	♦ Substantial Completion - New HS
MIL.1560	Area E Construction Complete	0		30-Jul-24*	OG 5x8h w/ H (g)	♦ Area E Construction Complete
MIL.1050	Complete Existing Building Abatement / Demolition & Renovations	0		16-Oct-24*	OG 5x8h w/ H (g)	◆ Complete Existing Building Abatement / Demolition &
MIL.1060	Complete Construction - Central Office	0		14-Feb-25*	OG 5x8h w/ H (g)	◆ Complete Construction - Central
MIL.1070	Complete Sitework	0		01-May-25*	OG 5x8h w/ H (g)	◆ Complete Sitework
CLOSE-OUT		0	01-Jul-25	01-Jul-25	OG 5x8h w/ H (g)	
MIL.1080	Project Complete	0		01-Jul-25	OG 5x8h w/ H (g)	♦ Project C
PRECONSTRU	JCTION	15	03-Jan-23 A	21-Apr-23	OG 5x8h w/ H (g)	
BIDDING & A	WARD	15		21-Apr-23	OG 5x8h w/ H	
01370	Issue & Execute Remaining Phase 2 Contracts	15	03-Jan-23 A	21-Apr-23	OG 5x8h w/ H (g)	Issue & Execute Remaining Phase 2 Contracts
SUBMITTALS		298	21-Dec-22 A	04-Jan-24		
DIVISION 02	- EXISTING CONDITIONS	29	31-Mar-23		7-Day Workweek	
SUB.1000	Submit Building Demolition	15	31-Mar-23	14-Apr-23	7-Day Workweek	Submit Building Demolition
SUB.1060	Submit Selective Demolition	15	31-Mar-23	14-Apr-23	7-Day Workweek	Submit Selective Demolition
SUB.1090	Submit Asbestos Abatement	15	31-Mar-23	14-Apr-23	7-Day Workweek	Submit Asbestos Abatement
SUB.1010	Review Building Demolition	14	15-Apr-23	28-Apr-23	7-Day Workweek	Review Building Demolition
SUB.1070	Review Selective Demolition	14	15-Apr-23	28-Apr-23	7-Day Workweek	Review Selective Demolition
SUB.1100	Review Asbestos Abatement	14	15-Apr-23	28-Apr-23	7-Day Workweek	Review Asbestos Abatement



Page: 2 of: 69 Current Date: 11-Apr-23

ivity ID	Activity Name	Original	Start	Finish	Calendar	2023 2024 2025
		Duration	04.14 00	10 1 00	7.0. 11	2023 r Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul
DIVISION 03		78	31-Mar-23		7-Day Workweek	
SUB.1110	Submit Precast Architecture	1	31-Mar-23*	31-Mar-23	7-Day Workweek	Submit Precast Architecture
SUB.1120	Review Precast Architecture	7	01-Apr-23	07-Apr-23	7-Day Workweek	Réview Precast Architecture
SUB.1130	Procure Precast Architecture	70	08-Apr-23	16-Jun-23	7-Day Workweek	Procure Precast Architecture
DIVISION 04	- MASONRY	7	24-Mar-23 A		7-Day Workweek	
SUB.1160	Procure Unit Masonry	7	24-Mar-23 A	06-Apr-23	7-Day Workweek	Procure Unit Masonry
DIVISION 06	- WOOD, PLASTIC & COMPOSITES	63	20-Mar-23 A	01-Jun-23	7-Day Workweek	
SUB.1400	Procure Architectural Woodwork	63	20-Mar-23 A	01-Jun-23	7-Day Workweek	Procure Architectural Woodwork
SUB.1370	Procure Rough Carpentry	5	24-Mar-23 A	04-Apr-23	7-Day Workweek	Procure Rough Carpentry
DIVISION 07	- THERMAL & MOISTURE PROTECTION	81	15-Mar-23 A	08-Jun-23	7-Day Workweek	
SUB.1450	Review Roof Accessories	14	15-Mar-23 A	31-Mar-23	7-Day Workweek	Review Roof Accessories
SUB.1490	Procure Fireproofing	30	20-Mar-23 A	10-Apr-23	7-Day Workweek	Procure Fireproofing
SUB.1460	Procure Roof Accessories, Smoke Hatch	70	31-Mar-23	08-Jun-23	7-Day Workweek	Procure Roof Accessories, Smoke Hatch
DIVISION 08	- OPENINGS	136	13-Feb-23 A		7-Day Workweek	
SUB.1600	Review Aluminum Framed Entrances & Storefronts	14	13-Feb-23 A	13-Apr-23	7-Day Workweek	Review Aluminum Framed Entrances & Storefronts
SUB.1630	Review Glazing	14	17-Feb-23 A	13-Apr-23	7-Day Workweek	Review Glazing
SUB.1550	Procure Doors & Door Hardware	70	31-Mar-23	08-Jun-23	7-Day Workweek	Procure Doors & Door Hardware
SUB.1580	Procure Overhead Coiling Doors	42	31-Mar-23	11-May-23	7-Day Workweek	Procure Overhead Coiling Doors
SUB.1670	Procure Fire-Rated Steel Curtain Wall	30	31-Mar-23	29-Apr-23	7-Day Workweek	Procure Fire-Rated Steel Curtain Wall
SUB.1700	Procure Unit Skylights	70	31-Mar-23	08-Jun-23	7-Day Workweek	Procure Unit Skylights
SUB.1610	Procure Aluminum Framed Entrances & Storefronts	84	14-Apr-23	06-Jul-23	7-Day Workweek	Procure Aluminum Framed Entrances & Storefronts
SUB.1640	Procure Glazing	84	14-Apr-23	06-Jul-23	7-Day Workweek	Procure Glazing
DIVISION 09	- FINISHES	45	31-Mar-23	14-May-23	7-Day Workweek	
SUB.1800	Submit Wood Athletic Flooring	1	31-Mar-23	31-Mar-23	7-Day Workweek	Suḥmit Wood Athletic Flooring
SUB.1830	Submit Tiles	1	31-Mar-23	31-Mar-23	7-Day Workweek	Submit Tiles
SUB.1860	Submit Sheet Carpeting	1	31-Mar-23	31-Mar-23	7-Day Workweek	Submit Sheet Carpeting
SUB.1890	Submit Wood Panel Ceiling	1	31-Mar-23	31-Mar-23	7-Day Workweek	Submit Wood Panel Ceiling



Page: 3 of: 69 Current Date: 11-Apr-23

Activity ID	Activity Name	Original	Start	Finish	Calendar	200
		Duration				2023 2025 If Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Review Wood Athletic Flooring
SUB.1810	Review Wood Athletic Flooring	14	01-Apr-23	14-Apr-23	7-Day Workweek	Review Wood Athletic Flooring
SUB.1840	Review Tiles	14	01-Apr-23	14-Apr-23	7-Day Workweek	Review Tiles
SUB.1870	Review Sheet Carpeting	14	01-Apr-23	14-Apr-23	7-Day Workweek	Review Sheet Carpeting
SUB.1900	Review Wood Panel Ceiling	14	01-Apr-23	14-Apr-23	7-Day Workweek	Review Wood Panel Ceiling
SUB.1820	Procure Wood Athletic Flooring	30	15-Apr-23	14-May-23	7-Day Workweek	Procure Wood Athletic Flooring
SUB.1850	Procure Tiles	30	15-Apr-23	14-May-23	7-Day Workweek	Procure Tiles
SUB.1880	Procure Sheet Carpeting	30	15-Apr-23	14-May-23	7-Day Workweek	Procure Sheet Carpeting
SUB.1910	Procure Wood Panel Ceiling	30	15-Apr-23	_	7-Day Workweek	Procure Wood Panel Ceiling
DIVISION 10	- SPECIALTIES	204	17-Jan-23 A		7-Day Workweek	
SUB.2230	Review Bathroom Accessories	14	17-Jan-23 A			Review Bathroom Accessories
SUB.2200	Review Toilet Compartments	14	18-Jan-23 A			Review Toilet Compartments
SUB.2100	Submit Visual Display Units & Surfaces	15	31-Mar-23	·	7-Day Workweek	
SUB.2130	Submit Display Cases	15	31-Mar-23		7-Day Workweek	
SUB.2160	Submit Site Signage	15	31-Mar-23		7-Day Workweek	Submit Site Signage Procure Fire Protection Specialties
SUB.2270 SUB.2300	Procure Fire Protection Specialties Procure Metal Lockers	30	31-Mar-23 31-Mar-23		7-Day Workweek 7-Day Workweek	
SUB.2310	Submit Ground Set Flagpoles	15	31-Mar-23		7-Day Workweek 7-Day Workweek	
	-					Procure Toilet Compartments
SUB.2210	Procure Toilet Compartments	30	14-Apr-23	_	7-Day Workweek	
SUB.2240	Procure Bathroom Accessories	30	14-Apr-23	13-May-23	7-Day Workweek	Procure Bathroom Accessories
SUB.2110	Review Visual Display Units & Surfaces	14	15-Apr-23	28-Apr-23	7-Day Workweek	Review Visual Display Units & Surfaces
SUB.2140	Review Display Cases	14	15-Apr-23		7-Day Workweek	Review Display Cases
SUB.2170	Review Site Signage	14	15-Apr-23		7-Day Workweek	Review Site Signage
SUB.2320	Review Ground Set Flagpoles	14	15-Apr-23		7-Day Workweek	Review Ground Set Flagpoles
SUB.2120	Procure Visual Display Units & Surfaces	49	29-Apr-23	16-Jun-23	7-Day Workweek	Procure Visual Display Units & Surfaces
SUB.2150	Procure Display Cases	30	29-Apr-23	28-May-23	7-Day Workweek	Procure Display Cases



Page: 4 of: 69 Current Date: 11-Apr-23

Activity ID	Activity Name	Original	Start	Finish	Calendar	2023 2024 2025
		Duration				2023 r Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jul Aug Sep
SUB.2180	Procure Site Signage	30	29-Apr-23	28-May-23	7-Day Workweek	Procure Site Signage
SUB.2330	Procure Ground Set Flagpoles	30	29-Apr-23	28-May-23	7-Day Workweek	Procure Ground Set Flagpoles
DIVISION 11	- EQUIPMENT	185	21-Dec-22 A		7-Day Workweek	
SUB.2590	Review Gymnasium Equipment	14	21-Dec-22 A	13-Apr-23	7-Day Workweek	Review Gymnasium Equipment
SUB.2420	Procure Loading Dock Equipment	30	31-Mar-23	29-Apr-23	7-Day Workweek	Procure Loading Dock Equipment
SUB.2430	Submit Residential Appliances	15	31-Mar-23	14-Apr-23	7-Day Workweek	Submit Residential Appliances
SUB.2480	Procure Food Service Equipment	30	31-Mar-23	29-Apr-23	7-Day Workweek	Procure Food Service Equipment
SUB.2490	Submit Laboratory Fume Hoods	15	31-Mar-23	14-Apr-23	7-Day Workweek	Submit Laboratory Fume Hoods
SUB.2520	Submit Stage Accessories, Draperies & Rigging	15	31-Mar-23	14-Apr-23	7-Day Workweek	Submit Stage Accessories, Draperies & Rigging
SUB.2550	Submit Orchestra Shell	15	31-Mar-23	14-Apr-23	7-Day Workweek	Submit Orchestra Shell
SUB.2630	Procure Gymnasium Dividers	30	31-Mar-23	29-Apr-23	7-Day Workweek	Procure Gymnasium Dividers
SUB.2640	Submit Ballfield Equipment	15	31-Mar-23	14-Apr-23	7-Day Workweek	Submit Ballfield Equipment
SUB.2670	Submit Tennis Equipment	15	31-Mar-23	14-Apr-23	7-Day Workweek	Submit Tennis Equipment
SUB.2600	Procure Gymnasium Equipment	30	14-Apr-23	13-May-23	7-Day Workweek	Procure Gymnasium Equipment
SUB.2440	Review Residential Appliances	14	15-Apr-23	28-Apr-23	7-Day Workweek	Review Residential Appliances
SUB.2500	Review Laboratory Fume Hoods	14	15-Apr-23	28-Apr-23	7-Day Workweek	Review Laboratory Fume Hoods
SUB.2530	Review Stage Accessories, Draperies & Rigging	14	15-Apr-23	28-Apr-23	7-Day Workweek	Review Stage Accessories, Draperies & Rigging
SUB.2560	Review Orchestra Shell	14	15-Apr-23	28-Apr-23	7-Day Workweek	Review Orchestra Shell
SUB.2650	Review Ballfield Equipment	14	15-Apr-23	28-Apr-23	7-Day Workweek	Review Ballfield Equipment
SUB.2680	Review Tennis Equipment	14	15-Apr-23	28-Apr-23	7-Day Workweek	Review Tennis Equipment
SUB.2450	Procure Residential Appliances	30	29-Apr-23	28-May-23	7-Day Workweek	Procure Residential Appliances
SUB.2510	Procure Laboratory Fume Hoods	30	29-Apr-23	28-May-23	7-Day Workweek	Procure Laboratory Fume Hoods
SUB.2540	Procure Stage Accessories, Draperies & Rigging	30	29-Apr-23	28-May-23	7-Day Workweek	Procure Stage Accessories, Draperies & Rigging
SUB.2570	Procure Orchestra Shell	30	29-Apr-23	28-May-23	7-Day Workweek	Procure Orchestra Shell
SUB.2660	Procure Ballfield Equipment	30	29-Apr-23	28-May-23	7-Day Workweek	Procure Ballfield Equipment



Page: 5 of: 69 Current Date: 11-Apr-23

ctivity ID	Activity Name	Original	Start	Finish	Calendar
		Duration			2023 2024 2025 Ir Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug 7-Day Workweek Procure Tennis Equipment
SUB.2690	Procure Tennis Equipment	30	29-Apr-23	28-May-23	7-Day Workweek Procure Tennis Equipment Procure Tennis Equipment
DIVISION 12 -	- FURNISHINGS	185	11-Jan-23 A	28-May-23	7-Day Workweek
SUB.2860	Review Fixed Audience Seating	14	11-Jan-23 A	13-Apr-23	7-Day Workweek Review Fixed Audience Seating
	January 1			- F	
SUB.2890	Review Telescoping Seating	14	12-Jan-23 A	13-Apr-23	7-Day Workweek Review Telescoping Seating
SUB.2760	Submit Roller Window Shades	15	31-Mar-23	14-Apr-23	7-Day Workweek Submit Roller Window Shades
SUB.2790	Submit Laboratory Caseworks	15	31-Mar-23	14-Apr-23	7-Day Workweek Submit Laboratory Caseworks
SUB.2820	Submit Entrance Floor Grilles	15	31-Mar-23	14-Apr-23	7-Day Workweek Submit Entrance Floor Grilles
SUB.2870	Procure Fixed Audience Seating	30	14-Apr-23	13-May-23	7-Day Workweek Procure Fixed Audience Seating
SUB.2900	Procure Telescoping Seating	30	14-Apr-23	13-May-23	7-Day Workweek Procure Telescoping Seating
SUB.2770	Review Roller Window Shades	14	15-Apr-23	28-Apr-23	7-Day Workweek Roller Window Shades
SUB.2800	Review Laboratory Caseworks	14	15-Apr-23	28-Apr-23	7-Day Workweek Review Laboratory Çaseworks
SUB.2830	Review Entrance Floor Grilles	14	15-Apr-23	28-Apr-23	7-Day Workweek Review Entrance Floor Grilles
SUB.2780	Procure Roller Window Shades	30	29-Apr-23	28-May-23	7-Day Workweek Procure Roller Window Shades
SUB.2810	Procure Laboratory Caseworks	30	29-Apr-23	28-May-23	7-Day Workweek Procure Laboratory Caseworks
SUB.2840	Procure Entrance Floor Grilles	30	29-Apr-23	28-May-23	7-Day Workweek Procure Entrance Floor Grilles
DIVSION 14 -	CONVEYING SYSTEM	91	20-Mar-23 A	29-Jun-23	7-Day Workweek
SUB.2930	Procure Electric Traction Elevators	91	20-Mar-23 A	29-Jun-23	7-Day Workweek Procure Electric Traction Elevators
DIVISION 21 -	- FIRE SUPPRESSION	156	13-Jan-23 A	29-Apr-23	7-Day Workweek
SUB.2950	Review Sleeves & Sleeve Seals for Fire Suppression Piping	14	13-Jan-23 A	13-Apr-23	7-Day Workweek Review Sleeves & Sleeve Seals for Fire Suppression Piping
SUB.2990	Procure Escutcheons for Fire Suppression Piping	30	31-Mar-23	29-Apr-23	7-Day Workweek Procure Escutcheons for Fire Suppression Piping
SUB.3020	Procure Hangers & Supports for Fire Suppression Piping & Equipment	30	31-Mar-23	29-Apr-23	7-Day Workweek Procure Hangers & Supports for Fire Suppression Piping & Equipment
SUB.2960	Procure Sleeves & Sleeve Seals for Fire Suppression Piping	5	14-Apr-23	18-Apr-23	7-Day Workweek Procure Sleeves & Sleeve Seals for Fire Suppression Piping
DIVISION 22 -	- PLUMBING	30	20-Mar-23 A	29-Apr-23	7-Day Workweek
SUB.3170	Procure Commercial Water Closets, Urinals, Lavatories, & Sinks	30	20-Mar-23 A	29-Apr-23	7-Day Workweek Procure Commercial Water Closets, Urinals, Lavatories, & Sinks
SUB.3200	Procure Drinking Fountains	30	20-Mar-23 A	29-Apr-23	7-Day Workweek Procure Drinking Fountains
DIVISION 23	- HEATING, VENTILATING & AIR CONDITIONING	298	06-Jan-23 A	04-Jan-24	
SUB.3460	Review Dedicated Outdoor Air Units	14	06-Jan-23 A	13-Apr-23	7-Day Workweek Review Dedicated Outdoor Air Units



Page: 6 of: 69 Current Date: 11-Apr-23

ctivity ID	Activity Name	Original	Start	Finish	Calendar	
ctivity 1D	Activity Name	Duration	Start	FIIIISII	Caleffdai	2023 2024 2025
SUB.3400	Review Condensing Boilers	14	09-Jan-23 A	13-Apr-23	7-Day Workweek	2023 Ir Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Review Condensing Boilers
	3					
SUB.3340	Review Air Terminal Units'	14	17-Jan-23 A	13-Apr-23	7-Day Workweek	Review Air Terminal Units'
SUB.3490	Review Split-System Air Conditioners	14	18-Jan-23 A	13-Apr-23	7-Day Workweek	Review Split-System Air Conditioners
SUB.3520	Review Valance Cooling & Heating Units	14	13-Mar-23 A	13-Apr-23	7-Day Workweek	Review Valance Cooling & Heating Units
30B.3320	Neview Valance Cooling & Fleating Offics	14	13-IVIAI-23 A	13-Apr-23	7-Day Workweek	
SUB.3320	Procure Metal Ducts	30	20-Mar-23 A	29-Apr-23	7-Day Workweek	Procure Metal Ducts
SUB.4050	Procure RTU	196	28-Mar-23 A	04-Jan-24	OG 5x8h w/ H (g)	Procure RTU
SUB.4060	Dranius DOAC	140	20 Mar 22 A	12 0~ 22	OG 5x8h w/ H	Procure DOAS
SUB.4000	Procure DOAS	140	28-Mar-23 A	13-Oct-23	(g)	
SUB.3240	Submit Non-Underground HVAC Piping	1	31-Mar-23	31-Mar-23	7-Day Workweek	Submit Non-Underground HVAC Piping
					-	
SUB.3270	Submit Commissioning of HVAC	1	31-Mar-23	31-Mar-23	7-Day Workweek	Submit Commissioning of HVAC
CLID 2200	Duranius Diffusius Danistaus 9 Odillas	20	21 M 22	20. 4 22	7 Day 10/adays als	Procure Diffusers, Registers & Grilles
SUB.3380	Procure Diffusers, Registers & Grilles	30	31-Mar-23	29-Apr-23	7-Day Workweek	Triocure pintasers, ryegisters & clinics
SUB.3440	Procure Laboratory Airflow Controllers	30	31-Mar-23	29-Apr-23	7-Day Workweek	Procure Laboratory Airflow Controllers
	,			·		
SUB.3250	Review Non-Underground HVAC Piping	14	01-Apr-23	14-Apr-23	7-Day Workweek	Review Non-Underground HVAC Piping
0115 0000			0.1.1.00			Poulant Commissioning of LIVAC
SUB.3280	Review Commissioning of HVAC	14	01-Apr-23	14-Apr-23	7-Day Workweek	Review Commissioning of HVAC
SUB.3350	Procure Air Terminal Units	30	14-Apr-23	13-May-23	7-Day Workweek	Procure Air Terminal Units
				•		
SUB.3410	Procure Condensing Boilers	30	14-Apr-23	13-May-23	7-Day Workweek	Procure Condensing Boilers
0115 0500			44.4 00	40.14 00	75 14 1	Procure Split-System Air Conditioners
SUB.3500	Procure Split-System Air Conditioners	30	14-Apr-23	13-May-23	7-Day Workweek	Flocule Spin-System All Conditioners
SUB.3530	Procure Valance Cooling & Heating Units	30	14-Apr-23	13-May-23	7-Day Workweek	Procure Valance Cooling & Heating Units
				,		
SUB.3260	Procure Non-Underground HVAC Piping	30	15-Apr-23	14-May-23	7-Day Workweek	Procure Non-Underground HVAC Piping
		F0	04.14 00	00.14	75 W	
	6 - ELECTRICAL	59	31-Mar-23		7-Day Workweek	
SUB.3540	Submit Access Controls Systems	15	31-Mar-23	14-Apr-23	7-Day Workweek	Submit Access Controls Systems
SUB.3570	Submit Video Surveillance Systems	15	31-Mar-23	14-Apr-23	7-Day Workweek	Submit Video Surveillance Systems
	,					
SUB.3600	Submit Digital, Addressable Fire Alarm Systems	15	31-Mar-23	14-Apr-23	7-Day Workweek	Submit Digital, Addressable Fire Alarm Systems
						Cultura Talashada Frata, Cultura
SUB.3630	Submit Telephone Entry Systems	15	31-Mar-23	14-Apr-23	7-Day Workweek	Submit Telephone Entry Systems
SUB.4040	Procure Switchgear	5	31-Mar-23	04-Apr-23	7-Day Workweek	□ Procure Switchgear
202.1010				5 p. 20	22, 11011110011	
SUB.3550	Review Access Controls Systems	14	15-Apr-23	28-Apr-23	7-Day Workweek	Review Access Controls Systems



Page: 7 of: 69 Current Date: 11-Apr-23

A ativitus ID	A attivitus Name o	Oniginal	Chowt	Finish	Colondon	
Activity ID	Activity Name	Original Duration	Start	Finish	Calendar	2023 2024 2025
SUB.3580	Review Video Surveillance Systems	14	15-Apr-23	28-Apr-23	7-Day Workweek	2023 Ir Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Review Video Surveillance Systems
30D.3300	Neview video Surveillance Systems	14	13-Αμι-23	20-Api-23	7-Day Workweek	
SUB.3610	Review Digital, Addressable Fire Alarm Systems	14	15-Apr-23	28-Apr-23	7-Day Workweek	Review Digital, Addressable Fire Alarm Systems
					-	
SUB.3640	Review Telephone Entry Systems	14	15-Apr-23	28-Apr-23	7-Day Workweek	Review Telephone Entry Systems
SUB.3560	Procure Access Controls Systems	30	29-Apr-23	28-May-23	7-Day Workweek	Procure Access Controls Systems
SUB.3590	Procure Video Surveillance Systems	30	20 Apr 22	29 May 22	7-Day Workweek	Procure Video Surveillance Systems
306.3390	Procure video surveillance systems	30	29-Apr-23	20-IVIdy-23	7-Day Workweek	
SUB.3620	Procure Digital, Addressable Fire Alarm Systems	30	29-Apr-23	28-May-23	7-Day Workweek	Procure Digital, Addressable Fire Alarm Systems
	,		•		1	
SUB.3650	Procure Telephone Entry Systems	30	29-Apr-23	28-May-23	7-Day Workweek	Procure Telephone Entry Systems
DIVISION 27	7 - COMMUNICATIONS	59	31-Mar-23	28-May-23	7-Day Workweek	
SUB.3660	Submit Communications Systems	15	31-Mar-23	14-Apr-23	7-Day Workweek	Submit Communications Systems
0110 0000	0.5.7.4.7.4.7.60	45	04.1400	11.4.400	7.0- 14/-11	Submit Audio / Video Systems
SUB.3690	Submit Audio / Video Systems	15	31-Mar-23	14-Apr-23	7-Day Workweek	Submit Addio7 video dystems
SUB.3720	Submit Intercommunications Paging & Clock Systems	15	31-Mar-23	14-Anr-23	7-Day Workweek	Submit Intercommunications Paging & Clock Systems
008.0720	Cubinit intercommunications ruging a clock dystems	10	OT War 20	14710120	7 Bay Workweek	
SUB.3670	Review Communications Systems	14	15-Apr-23	28-Apr-23	7-Day Workweek	Review Communications Systems
SUB.3700	Review Audio / Video Systems	14	15-Apr-23	28-Apr-23	7-Day Workweek	Review Audio / Video Systems
						Postan Harraman hipatiana Docina & Clark Sustana
SUB.3730	Review Intercommunications Paging & Clock Systems	14	15-Apr-23	28-Apr-23	7-Day Workweek	Review Intercommunications Paging & Clock Systems
SUB.3680	Procure Communications Systems	30	29-Apr-23	28-May-23	7-Day Workweek	Procure Communications Systems
30B.3000	r rocure communications systems	30	29-Apr-23	20-Way-23	7-Day Workweek	
SUB.3710	Procure Audio / Video Systems	30	29-Apr-23	28-May-23	7-Day Workweek	Procure Audio / Video Systems
	·					
SUB.3740	Procure Intercommunications Paging & Clock Systems	30	29-Apr-23	28-May-23	7-Day Workweek	Procure Intercommunications Paging & Clock Systems
	8 - ELECTRONIC SAFETY & SECURITY	59	31-Mar-23		7-Day Workweek	
SUB.3750	Submit Electronic Safety & Security Systems	15	31-Mar-23	14-Apr-23	7-Day Workweek	Submit Electronic Safety & Security Systems
SUB.3780	Submit Access Control Hardware & System	15	31-Mar-23	14-Δnr-23	7-Day Workweek	Submit Access Control Hardware & System
OOD.3700	Oubmit Access Control Hardware & Cystem	10	31-IVIGI-23	14-λβι-25	7-Day Workweek	
SUB.3810	Submit Telephone Entry Systems	15	31-Mar-23	14-Apr-23	7-Day Workweek	Submit Telephone Entry Systems
SUB.3840	Submit Video Surveillance	15	31-Mar-23	14-Apr-23	7-Day Workweek	Submit Video Surveillance
01/2 0755			45	00 :	75	Poulou Safaty & Sagurity Systems
SUB.3760	Review Safety & Security Systems	14	15-Apr-23	28-Apr-23	7-Day Workweek	Review Safety & Security Systems
SUB.3790	Review Access Control Hardware & System	14	15-Apr-23	28-Anr-23	7-Day Workweek	Review Access Control Hardware & System
335.0700		17	10 / 101-20	20 / (pi-20	, bay workwook	
SUB.3820	Review Telephone Entry Systems	14	15-Apr-23	28-Apr-23	7-Day Workweek	Review Telephone Entry Systems
SUB.3850	Review Video Surveillance	14	15-Apr-23	28-Apr-23	7-Day Workweek	Review Video Surveillance



Page: 8 of: 69 Current Date: 11-Apr-23

Activity ID	Activity Name	Original	Start	Finish	Calendar	
Activity ID	Activity Name	Duration	Start	FIIIISII	Careffuai	2023 2024 2025
SUB.3770	Procure Safety & Security Systems	30	29-Apr-23	28-May-23	7-Day Workweek	ir Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Procure Safety & Security Systems
SUB.3800	Procure Access Control Hardware & System	30	29-Apr-23	28-May-23	7-Day Workweek	
SUB.3830	Procure Telephone Entry Systems	30	29-Apr-23	28-May-23	7-Day Workweek	Procure Telephone Entry Systems
SUB.3860	Procure Video Surveillance	30	29-Apr-23	28-May-23	7-Day Workweek	Procure Video Surveillance
DIVISION 31	- EARTHWORK	29	31-Mar-23	28-Apr-23	7-Day Workweek	
SUB.3870	Submit Site Clearing	15	31-Mar-23	14-Apr-23	7-Day Workweek	Submit Site Clearing
SUB.3880	Review Site Clearing	14	15-Apr-23	28-Apr-23	7-Day Workweek	Review Site Clearing
DIVISION 32	- EXTERIOR IMPROVEMENTS	59	31-Mar-23	28-May-23	7-Day Workweek	
SUB.3950	Submit Chain Link Fences & Gates	15	31-Mar-23	14-Apr-23	7-Day Workweek	Submit Chain Link Fences & Gates
SUB.3980	Submit Site Furnishings	15	31-Mar-23	14-Apr-23	7-Day Workweek	Submit Site Furrishings
SUB.4010	Submit Courtyard / Field Fixtures	15	31-Mar-23	14-Apr-23	7-Day Workweek	Submit Courtyard / Field Fixtures
SUB.3960	Review Chain Link Fences & Gates	14	15-Apr-23	28-Apr-23	7-Day Workweek	Review Chain Link Fences & Gates
SUB.3990	Review Site Furnishings	14	15-Apr-23	28-Apr-23	7-Day Workweek	Review Site Furnishings
SUB.4020	Review Courtyard / Field Fixtures	14	15-Apr-23	28-Apr-23	7-Day Workweek	Review Courtyard / Field Fixtures
SUB.3970	Procure Chain Link Fences & Gates	30	29-Apr-23	28-May-23	7-Day Workweek	Procure Chain Link Fences & Gates
SUB.4000	Procure Site Furnishings	30	29-Apr-23	28-May-23	7-Day Workweek	Procure Site Furnishings
SUB.4030	Procure Courtyard / Field Fixtures	30	29-Apr-23	28-May-23	7-Day Workweek	Procure Courtyard / Field Fixtures
CONSTRUCTI	ION	543	13-Mar-23 A	01-May-25		
PHASE 2 NE	W HIGH SCHOOL CONSTRUCTION	351	13-Mar-23 A	30-Jul-24		
SITEWORK	- PH.2	30	31-Mar-23	12-May-23	OG 5x8h w/ H (g)	
SITE UTILI	TIES - PH.2	30	31-Mar-23	12-May-23	OG 5x8h w/ H (g)	
SITEP2.1040	Install Site Sanitary System - Phase 2	10	31-Mar-23*	14-Apr-23	OG 5x8h w/ H	□ Install Site Sanitary System - Phase 2
SITEP2.1050	Install Site Electrical Service - Phase 2	10	17-Apr-23	28-Apr-23	OG 5x8h w/ H	Install Site Electrical Service - Phase 2
SITEP2.1100	Install Site Domestic Water Service - Phase 2	10	17-Apr-23	28-Apr-23	OG 5x8h w/ H	Install Site Domestic Water Service - Phase 2
SITEP2.1390	Install Underground Detention Systems Southside A/B - Phase 2	5	17-Apr-23	21-Apr-23	OG 5x8h w/ H	Install Underground Detention Systems Southside A/B - Phase 2
SITEP2.1060	Install Site Lighting - Phase 2	5	01-May-23	05-May-23	17.	Install Site Lighting - Phase 2



Page: 9 of: 69 Current Date: 11-Apr-23

Activity ID	Activity Name	Original	Start	Finish	Calendar	2023 2024 2025
		Duration				2023 Ir Apr May Jun Jul Aug Sep Oct Noy Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug
SITEP2.1080	Install Site Gas Service - Phase 2	5	_	05-May-23	(g)	☐ Install Site Gas Service - Phase 2
SITEP2.1090	Install Site Fire Service - Phase 2	5	08-May-23	12-May-23	OG 5x8h w/ H (g)	□ Iristall Site Fire Service - Phase 2
FOUNDATION	NS - PH.2	29	27-Mar-23 A	06-May-23		
FOUNDATION	N - AREA D	6	31-Mar-23	10-Apr-23		
FDND.1040	Pour Slab on Grade - Area D	5	31-Mar-23	05-Apr-23	OG 6x8h w/ H (g)	p Pour Slab on Grade - Area D
FDND.1070	Concrete Cure - Area D	5	06-Apr-23	10-Apr-23	7x8 (g)	Concrete Cure - Area D
FOUNDATION	N - AREA E	25	27-Mar-23 A	06-May-23		
FDNE.1000	Excavate for Building Foundation - Area E	10	27-Mar-23 A	14-Apr-23	(g)	Excavate for Building Foundation - Area E
FDNE.1010	Install Footings & Foundation Walls - Area E	15	27-Mar-23 A	21-Apr-23	OG 5x8h w/ H (g)	Install Footings & Foundation Walls - Area E
FDNE.1030	Install Underslab MEP's - Area E	10	27-Mar-23 A	24-Apr-23	OG 5x8h w/ H (g)	Install Underslab MEP's - Area E
FDNE.1020	Backfill Foundation Walls - Area E	10	31-Mar-23 A	24-Apr-23	OG 5x8h w/ H (g)	Backfill Foundation Walls - Area E
FDNE.1050	Pour Slab on Grade - Area E	5	25-Apr-23	01-May-23	OG 5x8h w/ H (g)	□ Pour Slab on Grade - Area E
FDNE.1060	Concrete Cure - Area E	5	02-May-23	06-May-23	7x8 (g)	□ Concrete Cure - Area E
STRUCTURE 1	ERECTION - PH.2	86	13-Mar-23 A	14-Jul-23	OG 5x8h w/ H (g)	
ERECTION -	AREA A	18	31-Mar-23	26-Apr-23	OG 5x8h w/ H	
	Roof Safety Area A	2	31-Mar-23	03-Apr-23	OG 5x8h w/ H (g)	n Roof Safety Area A
ERECTA.1050	Erect CMU Walls - Stairwells Area A	10	31-Mar-23	14-Apr-23	OG 5x8h w/ H (g)	Erect CMU Walls - Stairwells Area A
ERECTA.1180	Pour SOD Third Floor, Area A	2	31-Mar-23	03-Apr-23	OG 5x8h w/ H (g)	p Pour SOD Third Floor, Area A
ERECTA.1070	Structural Steel Spray on Fireproofing, Area A	4	10-Apr-23	14-Apr-23	OG 5x8h w/ H (g)	Structural Steel Spray on Fireproofing, Area A
ERECTA.1080	Apply Finish Paint to Exterior Exposed Steel, Area A	4	14-Apr-23	20-Apr-23	OG 5x8h w/ H (g)	☐ Apply Finish Paint to Exterior Exposed Steel, Area A
ERECTA.1110	Structural Steel Spray on Fireproofing Second Floor, Area A	4	14-Apr-23	20-Apr-23	OG 5x8h w/ H (g)	Structural Steel Spray on Fireproofing Second Floor, Area A Structural Steel Spray on Fireproofing Second Floor, Area A
ERECTA.1160	Structural Steel Spray on Fireproofing Third Floor, Area A	4	20-Apr-23	26-Apr-23	OG 5x8h w/ H (g)	□ Structural Steel Spray on Fireproofing Third Floor, Area A
ERECTION -	AREA B	52	13-Mar-23 A	25-May-23	OG 5x8h w/ H	
ERECTB.1190	Perform Steel Detailing, Area B	5	13-Mar-23 A	06-Apr-23	OG 5x8h w/ H (g)	Perform Steel Detailing, Area B
ERECTB.1090	Install Decking, Pour Stops, Weld & Screw Decking Second Floor, Area B	4	17-Mar-23 A	05-Apr-23	(g)	Install Decking, Pour Stops, Weld & Screw Decking Second Floor, Area B
ERECTB.1040	Install Moment Connections Third Floor, Area B	1	20-Mar-23 A	31-Mar-23	OG 5x8h w/ H (g)	Install Moment Connections Third Floor, Area B



Page: 10 of: 69 Current Date: 11-Apr-23

Activity ID	Activity Name	Original	Start	Finish	Calendar	
		Duration				2023 2024 2025 Ir Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Grout Baseplates, Area B
ERECTB.1060	Grout Baseplates, Area B	2	31-Mar-23	03-Apr-23	OG 5x8h w/ H (g)	g Grout Baseplates, Area B
ERECTB.1100	Place Diamonds, Area B	1	04-Apr-23	04-Apr-23	OG 5x8h w/ H (g)	Į Place Diamonds, Area В
ERECTB.1140	Install Decking, Pour Stops, Weld & Screw Decking Third Floor, Area B	4	06-Apr-23	12-Apr-23	OG 5x8h w/ H (g)	□ Install Decking, Pour Stops, Weld & Screw Decking Third Floor, Area B
ERECTB.1080	Roof Safety Area B	2	13-Apr-23	14-Apr-23	OG 5x8h w/ H (g)	I Roof Safety Area B
ERECTB.1110	Apply Finish Paint to Exterior Exposed Steel, Area B	4	14-Apr-23	20-Apr-23	OG 5x8h w/ H (g)	□ Apply Finish Paint to Exterior Exposed Steel, Area B
ERECTB.1070	Erect CMU Walls - Stairwells Area B	2	17-Apr-23	18-Apr-23	OG 5x8h w/ H (g)	I Erect CMU Walls - Stairwells Area B
ERECTB.1150	Pour SOD Second Floor, Area B	2	20-Apr-23	24-Apr-23	OG 5x8h w/ H (g)	Pour SOD Second Floor, Area B
ERECTB.1180	Pour SOD Third Floor, Area B	2	24-Apr-23	26-Apr-23	OG 5x8h w/ H (g)	Pour SOD Third Floor, Area B
ERECTB.1050	Structural Steel Spray on Fireproofing, Area B	3	10-May-23	15-May-23	OG 5x8h w/ H (g)	Structural Steel Spray on Fireproofing, Area B Structural Steel Spray on Fireproofing, Area B
ERECTB.1120	Structural Steel Spray on Fireproofing Second Floor, Area B	4	15-May-23	19-May-23	OG 5x8h w/ H (g)	Structural Steel Spray on Fireproofing Second Floor, Area B Structural Steel Spray on Fireproofing Second Floor, Area B
ERECTB.1160	Structural Steel Spray on Fireproofing Third Floor, Area B	4	19-May-23	25-May-23	OG 5x8h w/ H (g)	□ Structural Steel Spray on Fireproofing Third Floor, Area B
ERECTION	- AREA C	43	23-Mar-23 A	02-Jun-23	OG 5x8h w/ H	<mark> </mark>
ERECTC.1000	Set & Install Structural Steel, Area C	15	23-Mar-23 A	13-Apr-23	OG 5x8h w/ H (g)	Set & Install Structural Steel, Area C
ERECTC.1010	Install Decking, Pour Stops, Weld & Screw Decking, Area C	3	31-Mar-23 A	04-Apr-23	OG 5x8h w/ H (g)	nstall Decking, Pour Stops, Weld & Screw Decking, Area C
ERECTC.1020	Install Moment Connections, Area C	1	31-Mar-23 A	31-Mar-23	OG 5x8h w/ H (g)	Install Moment Connections, Area C
ERECTC.1200	Perform Steel Detailing, Area C	5	31-Mar-23 A	06-Apr-23	OG 5x8h w/ H (g)	Perform Steel Detailing, Area C
ERECTC.1030	Install Moment Connections Second Floor, Area C	1	03-Apr-23	03-Apr-23	OG 5x8h w/ H (g)	I Install Moment Connections Second Floor, Area C
ERECTC.1040	Install Moment Connections Third Floor, Area C	1	04-Apr-23	04-Apr-23	OG 5x8h w/ H (g)	I Install Moment Connections Third Floor; Area C
ERECTC.1060	Grout Baseplates, Area C	1	05-Apr-23	05-Apr-23	OG 5x8h w/ H (g)	Grout Baseplates, Area C
ERECTC.1070	Erect CMU Walls - Stairwells Area C	2	05-Apr-23	06-Apr-23	OG 5x8h w/ H (g)	Erect CMU Walls - Stairwells Area C
ERECTC.1090	Install Decking, Pour Stops, Weld & Screw Decking Second Floor, Area C	3	05-Apr-23	10-Apr-23	OG 5x8h w/ H (g)	□ Install Decking, Pour Stops, Weld & Screw Decking Second Floor, Area C
ERECTC.1100		1	06-Apr-23	06-Apr-23	OG 5x8h w/ H (g)	I Place Diamonds, Area C
ERECTC.1140	Install Decking, Pour Stops, Weld & Screw Decking Third Floor, Area C	3	11-Apr-23	13-Apr-23	OG 5x8h w/ H (g)	
ERECTC.1080	Roof Safety Area C	2	14-Apr-23	17-Apr-23	OG 5x8h w/ H (g)	Roof Safety Area C
ERECTC.1150	Pour SOD Second Floor, Area C	1	14-Apr-23	14-Apr-23	OG 5x8h w/ H (g)	Pour SOD Second Floor, Area C



Page: 11 of: 69 Current Date: 11-Apr-23

Activity ID	Activity Name	Original	Start	Finish	Calendar	
		Duration				2023 2024 2025
ERECTC.1050	Structural Steel Spray on Fireproofing, Area C	2	25-May-23	30-May-23	OG 5x8h w/ H (g)	ur Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug C Structural Steel Spray on Fireproofing, Area C
ERECTC.1110	Apply Finish Paint to Exterior Exposed Steel, Area C	3	30-May-23	02-Jun-23	OG 5x8h w/ H (g)	n Apply Finish Paint to Exterior Exposed Steel, Area C
ERECTC.1120	Structural Steel Spray on Fireproofing Second Floor, Area C	2	30-May-23	01-Jun-23	OG 5x8h w/ H (g)	Structural Steel Spray on Fireproofing Second Floor, Area C
ERECTION -	AREA D	49	14-Apr-23	22-Jun-23	OG 5x8h w/ H	
ERECTD.1210	Set & Install Structural Steel, Area D	15	14-Apr-23	04-May-23	OG 5x8h w/ H (g)	Set & Install Structural \$teel, Area D
ERECTD.1200	Install Decking, Pour Stops, Weld & Screw Decking, Area D	4	05-May-23	10-May-23	OG 5x8h w/ H (g)	□ Install Decking, Pour Stops, Weld & Screw Decking, Area D
ERECTD.1270	Install Moment Connections, Area D	1	05-May-23	05-May-23	OG 5x8h w/ H (g)	Install Moment Connections, Area D
ERECTD.1240	Grout Baseplates, Area D	2	11-May-23	12-May-23	OG 5x8h w/ H (g)	Grout Baseplates, Area D
ERECTD.1280	Erect CMU Walls - Stairwells Area D	2	11-May-23	12-May-23	OG 5x8h w/ H (g)	Frect CMU Walls - Stairwells Area D
ERECTD.1260	Place Diamonds Area D	1	15-May-23	15-May-23	OG 5x8h w/ H (g)	ι Place Diamonds Area D
ERECTD.1290	Install Decking, Pour Stops, Weld & Screw Decking, Partial Second Floor Area D	4	15-May-23	18-May-23	OG 5x8h w/ H (g)	Install Decking, Pour Stops, Weld & Screw Decking, Partial Second Floor Area D
ERECTD.1220	Roof Safety Area D	2	19-May-23	22-May-23	OG 5x8h w/ H (g)	□ Roof Safety Area D
ERECTD.1320	Place Diamonds Partial Second Floor Area D	1	19-May-23	19-May-23	OG 5x8h w/ H (g)	Place Diamonds Partial Second Floor Area D
ERECTD.1300	Install Moment Connections, Partial Second Floor Area D	1	19-May-23	19-May-23	OG 5x8h w/ H (g)	। Install Moment Connections, Partial Second Floor Area D
ERECTD.1340	Pour SOD Partial Second Floor, Area D	2	22-May-23	23-May-23	OG 5x8h w/ H (g)	Pour SOD Partial Second Floor, Area D
ERECTD.1150	Structural Steel Spray on Fireproofing, Area D	4	08-Jun-23	13-Jun-23	OG 5x8h w/ H (g)	☐ Structural Steel Spray on Fireproofing, Area D
ERECTD.1250	Apply Finish Paint to Exterior Exposed Steel, Area D	4	14-Jun-23	19-Jun-23	OG 5x8h w/ H (g)	☐ Apply Finish Paint to Exterior Exposed Steel, Area D
ERECTD.1310	Structural Steel Spray on Fireproofing Partial Second Floor Area D	4	14-Jun-23	19-Jun-23	OG 5x8h w/ H (g)	☐ Structural Steel Spray on Fireproofing Partial Second Floor Area D
ERECTD.1330	Apply Finish Paint to Exterior Exposed Steel, Partial Second Floor Area D	3	20-Jun-23	22-Jun-23	OG 5x8h w/ H (g)	Apply Finish Paint to Exterior Exposed Steel, Partial Second Floor Area D
ERECTION -	AREA E	49	05-May-23	14-Jul-23	OG 5x8h w/ H	
	Set & Install Structural Steel, Area E	15	05-May-23	25-May-23	OG 5x8h w/ H (g)	Set & Install Structural Steel, Area E
ERECTE.1010	Install Decking, Pour Stops, Weld & Screw Decking, Area E	4	26-May-23	01-Jun-23	OG 5x8h w/ H (g)	☐ Install Decking, Pour Stops, Weld & Screw Decking, Area E
ERECTE.1020	Install Moment Connections, Area E	1	26-May-23	26-May-23	OG 5x8h w/ H (g)	I Install Moment Connections, Area E
ERECTE.1040	Grout Baseplates, Area E	2	02-Jun-23	05-Jun-23	OG 5x8h w/ H (g)	g Grout Baseplates, Area E
ERECTE.1050	Erect CMU Walls - Stairwells Area E	2	02-Jun-23	05-Jun-23	OG 5x8h w/ H (g)	☐ Erect CMU Walls - Stairwells Area E
ERECTE.1070	Place Diamonds Area E	1	06-Jun-23	06-Jun-23	OG 5x8h w/ H (g)	I Place Diamonds Area E



Page: 12 of: 69 Current Date: 11-Apr-23

Activity ID	Activity Name	Original	Start	Finish	Calendar	
		Duration				tr Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Install Decking, Pour Stops, Weld & Screw Decking, Partial Second Floor Area E
ERECTE.1060	Install Decking, Pour Stops, Weld & Screw Decking, Partial Second Floor Area E	4	06-Jun-23	09-Jun-23	OG 5x8h w/ H (g)	
ERECTE.1140	Roof Safety Area E	2	12-Jun-23	13-Jun-23	OG 5x8h w/ H (g)	∥ Roof Şafety Area E
ERECTE.1100	Place Diamonds Partial Second Floor Area E	1	12-Jun-23	12-Jun-23	OG 5x8h w/ H (g)	Place Diamonds Partial Second Floor Area E
ERECTE.1110	Install Moment Connections, Partial Second Floor Area E	1	12-Jun-23	12-Jun-23	OG 5x8h w/ H (g)	I Install Moment Connections, Partial Second Floor Area E
ERECTE.1120	Pour SOD Partial Second Floor, Area E	2	13-Jun-23	14-Jun-23	OG 5x8h w/ H (g)	Pour SOD Partial Second Floor, Area E
ERECTE.1030	Structural Steel Spray on Fireproofing	4	29-Jun-23	05-Jul-23	OG 5x8h w/ H (g)	☐ Structural Steel Spray on Fireproofing
ERECTE.1080	Apply Finish Paint to Exterior Exposed Steel, Area E	4	06-Jul-23	11-Jul-23	OG 5x8h w/ H (g)	☐ Apply Finish Paint to Exterior Exposed Steel, Area E
ERECTE.1090	Structural Steel Spray on Fireproofing Partial Second Floor Area E	4	06-Jul-23	11-Jul-23	OG 5x8h w/ H (g)	Structural Steel Spray on Fireproofing Partial Second Floor Area E
ERECTE.1130	Apply Finish Paint to Exterior Exposed Steel, Partial Second Floor Area E	3	12-Jul-23	14-Jul-23	OG 5x8h w/ H (g)	Apply Finish Paint to Exterior Exposed Steel, Partial Second Floor Area E
STRUCTURE	EXTERIOR - PH.2	103	24-Mar-23 A	28-Aug-23	OG 5x8h w/ H (g)	
AREA A EXT	ERIOR	81	24-Mar-23 A	27-Jul-23	OG 5x8h w/ H	
EXTA.1040	Install Perimeter Parapit Walls, Area A Roof	5	24-Mar-23 A	06-Apr-23	OG 5x8h w/ H (g)	Install Perimeter Parapit Walls, Area A Roof
EXTA.1060	Install Exterior CFMF & Sheathing, Area A	10	10-Apr-23	21-Apr-23	OG 5x8h w/ H (g)	Install Exterior CFMF & Sheathing, Area A
EXTA.1100	Install Exterior Wood Blocking, Area A	5	24-Apr-23	28-Apr-23	OG 5x8h w/ H (g)	□ Install Exterior Wood Blocking, Area A
EXTA.1130	Install Air Vapor Barrier, Area A	5	01-May-23	05-May-23	OG 5x8h w/ H (g)	n Install Air Vapor Barrier, Area A
EXTA.1140	Install Temp Window Weather Protection, Area A	5	08-May-23	12-May-23	OG 5x8h w/ H (g)	Install Temp Window Weather Protection, Area A
EXTA.1150	Install Brick Veneer, Area A	10	16-Jun-23	30-Jun-23	OG 5x8h w/ H (g)	Install Brick Veneer, Area A
EXTA.1170	Install Glass & Glazing, Area A	10	06-Jul-23	20-Jul-23	OG 5x8h w/ H (g)	Install Glass & Glazing, Area A
EXTA.1200	Install Metal Coping & Fascia, Area A	5	20-Jul-23	27-Jul-23	OG 5x8h w/ H (g)	□ Install Metal Coping & Fascia, Area A
EXTA.1180	Caulk Exterior Systems, Area A	5	20-Jul-23	27-Jul-23	OG 5x8h w/ H (g)	□ Caulk Exterior Systems, Area A
AREA A ROC)F	23	04-Apr-23	05-May-23	OG 5x8h w/ H	
EXTA.1010	Install Curb Blocking, Area A	2	04-Apr-23	05-Apr-23	OG 5x8h w/ H (g)	I Install Curb Blocking, Area A
EXTA.1020	Install Roof Drain Sump Pans, Incl Perm. Piping, Area A Roof	2	06-Apr-23	10-Apr-23	OG 5x8h w/ H (g)	□ Install Roof Drain Sump Pans, Incl Perm. Piping, Area A Roof
EXTA.1030	Install Mechanical Curbs, Area A Roof	2	11-Apr-23	12-Apr-23	OG 5x8h w/ H (g)	I Install Mechanical Curbs, Area A Roof
EXTA.1050	Install Roof Membrane, Area A Roof	5	13-Apr-23	19-Apr-23	OG 5x8h w/ H (g)	□ Install Roof Membrane, Area A Roof
EXTA.1070	Install MEP Through Roof Piping, Area A Roof	2	20-Apr-23	21-Apr-23	OG 5x8h w/ H (g)	I Install MEP Through Roof Piping, Area A Roof



Page: 13 of: 69 Current Date: 11-Apr-23

Activity ID		Activity Name	Original	Start	Finish	Calendar	
			Duration				2023 2024 2025 Ir Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Install Finish Roof, Area A Roof
EXT	TA.1080	Install Finish Roof, Area A Roof	5	20-Apr-23	26-Apr-23	OG 5x8h w/ H (g)	□ Install Finish Roof, Area A Roof
EXT	TA.1090	Install Fireproofing, Area A Roof	10	20-Apr-23	03-May-23	OG 5x8h w/ H (g)	Install Fireproofing, Area A Roof
EXT	TA.1110	Install Lightning Protection, Area A Roof	1	04-May-23	04-May-23	OG 5x8h w/ H (g)	I Install Lightning Protection, Area A Roof
EXT	TA.1120	Install Frame Expansion Joint, Area A Roof	1	05-May-23	05-May-23	OG 5x8h w/ H (g)	। Install Frame Expansion Joint, Area A Roof
ARE	EA B EXTI	ERIOR	77	17-Apr-23	03-Aug-23	OG 5x8h w/ H	
	B.1040	Install Perimeter Parapit Walls, Area B Roof	5	26-Apr-23	03-May-23	OG 5x8h w/ H	📋 Install Perimeter Parapit Walls, Area B Roof
EXT	B.1160	Install Exterior CFMF & Sheathing, Area B	10	03-May-23	17-May-23	OG 5x8h w/ H (g)	Install Exterior CFMF & Sheathing, Area B
EXT	B.1030	Install Exterior Wood Blocking, Area B	5	17-May-23	24-May-23	OG 5x8h w/ H (g)	□ Install Exterior Wood Blocking, Area B
EXT	B.1150	Install Air Vapor Barrier, Area B	5	24-May-23	01-Jun-23	OG 5x8h w/ H (g)	□ Install Air Vapor Barrier, Area B
EXT	B.1020	Install Temp Window Weather Protection, Area B	5	01-Jun-23	08-Jun-23	OG 5x8h w/ H (g)	☐ Install Temp Window Weather Protection, Area B
EXT	B.1060	Install Glass & Glazing, Area B	10	01-Jun-23	15-Jun-23	OG 5x8h w/ H (g)	Install Glass & Glazing, Area B
EXT	B.1140	Install Brick Veneer, Area B	10	30-Jun-23	17-Jul-23	OG 5x8h w/ H (g)	Install Brick Veneer, Area B
EXT	В.1000	Install Metal Coping & Fascia, Area B	5	27-Jul-23	03-Aug-23	OG 5x8h w/ H (g)	□ Install Metal Coping & Fascia, Area B
EXT	В.1010	Caulk Exterior Systems, Area B	5	27-Jul-23	03-Aug-23	OG 5x8h w/ H (g)	□ Caulk Exterior Systems, Area B
ΔRF	EA B ROO)F	28	17-Apr-23	24-May-23	OG 5x8h w/ H	
	TB.1050	Install Curb Blocking, Area B	2	17-Apr-23	18-Apr-23	OG 5x8h w/ H	I Install Curb Blocking, Area B
EXT	TB.1100	Install Roof Drain Sump Pans, Incl Perm. Piping, Area B Roof	2	19-Apr-23	20-Apr-23	OG 5x8h w/ H (g)	ı İnstall Roof Drain Sump Pans, Incl Perm. Piping, Area B Roof
EXT	TB.1110	Install Mechanical Curbs, Area B Roof	2	21-Apr-23	24-Apr-23	OG 5x8h w/ H (g)	Install Mechanical Curbs, Area B Roof
EXT	TB.1130	Install Roof Membrane, Area B Roof	5	03-May-23	10-May-23	OG 5x8h w/ H (g)	□ Install Roof Membrane, Area B Roof
EXT	TB.1090	Install MEP Through Roof Piping, Area B Roof	2	10-May-23	12-May-23	OG 5x8h w/ H (g)	』 Install MEP Through Roof Piping, Area B Roof
EXT	TB.1120	Install Finish Roof, Area B Roof	5	10-May-23	17-May-23	OG 5x8h w/ H (g)	□ Install Finish Roof, Area B Roof
EXT	TB.1170	Install Fireproofing, Area B Roof	10	10-May-23	24-May-23	OG 5x8h w/ H (g)	Install Fireproofing, Area B Roof
EXT	TB.1080	Install Lightning Protection, Area B Roof	1	17-May-23	18-May-23	OG 5x8h w/ H (g)	I Install Lightning Protection, Area B Roof
EXT	TB.1070	Install Frame Expansion Joint, Area B Roof	1	18-May-23	19-May-23	OG 5x8h w/ H (g)	I Install Frame Expansion Joint, Area B Roof
ARE	EA C EXTE	ERIOR	82	17-Apr-23	10-Aug-23	OG 5x8h w/ H	
	C.1040	Install Perimeter Parapit Walls, Area C Roof	5	17-Apr-23	21-Apr-23	OG 5x8h w/ H (g)	□ Install Perimeter Parapit Walls, Area C Roof



Page: 14 of: 69 Current Date: 11-Apr-23

Activity ID	Activity Name	Original	Start	Finish	Calendar	
Activity ID	Activity Name	Duration	Stalt	FIIIISII	Calellual	2023 2024 2025
EXTC.1160	Install Exterior CFMF & Sheathing, Area C	10	24-Apr-23	05-May-23	OG 5x8h w/ H	ır Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Install Exterior CFMF & Sheathing, Area C
			·		(g)	
EXTC.1030	Install Exterior Wood Blocking, Area C	5	08-May-23	12-May-23	OG 5x8h w/ H (g)	□ Install Exterior Wood Blocking, Area C
EXTC.1150	Install Air Vapor Barrier, Area C	5	15-May-23	19-May-23	OG 5x8h w/ H (g)	□ (nstal) Air Vapor Barrier, Area C
EXTC.1020	Install Temp Window Weather Protection, Area C	5	22-May-23	26-May-23	OG 5x8h w/ H (g)	Install Temp Window Weather Protection, Area C
EXTC.1060	Install Glass & Glazing, Area C	10	22-May-23	05-Jun-23	OG 5x8h w/ H (g)	Install Glass & Glazing, Area C
EXTC.1140	Install Brick Veneer, Area C	10	17-Jul-23	31-Jul-23	OG 5x8h w/ H (g)	☐ Install Brick Veneer, Area C
EXTC.1000	Install Metal Coping & Fascia, Area C	5	03-Aug-23	10-Aug-23	OG 5x8h w/ H (g)	□ Install Metal Coping & Fascia, Area C
EXTC.1010	Caulk Exterior Systems, Area C	5	03-Aug-23	10-Aug-23	OG 5x8h w/ H (g)	□ Caulk Exterior Systems, Area C
AREA C ROO		22	18-Apr-23	17-May-23	OG 5x8h w/ H	
EXTC.1050	Install Curb Blocking, Area C	2	18-Apr-23	19-Apr-23	OG 5x8h w/ H (g)	I Install Curb Blocking, Area C
EXTC.1100	Install Roof Drain Sump Pans, Incl Perm. Piping, Area C Roof	2	20-Apr-23	21-Apr-23	OG 5x8h w/ H (g)	I Install Roof Drain Sump Pans, Incl Perm. Piping, Area C Roof
EXTC.1110	Install Mechanical Curbs, Area C Roof	2	24-Apr-23	25-Apr-23	OG 5x8h w/ H (g)	I Install Mechanical Curbs, Area C Roof
EXTC.1130	Install Roof Membrane, Area C Roof	5	26-Apr-23	02-May-23	(g)	□ Install Roof Membrane, Area C Roof
EXTC.1090	Install MEP Through Roof Piping, Area C Roof	2	03-May-23	04-May-23	(g)	I Install MEP Through Roof Piping, Area C Roof
EXTC.1120	Install Finish Roof, Area C Roof	5	03-May-23	09-May-23	OG 5x8h w/ H (g)	□ Install Finish Roof, Area C Roof
EXTC.1170	Install Fireproofing, Area C Roof	10	03-May-23	16-May-23	OG 5x8h w/ H (g)	□ Install Fireproofing, Area C Roof
EXTC.1080	Install Lightning Protection, Area C Roof	1	10-May-23	10-May-23	OG 5x8h w/ H (g)	Install Lightning Protection, Area C Roof
EXTC.1070	Install Frame Expansion Joint, Area C Roof	1	17-May-23	17-May-23	(g)	ı İnstall Frame Expansion Joint, Area C Roof
AREA D EXT		61	23-May-23	17-Aug-23	OG 5x8h w/ H	
EXTD.1040	Install Perimeter Parapit Walls, Area D Roof	5	24-May-23	31-May-23	OG 5x8h w/ H (g)	☐ Install Perimeter Parapit Walls, Area D Roof
EXTD.1160	Install Exterior CFMF & Sheathing, Area D	10	01-Jun-23	14-Jun-23	OG 5x8h w/ H (g)	Install Exterior CFMF & Sheathing, Area D
EXTD.1030	Install Exterior Wood Blocking, Area D	5	15-Jun-23	21-Jun-23	OG 5x8h w/ H (g)	□ Install Exterior Wood Blocking, Area D
EXTD.1150	Install Air Vapor Barrier, Area D	5	22-Jun-23	28-Jun-23	OG 5x8h w/ H (g)	□ Install Air Vapor Barrier, Area D
EXTD.1020	Install Temp Window Weather Protection, Area D	5	29-Jun-23	06-Jul-23	OG 5x8h w/ H (g)	□ Install Temp Window Weather Protection, Area D
EXTD.1060	Install Glass & Glazing, Area D	10	29-Jun-23	13-Jul-23	OG 5x8h w/ H (g)	☐ Install Glass & Glazing, Area D
EXTD.1140	Install Brick Veneer, Area D	10	31-Jul-23	14-Aug-23	OG 5x8h w/ H (g)	Install Brick Veneer, Area D



Page: 15 of: 69 Current Date: 11-Apr-23

Activity ID	Activity Name	Original	Start	Finish	Calendar	2023 2024 2025
		Duration				2023 2025 ur Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Install Metal Coping & Fascia, Area D
EXTD.10	000 Install Metal Coping & Fascia, Area D	5	10-Aug-23	17-Aug-23	OG 5x8h w/ H (g)	
EXTD.10	010 Caulk Exterior Systems, Area D	5	10-Aug-23	17-Aug-23	OG 5x8h w/ H (g)	□ Caulk Exterior Systems, Area D
AREA	D ROOF	21	23-May-23	21-Jun-23	OG 5x8h w/ H	
EXTD.		2	23-May-23	24-May-23	OG 5x8h w/ H (g)	I Install Curb Blocking, Area D
EXTD.	Install Roof Drain Sump Pans, Incl Perm. Piping, Area D Roof	2	25-May-23	26-May-23	OG 5x8h w/ H (g)	լ Install Roof Dráin Sump Pans, Incl Perm. Piping, Area D Roof
EXTD.	1110 Install Mechanical Curbs, Area D Roof	2	30-May-23	31-May-23	OG 5x8h w/ H (g)	I Install Mechanical Curbs, Area D Roof
EXTD.	1130 Install Roof Membrane, Area D Roof	5	01-Jun-23	07-Jun-23	OG 5x8h w/ H (g)	□ Install Roof Membrane, Area D Roof
EXTD.	1090 Install MEP Through Roof Piping, Area D Roof	2	08-Jun-23	09-Jun-23	OG 5x8h w/ H (g)	I Install MEP Through Roof Piping, Area D Roof
EXTD.	1120 Install Finish Roof, Area D Roof	5	08-Jun-23	14-Jun-23	OG 5x8h w/ H (g)	□ Install Finish Roof, Area D Roof
EXTD.	1170 Install Fireproofing, Area D Roof	10	08-Jun-23	21-Jun-23	OG 5x8h w/ H (g)	☐ Install Fireproofing, Area D Roof
EXTD.	1080 Install Lightning Protection, Area D Roof	1	15-Jun-23	15-Jun-23	OG 5x8h w/ H (g)	I Install Lightning Protection, Area D Roof
EXTD.	1070 Install Frame Expansion Joint, Area D Roof	1	16-Jun-23	16-Jun-23	OG 5x8h w/ H (g)	I Install Frame Expansion Joint, Area D Roof
AREA	E EXTERIOR	53	14-Jun-23	28-Aug-23	OG 5x8h w/ H	
EXTE.1		5	15-Jun-23	21-Jun-23	OG 5x8h w/ H	☐ Install Perimeter Parapit Walls, Area E Roof
EXTE.1	160 Install Exterior CFMF & Sheathing, Area E	10	22-Jun-23	06-Jul-23	OG 5x8h w/ H (g)	Install Exterior CFMF & Sheathing, Area E
EXTE.1	030 Install Exterior Wood Blocking, Area E	5	07-Jul-23	13-Jul-23	OG 5x8h w/ H (g)	☐ Install Exterior Wood Blocking, Area E
EXTE.1	150 Install Air Vapor Barrier, Area E	5	14-Jul-23	20-Jul-23	OG 5x8h w/ H (g)	☐ Install Air Vapor Barrier, Area E
EXTE.1	020 Install Temp Window Weather Protection, Area E	5	21-Jul-23	27-Jul-23	OG 5x8h w/ H (g)	☐ Install Temp Window Weather Protection, Area E
EXTE.1	060 Install Glass & Glazing, Area E	10	21-Jul-23	03-Aug-23	OG 5x8h w/ H (g)	☐ Install Glass & Glazing, Area E
EXTE.1	140 Install Brick Veneer, Area E	10	14-Aug-23	28-Aug-23	OG 5x8h w/ H (g)	Install Brick Veneer, Area E
EXTE.1	000 Install Metal Coping & Fascia, Area E	5	17-Aug-23	24-Aug-23	OG 5x8h w/ H (g)	□ Install Metal Coping & Fascia, Area E
EXTE.1	010 Caulk Exterior Systems, Area E	5	17-Aug-23	24-Aug-23	OG 5x8h w/ H (g)	☐ Caulk Exterior Systems, Area E
AREA	E ROOF	21	14-Jun-23	13-Jul-23	OG 5x8h w/ H	
EXTE.		2	14-Jun-23	15-Jun-23	OG 5x8h w/ H	
EXTE.	Install Roof Drain Sump Pans, Incl Perm. Piping, Area E Roof	2	16-Jun-23	19-Jun-23	OG 5x8h w/ H (g)	🛮 Install Roof Drain Sump Pans, Incl Perm. Piping, Area E Roof
EXTE.	1110 Install Mechanical Curbs, Area E Roof	2	20-Jun-23	21-Jun-23	OG 5x8h w/ H (g)	Install Mechanical Curbs, Area E Roof



Page: 16 of: 69 Current Date: 11-Apr-23

ty ID	Activity Name	Original	Start	Finish	Calendar	2022
		Duration				2023 2025 Ir Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Ju Install Roof Membrane, Area E Roof
EXTE.1130	Install Roof Membrane, Area E Roof	5	22-Jun-23	28-Jun-23	OG 5x8h w/ H (g)	□ Install Roof Membrane, Area է Roof
EXTE.1090	Install MEP Through Roof Piping, Area E Roof	2	29-Jun-23	30-Jun-23	OG 5x8h w/ H (g)	n Install MEP Through Roof Piping, Area E Roof
EXTE.1120	Install Finish Roof, Area E Roof	5	29-Jun-23	06-Jul-23	OG 5x8h w/ H (g)	☐ Install Finish Roof, Area E Roof
EXTE.1170	Install Fireproofing, Area E Roof	10	29-Jun-23	13-Jul-23	OG 5x8h w/ H (g)	Install Fireproofing, Area E Roof
EXTE.1080	Install Lightning Protection, Area E Roof	1	07-Jul-23	07-Jul-23	OG 5x8h w/ H (g)	ı İnstall Lightning Protection, Area E Roof
EXTE.1070	Install Frame Expansion Joint, Area E Roof	1	10-Jul-23	10-Jul-23	OG 5x8h w/ H (g)	। Install Frame Expansion Joint, Area E Roof
BUILDING IN	TERIORs - PH.2	328	24-Mar-23 A	30-Jul-24	OG 5x8h w/ H (g)	
AREA A INTE	ERIORS ACADEMIC WING	250	24-Mar-23 A	09-Apr-24	OG 5x8h w/ H (g)	
Area A - Firs	st Floor	215	24-Mar-23 A	26-Feb-24	OG 5x8h w/ H	
INT1A.1010	Layout & Frame Interior Walls & Blocking, First Floor Area A	15	24-Mar-23 A	21-Apr-23	OG 5x8h w/ H (g)	Layout & Frame Interior Walls & Blocking, First Floor Area A
INT1A.1000	Install MEP Risers, First Floor Area A	10	24-Apr-23	05-May-23	OG 5x8h w/ H (g)	■ Install MEP Risers, First Floor Area A
Area A Corr	ridors & BOH - First Floor	67	01-May-23	03-Aug-23	OG 5x8h w/ H	
Area A Rou	igh-in Corridors & BOH First Floor	30	15-May-23	26-Jun-23	OG 5x8h w/ H	
	Install Sprinkler Mains, First Floor Area A Corridors & BOH	5	15-May-23	19-May-23	OG 5x8h w/ H (g)	Install Sprinkler Mains, First Floor Area A Corridors & BOH
INT1A.1180	Install VAV's, First Floor Area A Corridors & BOH	5	22-May-23	26-May-23	OG 5x8h w/ H (g)	□ Install VAV's, First Floor Area A Corridors & BOH
INT1A.1050	Frame Ceilings, First Floor Area A Corridors & BOH	5	26-May-23	02-Jun-23	OG 5x8h w/ H (g)	☐ Frame Ceilings, First Floor Area A Corridors & BOH
INT1A.1220	Perform Overhead Inspection, First Floor Area A Corridors & BOH	0		02-Jun-23	OG 5x8h w/ H (g)	◆ Perform Overhead Inspection, First Floor Area A Corridors & BOH
INT1A.1160	Install In-Wall Insulation, First Floor Area A Corridors & BOH	5	06-Jun-23	12-Jun-23	OG 5x8h w/ H (g)	□ Install In-Wall Insulation, First Floor Area A Corridors & BOH
INT1A.1190	Perform In-Wall Inspection, First Floor Area A Corridors & BOH	0		12-Jun-23	(g)	◆ Perform In-Wall Inspection, First Floor Area A Corridors & BOH
INT1A.1210	Install Gypsum Wallboard, First Floor Area A Corridors & BOH	5	13-Jun-23	19-Jun-23	OG 5x8h w/ H (g)	□ Install Gypsum Wallboard, First Floor Area A Corridors & BOH
INT1A.1300	Apply Prime Paint, First Floor Area A Corridors & BOH	5	20-Jun-23	26-Jun-23	OG 5x8h w/ H (g)	☐ Apply Prime Paint, First Floor Area A Corridors & BOH
	P's Corridors & BOH First Floor	50	01-May-23	11-Jul-23	OG 5x8h w/ H	
INT1A.1030	Install Overhead Duct Mains, First Floor Area A Corridors & BOH	10	01-May-23	12-May-23	OG 5x8h w/ H (g)	☐ Install Overhead Duct Mains, First Floor Area A Corridors & BOH
INT1A.1020	Install Rough HVAC, First Floor Area A Corridors & BOH	3	15-May-23	17-May-23	OG 5x8h w/ H (g)	Install Rough HVAC, First Floor Area A Corridors & BOH
INT1A.1040	Install Rough Plumbing, First Floor Area A Corridors & BOH	3	18-May-23	22-May-23	OG 5x8h w/ H (g)	□ Install Rough Plumbing, First Floor Area A Corridors & BOH
INT1A.1090	Install Rough Fire Protection, First Floor Area A Corridors & BOH	3	23-May-23	25-May-23	OG 5x8h w/ H (g)	Install Rough Fire Protection, First Floor Area A Corridors & BOH



Page: 17 of: 69 Current Date: 11-Apr-23

ty ID	Activity Name	Original Duration	Start	Finish	Calendar	2023 2024 2025
INIT4A 4000	Legistic Decision Control of Cont		20.14 - 02	05.100	00.5.01. ///	r Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul III Install Rough Electrical & Communications, First Floor Area A Corridors & BOH
INT1A.1080	Install Rough Electrical & Communications, First Floor Area A Corridors & BOH	5	30-May-23	05-Jun-23	OG 5x8h w/ H (g)	
INT1A.1240	Install Sprinkler Heads, First Floor Area A Corridors & BOH	3	05-Jun-23	07-Jun-23	OG 5x8h w/ H (g)	□ Install Sprinkler Heads, First Floor Area A Corridors & ВОН
INT1A.1360	Install Mechanical Finishes, Chilled Beams First Floor Area A Corridors & BOH	5	12-Jun-23	16-Jun-23	OG 5x8h w/ H (g)	☐ Install Mechanical Finishes, Chilled Beams First Floor Area A Corridors & BOH
INT1A.1370	Install Lighting, First Floor Area A Corridors & BOH	5	12-Jun-23	16-Jun-23	OG 5x8h w/ H (g)	□ Install Lighting, First Floor Area A Corridors & BOH
INT1A.1410	Install Finish Plumbing Drinking Fountains, First Floor Area A Corridors & BOH	10	27-Jun-23	11-Jul-23	OG 5x8h w/ H (g)	☐ Install Finish Plumbing Drinking Fountains, First Floor Area A Corridors & BOH
Area A Fin	ishes Corridors & BOH First Floor	43	05-Jun-23	03-Aug-23	OG 5x8h w/ H	
	Install Finished Ceilings, First Floor Area A Corridors & BOH	5	05-Jun-23	09-Jun-23	OG 5x8h w/ H	□ Install Finished Ceilings, First Floor Area A Corridors & BOH
INT1A.1380	Install Finish Flooring, First Floor Area A Corridors & BOH	10	12-Jun-23	23-Jun-23	OG 5x8h w/ H (g)	☐ Install Finish Flooring, First Floor Area A Corridors & BOH
INT1A.1600	Apply Finish Paint, First Floor Area A Corridors & BOH	5	12-Jul-23	18-Jul-23	OG 5x8h w/ H (g)	Apply Finish Paint, First Floor Area A Corridors & BOH
INT1A.1650	Install Interior Signage, First Floor Area A Corridors & BOH	2	19-Jul-23	20-Jul-23	OG 5x8h w/ H (g)	I Install Interior Signage, First Floor Area A Corridors & BOH
INT1A.1690	Final Clean First Floor Area A Corridors & BOH	5	27-Jul-23	03-Aug-23	OG 5x8h w/ H (g)	ф Final Clean First Floor Area A Corridors & ВОН
Area A Clas	srooms & Labs First Floor	192	18-May-23	19-Feb-24	OG 5x8h w/ H	
	gh-in Classrooms & Labs First Floor	16	02-Jun-23	23-Jun-23	OG 5x8h w/ H	
	Install Sprinkler Mains, First Floor Area A Classrooms	5	02-Jun-23	08-Jun-23	OG 5x8h w/ H	□ Install Sprinkler Mains, First Floor Area A Classrooms
INT1A.1200	Install In-Wall Insulation, First Floor Area A Classrooms	5	05-Jun-23	09-Jun-23	OG 5x8h w/ H (g)	☐ Install In-Wall Insulation, First Floor Area A Classrooms
INT1A.1230	Install VAV's, First Floor Area A Classrooms	5	09-Jun-23	15-Jun-23	OG 5x8h w/ H (g)	☐ Install VAV's, First Floor Area A Classrooms
INT1A.1110	Frame Ceilings, First Floor Area A Classrooms	5	09-Jun-23	15-Jun-23	OG 5x8h w/ H (g)	☐ Frame Ceilings, First Floor Area A Classrooms
INT1A.1280	Perform In-Wall Inspection, First Floor Area A Classrooms	0		09-Jun-23	OG 5x8h w/ H (g)	◆ Perform In-Wall Inspection, First Floor Area A Classrooms
INT1A.1290	Install Gypsum Wallboard, First Floor Area A Classrooms	5	12-Jun-23	16-Jun-23	OG 5x8h w/ H (g)	☐ Install Gypsum Wallboard, First Floor Area A Classrooms
INT1A.1330	Perform Overhead Inspection, First Floor Area A Classrooms	0		15-Jun-23	OG 5x8h w/ H (g)	◆ Perform Overhead Inspection, First Floor Area A Classrooms
INT1A.1400	Apply Prime Paint, First Floor Area A Classrooms	5	19-Jun-23	23-Jun-23	OG 5x8h w/ H (g)	☐ Apply Prime Paint, First Floor Area A Classrooms
Area A ME	P's Classrooms & Labs First Floor	40	18-May-23	14-Jul-23	OG 5x8h w/ H	
INT1A.1060	Install Rough HVAC, First Floor Area A Classrooms	3	18-May-23	22-May-23	OG 5x8h w/ H (g)	□ Install Rough HVAC, First Floor Area A Classrooms
INT1A.1070	Install Overhead Duct Mains, First Floor Area A Classrooms	10	18-May-23	01-Jun-23	OG 5x8h w/ H (g)	Install Overhead Duct Mains, First Floor Area A Classrooms
INT1A.1100	Install Rough Plumbing, First Floor Area A Classrooms	3	23-May-23	25-May-23	OG 5x8h w/ H (g)	Install Rough Plumbing, First Floor Area A Classrooms
INT1A.1140	Install Rough Electrical & Communications, First Floor Area A Classrooms	5	26-May-23	02-Jun-23	OG 5x8h w/ H (g)	☐ Install Rough Electrical & Communications, First Floor Area A Classrooms



Page: 18 of: 69 Current Date: 11-Apr-23

Activity ID		Activity Name	Original	Start	Finish	Calendar	
			Duration				2023 2025 I Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug I Install Rough Fire Protection, First Floor Area A Classrooms
INT1	1A.1150	Install Rough Fire Protection, First Floor Area A Classrooms	3	26-May-23	31-May-23	OG 5x8h w/ H (g)	☐ Install Rough Fire Protection, First Floor Area A Classrooms
INT1	1A.1340	Install Sprinkler Heads, First Floor Area A Classrooms	3	16-Jun-23	20-Jun-23	OG 5x8h w/ H (g)	☐ Install Sprinkler Heads, First Floor Area A Classrooms
INT1	1A.1460	Install Mechanical Finishes, Chilled Beams First Floor Area A Classrooms	5	23-Jun-23	29-Jun-23	OG 5x8h w/ H (g)	☐ Install Mechanical Finishes, Chilled Beams First Floor Area A Classrooms
INT1	1A.1470	Install Lighting, First Floor Area A Classrooms	5	23-Jun-23	29-Jun-23	OG 5x8h w/ H (g)	☐ Install Lighting, First Floor Area A Classrooms
INT1	1A.1480	Install Tele / Data Finishes, First Floor Area A Classrooms	5	23-Jun-23	29-Jun-23	OG 5x8h w/ H (g)	☐ Install Tele / Data Finishes, First Floor Area A Classrooms
INT1	1A.1490	Install AV Equipment, First Floor Area A	3	23-Jun-23	27-Jun-23	OG 5x8h w/ H (g)	□ Install AV Equipment, First Floor Area A
INT1	1A.1530	Install Finish Plumbing, First Floor Area A Classrooms	10	26-Jun-23	10-Jul-23	OG 5x8h w/ H (g)	install Finish Plumbing, First Floor Area A Classrooms
INT1	1A.1590	Install Finish Lab Equipment, First Floor Area A Classrooms	10	30-Jun-23	14-Jul-23	OG 5x8h w/ H (g)	☐ Install Finish Lab Equipment, First Floor Area A Classrooms
Area	a A Fini	shes Classrooms & Labs First Floor	172	16-Jun-23	19-Feb-24	OG 5x8h w/ H	
		Install Finished Ceilings, First Floor Area A Classrooms	5	16-Jun-23	22-Jun-23	OG 5x8h w/ H (g)	□ Install Finished Ceilings, First Floor Area A Classrooms
INT1	1A.1540	Install Visual Display Surfaces, First Floor Area A Classrooms	3	26-Jun-23	28-Jun-23	OG 5x8h w/ H (g)	Install Vişual Display Surfaces, First Floor Area A Classrooms
INT1	1A.1500	Install Classroom Casework, First Floot Area A Classrooms	10	05-Jan-24	18-Jan-24	OG 5x8h w/ H (g)	Install Classroom Casework, First Floot Area A Classrooms
INT1	1A.1640	Install Finish Flooring, First Floor Area A Classrooms	10	19-Jan-24	01-Feb-24	OG 5x8h w/ H (g)	Install Finish Flooring, First Floor Area A Classrooms
INT1	1A.1720	Apply Finish Paint, First Floor Area A Classrooms	5	02-Feb-24	08-Feb-24	OG 5x8h w/ H (g)	■ Apply Finish Paint, First Floor Area A Classrooms
INT1	1A.1740	Install Interior Signage, First Floor Area A Classrooms	2	09-Feb-24	12-Feb-24	OG 5x8h w/ H (g)	▮ Install Interior Signage, First Floor Area A Classrooms
INT1	1A.1750	Final Clean First Floor Area A Classrooms	5	13-Feb-24	19-Feb-24	OG 5x8h w/ H (g)	■ Final Clean First Floor Area A Classrooms
Area	a A Bath	rooms - First Floor	215	24-Apr-23	26-Feb-24	OG 5x8h w/ H	
Area	a A Rou	gh-in Bathrooms First Floor	30	01-May-23	12-Jun-23	OG 5x8h w/ H	
		Install Sprinkler Mains, First Floor Area A Bathrooms	5	01-May-23	05-May-23	OG 5x8h w/ H (g)	☐ Install Sprinkler Mains, First Floor Area A Bathrooms
INT1	1A.1390	Install VAV's, First Floor Area A Bathrooms	5	08-May-23	12-May-23	OG 5x8h w/ H (g)	Install VAV's, First Floor Area A Bathrooms
INT1	1A.1320	Frame Ceilings, First Floor Area A Bathrooms	5	22-May-23	26-May-23	OG 5x8h w/ H (g)	Frame Ceilings, First Floor Area A Bathrooms
INT1	1A.1570	Install In-Wall Insulation, First Floor Area A Bathrooms	5	22-May-23	26-May-23	OG 5x8h w/ H (g)	☐ Install In-Wall Insulation, First Floor Area A Bathrooms
INT1	1A.1610	Perform In-Wall Inspection, First Floor Area A Bathrooms	0		26-May-23	OG 5x8h w/ H (g)	◆ Perform In-Wall Inspection, First Floor Area A Bathrooms
INT1	1A.1450	Perform Overhead Inspection, First Floor Area A Bathrooms	0		26-May-23	OG 5x8h w/ H (g)	◆ Perform Overhead Inspection, First Floor Area A Bathrooms
INT1	1A.1620	Install Gypsum Wallboard, First Floor Area A Bathrooms	5	30-May-23	05-Jun-23	OG 5x8h w/ H (g)	☐ Install Gypsum Wallboard, First Floor Area A Bathrooms
INT1	1A.1660	Apply Prime Paint, First Floor Area A Bathrooms	5	06-Jun-23	12-Jun-23	OG 5x8h w/ H (g)	☐ Apply Prime Paint, First Floor Area A Bathrooms



Page: 19 of: 69 Current Date: 11-Apr-23

tivity ID	Activity Name	Original	Start	Finish	Calendar	2023 2024 2025
		Duration 32	24-Apr-23	07-Jun-23	OG 5x8h w/ H	ır Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Au
	P's Bathrooms First Floor				(~)	□ Install Overhead Duct Mains, First Floor Area A Bathrooms
INT1A.1130	Install Overhead Duct Mains, First Floor Area A Bathrooms	5	24-Apr-23	28-Apr-23	OG 5x8h w/ H (g)	
INT1A.1260	Install Rough HVAC, First Floor Area A Bathrooms	2	01-May-23	02-May-23	OG 5x8h w/ H (g)	Install Rough HVAC, First Floor Area A Bathrooms
INT1A.1310	Install Rough Plumbing, First Floor Area A Bathrooms	8	03-May-23	12-May-23	OG 5x8h w/ H (g)	☐ Install Rough Plumbing, First Floor Area A Bathrooms
INT1A.1420	Install Rough Electrical & Communications, First Floor Area A Bathrooms	5	15-May-23	19-May-23	OG 5x8h w/ H (g)	nstall Rough Electrical & Communications, First Floor Area A Bathrooms
INT1A.1430	Install Rough Fire Protection, First Floor Area A Bathrooms	3	15-May-23	17-May-23	OG 5x8h w/ H	Install Rough Fire Protection, First Floor Area A Bathrooms
INT1A.1510	Install Sprinkler Heads, First Floor Area A Bathrooms	3	30-May-23	01-Jun-23	OG 5x8h w/ H	↑ Install Sprinkler Heads, First Floor Area A Bathrooms
INT1A.1550	Install Mechanical Finishes, Chilled Beams First Floor Area A Bathrooms	2	01-Jun-23	02-Jun-23	OG 5x8h w/ H	I Install Mechanical Finishes, Chilled Beams First Floor Area A Bathrooms
INT1A.1560	Install Lighting, First Floor Area A Bathrooms	5	01-Jun-23	07-Jun-23	OG 5x8h w/ H	☐ Install Lighting, First Floor Area A Bathrooms
		200	15-May-23	26-Feb-24	(g) OG 5x8h w/ H	
INT1A.1440	ishes Bathrooms First Floor Install Plumbing Fixtures, First Floor Area A Bathrooms	5	15-May-23	19-May-23	OG 5x8h w/ H	□ Install Plumbing Fixtures, First Floor Area A Bathrooms
INT1A.1520	Install Finished Ceilings, First Floor Area A Bathrooms	2	30-May-23	31-May-23	(g) OG 5x8h w/ H	Install Finished Ceilings, First Floor Area A Bathrooms
INT1A.1580	Install Wall Tile, First Floor Area A Bathrooms	5	01-Jun-23	07-Jun-23	(g) OG 5x8h w/ H	☐ Install Wall Tile, First Floor Area A Bathrooms
		_			(g)	
INT1A.1630	Install Tile Flooring, First Floor Area A Bathrooms	5	08-Jun-23	14-Jun-23	OG 5x8h w/ H (g)	☐ Install Tile Flooring, First Floor Area A Bathrooms
INT1A.1670	Install Toilets & Urinals, First Floor Area A Bathrooms	2	15-Jun-23	16-Jun-23	OG 5x8h w/ H (g)	Install Toilets & Urinals, First Floor Area A Bathrooms
INT1A.1700	Apply Finish Paint, First Floor Area A Bathrooms	2	19-Jun-23	20-Jun-23	OG 5x8h w/ H (g)	Apply Finish Paint, First Floor Area A Bathrooms
INT1A.3070	Install Partitions, First Floor Area A Bathrooms	5	19-Jun-23	23-Jun-23	OG 5x8h w/ H (g)	☐ Install Partitions, First Floor Area A Bathrooms
INT1A.1710	Install Interior Signage, First Floor Area A Bathrooms	1	21-Jun-23	21-Jun-23	OG 5x8h w/ H (g)	I Install Interior Signage, First Floor Area A Bathrooms
INT1A.3080	Install Toilet Accessories, First Floor Area A Bathrooms	2	26-Jun-23	27-Jun-23	OG 5x8h w/ H (g)	Install Toilet Accessories, First Floor Area A Bathrooms
INT1A.1730	Final Clean First Floor Area A Bathrooms	5	20-Feb-24	26-Feb-24	OG 5x8h w/ H (g)	■ Final Clean First Floor Area A Bathrooms
Area A Elec	ctrical Room 1106 First Floor	13	03-May-23	19-May-23	OG 5x8h w/ H	
INT1A.2020	Install Housekeeping Pads, First Floor Electrical Room 1106	3	03-May-23	05-May-23	OG 5x8h w/ H (g)	I Install Housekeeping Pads, First Floor Electrical Room 1106
INT1A.2030	Set Switchgear / Cabling / Terminations, First Floor Electrical Room 1106	5	08-May-23	12-May-23	OG 5x8h w/ H (g)	Set Switchgear / Cabling / Terminations, First Floor Electrical Room 1106
INT1A.2040	Install Electrical & Data Devices, First Floor Electrical Room 1106	5	15-May-23	19-May-23	OG 5x8h w/ H (g)	Install Electrical & Data Devices, First Floor Electrical Room 1106
Area A - Sec	cond Floor	220	08-May-23	18-Mar-24	OG 5x8h w/ H	
	ridors & BOH - Second Floor	210	08-May-23	04-Mar-24	OG 5x8h w/ H	
INT2A.1340	Install MEP Risers, Second Floor Area A	10	08-May-23	19-May-23	OG 5x8h w/ H (g)	Install MEP Risers, Second Floor Area A



Page: 20 of: 69 Current Date: 11-Apr-23

activity ID	Activity Name	Original	Start	Finish	Calendar	2023 2024 2025
		Duration				r Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Layout & Frame Interior Walls & Blocking, Second Floor Area A
INT2A.1330	Layout & Frame Interior Walls & Blocking, Second Floor Area A	15	15-May-23	05-Jun-23	OG 5x8h w/ H (g)	Layout & Frame Interior Walls & Blocking, Second Floor Area A
	ugh-in Corridors & BOH Second Floor	16	06-Jun-23	27-Jun-23	OG 5x8h w/ H	
INT2A.1310	Install Sprinkler Mains, Second Floor Area A Corridors & BOH	5	06-Jun-23	12-Jun-23	OG 5x8h w/ H (g)	☐ Install Sprinkler Mains, Second Floor Area A Corridors & BOH
INT2A.1350	Frame Ceilings, Second Floor Area A Corridors & BOH	5	07-Jun-23	13-Jun-23	OG 5x8h w/ H (g)	☐ Frame Ceilings, Second Floor Area A Corridors & BOH
INT2A.1450	Install In-Wall Insulation, Second Floor Area A Corridors & BOH	5	07-Jun-23	13-Jun-23	OG 5x8h w/ H (g)	☐ Install In-Wall Insulation, Second Floor Area A Corridors & BOH
INT2A.1300	Install VAV's, Second Floor Area A Corridors & BOH	5	13-Jun-23	19-Jun-23	OG 5x8h w/ H (g)	□ Install VAV's, Second Floor Area A Corridors & BOH
INT2A.1430	Perform In-Wall Inspection, Second Floor Area A Corridors & BOH	0		13-Jun-23	OG 5x8h w/ H (g)	◆ Perform In-Wall Inspection, Second Floor Area A Corridors & BOH
INT2A.1260	Install Gypsum Wallboard, Second Floor Area A Corridors & BOH	5	14-Jun-23	20-Jun-23	OG 5x8h w/ H	☐ Install Gypsum Wallboard, Second Floor Area A Corridors & BOH
INT2A.1440	Perform Overhead Inspection, Second Floor Area A Corridors & BOH	0		19-Jun-23	OG 5x8h w/ H	◆ Perform Overhead Inspection, Second Floor Area A Corridors & BOH
INT2A.1420	Apply Prime Paint, Second Floor Area A Corridors & BOH	5	21-Jun-23	27-Jun-23	OG 5x8h w/ H (g)	☐ Apply Prime Paint, Second Floor Area A Corridors & BOH
Area A MI	P's Corridors & BOH Second Floor	36	22-May-23	12-Jul-23	OG 5x8h w/ H	
INT2A.1290	Install Rough HVAC, Second Floor Area A Corridors & BOH	3	22-May-23	24-May-23	OG 5x8h w/ H (g)	Install Rough HVAC, Second Floor Area A Corridors & BOH
INT2A.1320	Install Overhead Duct Mains, Second Floor Area A Corridors & BOH	10	22-May-23	05-Jun-23	OG 5x8h w/ H (g)	Install Overhead Duct Mains, Second Floor Area A Corridors & BOH
INT2A.1280	Install Rough Plumbing, Second Floor Area A Corridors & BOH	3	25-May-23	30-May-23	OG 5x8h w/ H (g)	☐ Install Rough Plumbing, Second Floor Area A Corridors & BOH
INT2A.1270	Install Rough Electrical & Communications, Second Floor Area A Corridors & BOH	5	31-May-23	06-Jun-23	OG 5x8h w/ H (g)	☐ Install Rough Electrical & Communications, Second Floor Area A Corridors & BOH
INT2A.1360	Install Rough Fire Protection, Second Floor Area A Corridors & BOH	3	31-May-23	02-Jun-23	OG 5x8h w/ H (g)	Install Rough Fire Protection, Second Floor Area A Corridors & BOH
INT2A.1400	Install Sprinkler Heads, Second Floor Area A Corridors & BOH	3	20-Jun-23	22-Jun-23	OG 5x8h w/ H (g)	Install Sprinkler Heads, Second Floor Area A Corridors & BOH
INT2A.1370	Install Mechanical Finishes, Chilled Beams Second Floor Area A Corridors & BOH	5	27-Jun-23	03-Jul-23	OG 5x8h w/ H (g)	☐ Install Mechanical Finishes, Chilled Beams Second Floor Area A Corridors & BOH
INT2A.1390	Install Lighting, Second Floor Area A Corridors & BOH	5	27-Jun-23	03-Jul-23	OG 5x8h w/ H (g)	☐ Install Lighting, Second Floor Area A Corridors & BOH
INT2A.1380	Install Finish Plumbing Drinking Fountains, Second Floor Area A Corridors & BOH	10	28-Jun-23	12-Jul-23	OG 5x8h w/ H (g)	☐ Install Finish Plumbing Drinking Fountains, Second Floor Area A Corridors & BOH
Area A Fir	nishes Corridors & BOH Second Floor	180	20-Jun-23	04-Mar-24	OG 5x8h w/ H	
	Install Finished Ceilings, Second Floor Area A Corridors & BOH	5	20-Jun-23	26-Jun-23	OG 5x8h w/ H	☐ Install Finished Ceilings, Second Floor Area A Corridors & BOH
INT2A.1470	Install Finish Flooring, Second Floor Area A Corridors & BOH	10	27-Jun-23	11-Jul-23	OG 5x8h w/ H (g)	☐ Install Finish Flooring, Second Floor Area A Corridors & BOH
INT2A.1460	Apply Finish Paint, Second Floor Area A Corridors & BOH	5	13-Jul-23	19-Jul-23	OG 5x8h w/ H	☐ Apply Finish Paint, Second Floor Area A Corridors & BOH
INT2A.1480	Install Interior Signage, Second Floor Area A Corridors & BOH	2	20-Jul-23	21-Jul-23	OG 5x8h w/ H (g)	I Install Interior Signage, Second Floor Area A Corridors & BOH
INT2A.1490	Final Clean Second Floor Area A Corridors & BOH	5	27-Feb-24	04-Mar-24	OG 5x8h w/ H (g)	■ Final Clean Second Floor Area A Corridors & BOH



Page: 21 of: 69 Current Date: 11-Apr-23

ity ID	Activity Name	Original Duration	Start	Finish	Calendar	2023 2024 2025
Area A Clas	ssrooms & Labs Second Floor	200	30-May-23	11-Mar-24	OG 5x8h w/ H	pr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul
	ugh-in Classrooms & Labs Second Floor	16	13-Jun-23	05-Jul-23	OG 5x8h w/ H	
	Install Sprinkler Mains, Second Floor Area A Classrooms	5	13-Jun-23	19-Jun-23	OG 5x8h w/ H	☐ Install Sprinkler Mains, Second Floor Area A Classrooms
INT2A.1180	Install In-Wall Insulation, Second Floor Area A Classrooms	5	14-Jun-23	20-Jun-23	OG 5x8h w/ H	□ Install In-Wall Insulation, Second Floor Area A Classrooms
INT2A.1040	Install VAV's, Second Floor Area A Classrooms	5	20-Jun-23	26-Jun-23	OG 5x8h w/ H	□ Install VAV's, Second Floor Area A Classrooms
INT2A.1070	Frame Ceilings, Second Floor Area A Classrooms	5	20-Jun-23	26-Jun-23	OG 5x8h w/ H	☐ Frame Ceilings, Second Floor Area A Classrooms
INT2A.1160	Perform In-Wall Inspection, Second Floor Area A Classrooms	0		20-Jun-23	OG 5x8h w/ H	◆ Perform In-Wall Inspection, Second Floor Area A Classrooms
INT2A.1000	Install Gypsum Wallboard, Second Floor Area A Classrooms	5	21-Jun-23	27-Jun-23	OG 5x8h w/ H	☐ Install Gypsum Wallboard, Second Floor Area A Classrooms
INT2A.1170	Perform Overhead Inspection, Second Floor Area A Classrooms	0		26-Jun-23	OG 5x8h w/ H	◆ Perform Overhead Inspection, Second Floor Area A Classrooms
INT2A.1150	Apply Prime Paint, Second Floor Area A Classrooms	5	28-Jun-23	05-Jul-23	OG 5x8h w/ H	☐ Apply Prime Paint, Second Floor Area A Classrooms
Area A MF	P's Classrooms & Labs Second Floor	40	30-May-23	25-Jul-23	OG 5x8h w/ H	
INT2A.1030		3	30-May-23	01-Jun-23	OG 5x8h w/ H	』Install Rough HVAC, Second Floor Area A Classrooms
INT2A.1060	Install Overhead Duct Mains, Second Floor Area A Classrooms	10	30-May-23	12-Jun-23	OG 5x8h w/ H (g)	☐ Install Overhead Duct Mains, Second Floor Area A Classrooms
INT2A.1020	Install Rough Plumbing, Second Floor Area A Classrooms	3	02-Jun-23	06-Jun-23	OG 5x8h w/ H (g)	□ Install Rough Plumbing, Second Floor Area A Classrooms
INT2A.1010	Install Rough Electrical & Communications, Second Floor Area A Classrooms	5	07-Jun-23	13-Jun-23	OG 5x8h w/ H (g)	□ Install Rough Electrical & Communications, Second Floor Area A Classrooms
INT2A.1080	Install Rough Fire Protection, Second Floor Area A Classrooms	3	07-Jun-23	09-Jun-23	OG 5x8h w/ H (g)	Install Rough Fire Protection, Second Floor Area A Classrooms
INT2A.1120	Install Sprinkler Heads, Second Floor Area A Classrooms	3	27-Jun-23	29-Jun-23	OG 5x8h w/ H (g)	I Install Sprinkler Heads, Second Floor Area A Classrooms
INT2A.1090	Install Mechanical Finishes, Chilled Beams Second Floor Area A Classrooms	5	05-Jul-23	11-Jul-23	OG 5x8h w/ H (g)	□ Install Mechanical Finishes, Chilled Beams Second Floor Area A Classrooms
INT2A.1110	Install Lighting, Second Floor Area A Classrooms	5	05-Jul-23	11-Jul-23	OG 5x8h w/ H (g)	□ Install Lighting, Second Floor Area A Classrooms
INT2A.1190	Install Tele / Data Finishes, Second Floor Area A Classrooms	5	05-Jul-23	11-Jul-23	OG 5x8h w/ H (g)	☐ Install Tele / Data Finishes, Second Floor Area A Classrooms
INT2A.1230	Install AV Equipment, Second Floor Area A	3	05-Jul-23	07-Jul-23	OG 5x8h w/ H (g)	∥ Install AV Equipment, Second Floor Area A
INT2A.1100	Install Finish Plumbing, Second Floor Area A Classrooms	10	06-Jul-23	19-Jul-23	OG 5x8h w/ H (g)	Install Finish Plumbing, Second Floor Area A Classrooms
INT2A.1770	Install Finish Lab Equipment, Second Floor Area A Classrooms	10	12-Jul-23	25-Jul-23	OG 5x8h w/ H (g)	☐ Install Finish Lab Equipment, Second Floor Area A Classrooms
Area A Fin	ishes Classrooms & Labs Second Floor	180	27-Jun-23	11-Mar-24	OG 5x8h w/ H	
_	Install Finished Ceilings, Second Floor Area A Classrooms	5	27-Jun-23	03-Jul-23	OG 5x8h w/ H (g)	□ Install Finished Ceilings, Second Floor Area A Classrooms
INT2A.1130	Install Visual Display Surfaces, Second Floor Area A Classrooms	3	06-Jul-23	10-Jul-23	OG 5x8h w/ H (g)	□ Install Visual Display Surfaces, Second Floor Area A Classrooms



Page: 22 of: 69 Current Date: 11-Apr-23

vity ID	Activity Name	Original	Start	Finish	Calendar	2022
		Duration			ur /	upr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Jul Jul Jul Jul Jul Jul Jul Jul Jul
INT2A.1	Install Classroom Casework, First Floot Area A Classrooms	10	19-Jan-24	01-Feb-24	OG 5x8h w/ H (g)	
INT2A.1	Install Finish Flooring, Second Floor Area A Classrooms	10	02-Feb-24	15-Feb-24	OG 5x8h w/ H (g)	Install Finish Flooring, Second Floor Area A Classrooms
INT2A.1	Apply Finish Paint, Second Floor Area A Classrooms	5	16-Feb-24	22-Feb-24	OG 5x8h w/ H (g)	■ Apply Finish Paint, Second Floor Area A Classrooms
INT2A.1	220 Install Interior Signage, Second Floor Area A Classrooms	2	23-Feb-24	26-Feb-24	OG 5x8h w/ H (g)	■ Install Interior Signage, Second Floor Area A Classrooms
INT2A.1	250 Final Clean Second Floor Area A Classrooms	5	05-Mar-24	11-Mar-24	OG 5x8h w/ H (g)	■ Final Clean Second Floor Area A Classrooms
Area A	Bathrooms - Second Floor	200	06-Jun-23	18-Mar-24	OG 5x8h w/ H	
	Rough-in Bathrooms Second Floor	30	13-Jun-23	25-Jul-23	OG 5x8h w/ H	
INT2A.1		5	13-Jun-23	19-Jun-23	OG 5x8h w/ H	☐ Install Sprinkler Mains, Second Floor Area A Bathrooms
INT2A.1	Install VAV's, Second Floor Area A Bathrooms	5	20-Jun-23	26-Jun-23	OG 5x8h w/ H	☐ Install VAV's, Second Floor Area A Bathrooms
INT2A.1	Frame Ceilings, Second Floor Area A Bathrooms	5	30-Jun-23	07-Jul-23	OG 5x8h w/ H	☐ Frame Ceilings, Second Floor Area A Bathrooms
INT2A.1	Install In-Wall Insulation, Second Floor Area A Bathrooms	5	05-Jul-23	11-Jul-23	OG 5x8h w/ H	☐ Install In-Wall Insulation, Second Floor Area A Bathrooms
INT2A.1	Perform Overhead Inspection, Second Floor Area A Bathrooms	0		07-Jul-23	OG 5x8h w/ H	♦ Perform Overhead Inspection, Second Floor Area A Bathrooms
INT2A.1	Perform In-Wall Inspection, Second Floor Area A Bathrooms	0		11-Jul-23	OG 5x8h w/ H	♦ Perform In-Wall Inspection, Second Floor Area A Bathrooms
INT2A.1	Install Gypsum Wallboard, Second Floor Area A Bathrooms	5	12-Jul-23	18-Jul-23	OG 5x8h w/ H	☐ Install Gypşum Wallboard, Second Floor Area A Bathrooms
INT2A.1	Apply Prime Paint, Second Floor Area A Bathrooms	5	19-Jul-23	25-Jul-23	OG 5x8h w/ H	☐ Apply Prime Paint, Second Floor Area A Bathrooms
A200 A	MEP's Bathrooms Second Floor	30	06-Jun-23	18-Jul-23	OG 5x8h w/ H	
INT2A.1		5	06-Jun-23	12-Jun-23	OG 5x8h w/ H	☐ Install Overhead Duct Mains, Second Floor Area A Bathrooms
INT2A.1	Install Rough HVAC, Second Floor Area A Bathrooms	2	13-Jun-23	14-Jun-23	OG 5x8h w/ H	I Install Rough HVAC, Second Floor Area A Bathrooms
INT2A.1	Install Rough Plumbing, Second Floor Area A Bathrooms	8	15-Jun-23	26-Jun-23	OG 5x8h w/ H	Install Rough Plumbing, Second Floor Area A Bathrooms
INT2A.1	Install Rough Electrical & Communications, Second Floor Area A Bathrooms	5	27-Jun-23	03-Jul-23	OG 5x8h w/ H	☐ Install Rough Electrical & Communications, Second Floor Area A Bathrooms
INT2A.1	Install Rough Fire Protection, Second Floor Area A Bathrooms	3	27-Jun-23	29-Jun-23	OG 5x8h w/ H (g)	g Install Rough Fire Protection, Second Floor Area A Bathrooms
INT2A.1	Install Sprinkler Heads, Second Floor Area A Bathrooms	3	10-Jul-23	12-Jul-23	OG 5x8h w/ H	I Install Sprinkler Heads, Second Floor Area A Bathrooms
INT2A.1	Install Mechanical Finishes, Chilled Beams Second Floor Area A Bathrooms	2	12-Jul-23	13-Jul-23	OG 5x8h w/ H	I Install Mechanical Finishes, Chilled Beams Second Floor Area A Bathrooms
INT2A.1	Install Lighting, Second Floor Area A Bathrooms	5	12-Jul-23	18-Jul-23	OG 5x8h w/ H	□ Install Lighting, Second Floor Area A Bathrooms
Aroa A	Finishes Bathrooms Second Floor	185	27-Jun-23	18-Mar-24	OG 5x8h w/ H	
INT2A.1		5	27-Jun-23	03-Jul-23	OG 5x8h w/ H	☐ Install Plumbing Fixtures, Second Floor Area A Bathrooms
					(g)	



Page: 23 of: 69 Current Date: 11-Apr-23

Activity ID	Activity Name	Original	Start	Finish	Calendar	
Activity ID	Activity Name	Duration	Start	FIIIISII		2023 2024 2025
INT2A.1620	Install Finished Ceilings, Second Floor Area A Bathrooms	2	10-Jul-23	11-Jul-23	OG 5x8h w/ H (g)	r Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug I Install Finished Ceilings, Second Floor Area A Bathrooms
INT2A.1710	Install Wall Tile, Second Floor Area A Bathrooms	5	12-Jul-23	18-Jul-23	OG 5x8h w/ H (g)	nstall Wall Tile, Second Floor Area A Bathrooms
INT2A.1680	Install Tile Flooring, Second Floor Area A Bathrooms	5	19-Jul-23	25-Jul-23	OG 5x8h w/ H	☐ Install Tile Flooring, Second Floor Area A Bathrooms
INT2A.1720	Install Toilets & Urinals, Second Floor Area A Bathrooms	2	19-Jul-23	20-Jul-23	OG 5x8h w/ H (g)	I Install Toilets & Urinals, Second Floor Area A Bathrooms
INT2A.3050	Install Partitions, Second Floor Area A Bathrooms	5	21-Jul-23	27-Jul-23	OG 5x8h w/ H (g)	☐ Instáll Partitions, Second Floor Area A Bathrooms
INT2A.1670	Apply Finish Paint, Second Floor Area A Bathrooms	2	26-Jul-23	27-Jul-23	OG 5x8h w/ H (g)	I Apply Finish Paint, Second Floor Area A Bathrooms
INT2A.1690	Install Interior Signage, Second Floor Area A Bathrooms	1	28-Jul-23	28-Jul-23	OG 5x8h w/ H (g)	I Install Interior Signage, Second Floor Area A Bathrooms
INT2A.3060	Install Toilet Accessories, Second Floor Area A Bathrooms	2	28-Jul-23	31-Jul-23	OG 5x8h w/ H (g)	Install Toilet Accessories, Second Floor Area A Bathrooms
INT2A.1700	Final Clean Second Floor Area A Bathrooms	5	12-Mar-24	18-Mar-24	OG 5x8h w/ H (g)	■ Final Clean Second Floor Area A Bathrooms
Area A Elec	trical Room 2106 Second Floor	13	15-Jun-23	03-Jul-23	OG 5x8h w/ H	
INT2A.1740	Install Housekeeping Pads, First Floor Electrical Room 2106	3	15-Jun-23	19-Jun-23	OG 5x8h w/ H (g)	□ Install Housekeeping Pads, First Floor Electrical Room 2106
INT2A.1750	Set Switchgear / Cabling / Terminations, First Floor Electrical Room 2106	5	20-Jun-23	26-Jun-23	OG 5x8h w/ H (g)	☐ Set Switchgear / Cabling / Terminations, First Floor Electrical Room 2106
INT2A.1760	Install Electrical & Data Devices, First Floor Electrical Room 2106	5	27-Jun-23	03-Jul-23	OG 5x8h w/ H (g)	📋 Install Electrical & Data Devices, First Floor Electrical Room 2106
Area A - Thi	rd Floor	225	22-May-23	09-Apr-24	OG 5x8h w/ H	
	ridors & BOH - Third Floor	215	22-May-23	25-Mar-24	OG 5x8h w/ H	
	Install MEP Risers, Third Floor Area A	10	22-May-23	05-Jun-23	OG 5x8h w/ H (g)	☐ Install MEP Risers, Third Floor Area A
INT3A.1330	Layout & Frame Interior Walls & Blocking, Third Floor Area A	15	06-Jun-23	26-Jun-23	OG 5x8h w/ H (g)	Layout & Frame Interior Walls & Blocking, Third Floor Area A
Area A Rou	gh-in Corridors & BOH Third Floor	16	27-Jun-23	19-Jul-23	OG 5x8h w/ H	
	Install Sprinkler Mains, Third Floor Area A Corridors & BOH	5	27-Jun-23	03-Jul-23	OG 5x8h w/ H (g)	□ Install Sprinkler Mains, Third Floor Area A Corridors & BOH
INT3A.1450	Install In-Wall Insulation, Third Floor Area A Corridors & BOH	5	28-Jun-23	05-Jul-23	OG 5x8h w/ H (g)	☐ Install In-Walf Insulation, Third Floor Area A Corridors & BOH
INT3A.1300	Install VAV's, Third Floor Area A Corridors & BOH	5	05-Jul-23	11-Jul-23	OG 5x8h w/ H (g)	☐ Install VAV's, Third Floor Area A Corridors & BOH
INT3A.1350	Frame Ceilings, Third Floor Area A Corridors & BOH	5	05-Jul-23	11-Jul-23	OG 5x8h w/ H (g)	□ Frame Ceilings, Third Floor Area A Corridors & BOH
INT3A.1430	Perform In-Wall Inspection, Third Floor Area A Corridors & BOH	0		05-Jul-23	OG 5x8h w/ H (g)	♦ Perform In-Wall Inspection, Third Floor Area A Corridors & BOH
INT3A.1260	Install Gypsum Wallboard, Third Floor Area A Corridors & BOH	5	06-Jul-23	12-Jul-23	OG 5x8h w/ H (g)	☐ Install Gypsum Wallboard, Third Floor Area A Corridors & BOH
INT3A.1440	Perform Overhead Inspection, Third Floor Area A Corridors & BOH	0		11-Jul-23	OG 5x8h w/ H (g)	◆ Perform Overhead Inspection, Third Floor Area A Corridors & BOH
INT3A.1420	Apply Prime Paint, Third Floor Area A Corridors & BOH	5	13-Jul-23	19-Jul-23	OG 5x8h w/ H (g)	□ Apply Prime Paint, Third Floor Area A Corridors & BOH
Area A ME	P's Corridors & BOH Third Floor	36	13-Jun-23	02-Aug-23	OG 5x8h w/ H	



Page: 24 of: 69 Current Date: 11-Apr-23

y ID	Activity Name	Original	Start	Finish	Calendar	2023 2024 2025
INITOA 1000	Legistic Decision (A. D. China C. D. China	Duration	10.100	45 1 . 00	00.5.01. ///	ar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Jul Install Rough HVAC, Third Floor Area A Corridors & BOH
INT3A.1290	Install Rough HVAC, Third Floor Area A Corridors & BOH	3	13-Jun-23	15-Jun-23	OG 5x8h w/ H (g)	g install Rought WAC, filling 1001 Area A Controls & BOTT
INT3A.1320	Install Overhead Duct Mains, Third Floor Area A Corridors & BOH	10	13-Jun-23	26-Jun-23	OG 5x8h w/ H (g)	☐ Install Overhead Duct Mains, Third Floor Area A Corridors & BOH
INT3A.1280	Install Rough Plumbing, Third Floor Area A Corridors & BOH	3	16-Jun-23	20-Jun-23	OG 5x8h w/ H	☐ Install Rough Plumbing, Third Floor Area A Corridors & BOH
INT3A.1270	Install Rough Electrical & Communications, Third Floor Area A Corridors & BOH	5	21-Jun-23	27-Jun-23	OG 5x8h w/ H (g)	☐ Install Rough Electrical & Communications, Third Floor Area A Corridors & BOH
INT3A.1360	Install Rough Fire Protection, Third Floor Area A Corridors & BOH	3	21-Jun-23	23-Jun-23	OG 5x8h w/ H (g)	□ Install Rough Fire Protection, Third Floor Area A Corridors & BOH
INT3A.1400	Install Sprinkler Heads, Third Floor Area A Corridors & BOH	3	12-Jul-23	14-Jul-23	OG 5x8h w/ H (g)	』 Install Sprinkler Heads, Third Floor Area A Corridors & BOH
INT3A.1370	Install Mechanical Finishes, Chilled Beams Third Floor Area A Corridors & BOH	5	19-Jul-23	25-Jul-23	OG 5x8h w/ H (g)	□ Install Mechanical Finishes, Chilled Beams Third Floor Area A Corridors & BOH
INT3A.1390	Install Lighting, Third Floor Area A Corridors & BOH	5	19-Jul-23	25-Jul-23	OG 5x8h w/ H (g)	☐ Install Lighting, Third Floor Area A Corridors & BOH
INT3A.1380	Install Finish Plumbing Drinking Fountains, Third Floor Area A Corridors & BOH	10	20-Jul-23	02-Aug-23	OG 5x8h w/ H (g)	☐ Install Finish Plumbing Drinking Fountains, Third Floor Area A Corridors & BOH
Area A Fini	ishes Corridors & BOH Third Floor	180	12-Jul-23	25-Mar-24	OG 5x8h w/ H	
INT3A.1410	Install Finished Ceilings, Third Floor Area A Corridors & BOH	5	12-Jul-23	18-Jul-23	OG 5x8h w/ H	■ Install Finished Ceilings, Third Floor Area A Corridors & BOH
INT3A.1470	Install Finish Flooring, Third Floor Area A Corridors & BOH	10	19-Jul-23	01-Aug-23	OG 5x8h w/ H (g)	☐ Install Finish Flooring, Third Floor Area A Corridors & BOH
INT3A.1460	Apply Finish Paint, Third Floor Area A Corridors & BOH	5	03-Aug-23	09-Aug-23	OG 5x8h w/ H (g)	□ Apply Finish Paint, Third Floor Area A Corridors & BOH
INT3A.1480	Install Interior Signage, Third Floor Area A Corridors & BOH	2	10-Aug-23	11-Aug-23	OG 5x8h w/ H (g)	I Install Interior Signage, Third Floor Area A Corridors & BOH
INT3A.1490	Final Clean Third Floor Area A Corridors & BOH	5	19-Mar-24	25-Mar-24	OG 5x8h w/ H (g)	■ Final Clean Third Floor Area A Corridors & BOH
Area A Clas	srooms & Labs Third Floor	200	20-Jun-23	02-Apr-24	OG 5x8h w/ H	
	igh-in Classrooms & Labs Third Floor	16	05-Jul-23	26-Jul-23	OG 5x8h w/ H	
_	Install Sprinkler Mains, Third Floor Area A Classrooms	5	05-Jul-23	11-Jul-23	OG 5x8h w/ H	☐ Install Sprinkler Mains, Third Floor Area A Classrooms
INT3A.1180	Install In-Wall Insulation, Third Floor Area A Classrooms	5	06-Jul-23	12-Jul-23	OG 5x8h w/ H (g)	☐ Install In-Wall Insulation, Third Floor Area A Classrooms
INT3A.1040	Install VAV's, Third Floor Area A Classrooms	5	12-Jul-23	18-Jul-23	OG 5x8h w/ H (g)	■ Install VAV's, Third Floor Area A Classrooms
INT3A.1070	Frame Ceilings, Third Floor Area A Classrooms	5	12-Jul-23	18-Jul-23	OG 5x8h w/ H (g)	☐ Frame Ceilings, Third Floor Area A Classrooms
INT3A.1160	Perform In-Wall Inspection, Third Floor Area A Classrooms	0		12-Jul-23	OG 5x8h w/ H (g)	♦ Perform In-Wall Inspection, Third Floor Area A Classrooms
INT3A.1000	Install Gypsum Wallboard, Third Floor Area A Classrooms	5	13-Jul-23	19-Jul-23	OG 5x8h w/ H (g)	☐ Install Gypsum Wallboard, Third Floor Area A Classrooms
INT3A.1170	Perform Overhead Inspection, Third Floor Area A Classrooms	0		18-Jul-23	OG 5x8h w/ H (g)	◆ Perform Overhead Inspection, Third Floor Area A Classrooms
INT3A.1150	Apply Prime Paint, Third Floor Area A Classrooms	5	20-Jul-23	26-Jul-23	OG 5x8h w/ H (g)	☐ Apply Prime Paint, Third Floor Area A Classrooms
A A. D.FT	P's Classrooms & Labs Third Floor	40	20-Jun-23	15-Aug-23	OG 5x8h w/ H	



Page: 25 of: 69 Current Date: 11-Apr-23

Activity ID	Activity Name	Original	Start	Finish	Calendar	200
		Duration				ur Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Install Rough HVAC, Third Floor Area A Classrooms
INT3A.1030	Install Rough HVAC, Third Floor Area A Classrooms	3	20-Jun-23	22-Jun-23	OG 5x8h w/ H (g)	□ Install Rough HVAC, Third Floor Area A Classrooms
INT3A.1060	Install Overhead Duct Mains, Third Floor Area A Classrooms	10	20-Jun-23	03-Jul-23	OG 5x8h w/ H (g)	Install Overhead Duct Mains, Third Floor Area A Classrooms
INT3A.1020	Install Rough Plumbing, Third Floor Area A Classrooms	3	23-Jun-23	27-Jun-23	OG 5x8h w/ H (g)	☐ Install Rough Plumbing, Third Floor Area A Classrooms
INT3A.1010	Install Rough Electrical & Communications, Third Floor Area A Classrooms	5	28-Jun-23	05-Jul-23	OG 5x8h w/ H (g)	☐ Install Rough Electrical & Communications, Third Floor Area A Classrooms
INT3A.1080	Install Rough Fire Protection, Third Floor Area A Classrooms	3	28-Jun-23	30-Jun-23	OG 5x8h w/ H (g)	Install Rough Fire Protection, Third Floor Area A Classrooms
INT3A.1120	Install Sprinkler Heads, Third Floor Area A Classrooms	3	19-Jul-23	21-Jul-23	OG 5x8h w/ H (g)	Install Sprinkler Heads, Third Floor Area A Classrooms
INT3A.1090	Install Mechanical Finishes, Chilled Beams Third Floor Area A Classrooms	5	26-Jul-23	01-Aug-23	OG 5x8h w/ H (g)	☐ Install Mechanical Finishes, Chilled Beams Third Floor Area A Classrooms
INT3A.1110	Install Lighting, Third Floor Area A Classrooms	5	26-Jul-23	01-Aug-23	OG 5x8h w/ H (g)	☐ Install Lighting, Third Floor Area A Classrooms
INT3A.1190	Install Tele / Data Finishes, Third Floor Area A Classrooms	5	26-Jul-23	01-Aug-23	OG 5x8h w/ H (g)	☐ Install Tele / Data Finishes, Third Floor Area A Classrooms
INT3A.1230	Install AV Equipment, Third Floor Area A	3	26-Jul-23	28-Jul-23	OG 5x8h w/ H (g)	I Install AV Equipment, Third Floor Area A
INT3A.1100	Install Finish Plumbing, Third Floor Area A Classrooms	10	27-Jul-23	09-Aug-23	OG 5x8h w/ H (g)	☐ Install Finish Plumbing, Third Floor Area A Classrooms
INT3A.1770	Install Finish Lab Equipment, Third Floor Area A Classrooms	10	02-Aug-23	15-Aug-23	OG 5x8h w/ H (g)	Install Finish Lab Equipment, Third Floor Area A Classrooms
Area A F	inishes Classrooms & Labs Third Floor	180	19-Jul-23	02-Apr-24	OG 5x8h w/ H	
INT3A.1140	Install Finished Ceilings, Third Floor Area A Classrooms	5	19-Jul-23	25-Jul-23	OG 5x8h w/ H (g)	☐ Install Finished Ceilings, Third Floor Area A Classrooms
INT3A.1130	Install Visual Display Surfaces, Third Floor Area A Classrooms	3	27-Jul-23	31-Jul-23	OG 5x8h w/ H (g)	Install Visual Display Surfaces, Third Floor Area A Classrooms
INT3A.1240	Install Classroom Casework, First Floot Area A Classrooms	10	02-Feb-24	15-Feb-24	OG 5x8h w/ H (g)	Install Classroom Casework, First Floot Area A Classrooms
INT3A.1210	Install Finish Flooring, Third Floor Area A Classrooms	10	16-Feb-24	29-Feb-24	OG 5x8h w/ H (g)	Install Finish Flooring, Third Floor Area A Classrooms
INT3A.1200	Apply Finish Paint, Third Floor Area A Classrooms	5	01-Mar-24	07-Mar-24	OG 5x8h w/ H (g)	■ Apply Finish Paint, Third Floor Area A Classrooms
INT3A.1220	Install Interior Signage, Third Floor Area A Classrooms	2	08-Mar-24	11-Mar-24	OG 5x8h w/ H (g)	Install Interior Signage, Third Floor Area A Classrooms
INT3A.1250	Final Clean Third Floor Area A Classrooms	5	26-Mar-24	02-Apr-24	OG 5x8h w/ H (g)	Final Clean Third Floor Area A Classrooms
Area A Ba	throoms - Third Floor	200	27-Jun-23	09-Apr-24	OG 5x8h w/ H	
	ough-in Bathrooms Third Floor	30	05-Jul-23	15-Aug-23	OG 5x8h w/ H	
	Install Sprinkler Mains, Third Floor Area A Bathrooms	5	05-Jul-23	11-Jul-23	OG 5x8h w/ H	□ Install Sprinkler Mains, Third Floor Area A Bathrooms
INT3A.1540	Install VAV's, Third Floor Area A Bathrooms	5	12-Jul-23	18-Jul-23	OG 5x8h w/ H (g)	☐ Install VAV's, Third Floor Area A Bathrooms
INT3A.1570	Frame Ceilings, Third Floor Area A Bathrooms	5	24-Jul-23	28-Jul-23	OG 5x8h w/ H (g)	☐ Frame Ceilings, Third Floor Area A Bathrooms
INT3A.1660	Install In-Wall Insulation, Third Floor Area A Bathrooms	5	26-Jul-23	01-Aug-23	OG 5x8h w/ H (g)	☐ Install In⊧Wall Insulation, Third Floor Area A Bathrooms



Page: 26 of: 69 Current Date: 11-Apr-23

ctivity ID	Activity Name	Original	Start	Finish	Calendar	2022
		Duration				2023 2024 2025 Ir Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug ◆ Perform Overhead Inspection, Third Floor Area A Bathrooms
INT3A.1650	Perform Overhead Inspection, Third Floor Area A Bathrooms	0		28-Jul-23	OG 5x8h w/ H (g)	♦ Perform Overhead Inspection, Third Floor Area A Bathrooms
INT3A.1640	Perform In-Wall Inspection, Third Floor Area A Bathrooms	0		01-Aug-23	OG 5x8h w/ H (g)	♦ Perform In-Wall Inspection, Third Floor Area A Bathrooms
INT3A.1500	Install Gypsum Wallboard, Third Floor Area A Bathrooms	5	02-Aug-23	08-Aug-23	OG 5x8h w/ H (g)	☐ Install Gypsum Wallboard, Third Floor Area A Bathrooms
INT3A.1630	Apply Prime Paint, Third Floor Area A Bathrooms	5	09-Aug-23	15-Aug-23	OG 5x8h w/ H (g)	☐ Apply Prime Paint, Third Floor Area A Bathrooms
Area A ME	P's Bathrooms Third Floor	30	27-Jun-23	08-Aug-23	OG 5x8h w/ H	
INT3A.1560	Install Overhead Duct Mains, Third Floor Area A Bathrooms	5	27-Jun-23	03-Jul-23	OG 5x8h w/ H	☐ Install Overhead Duct Mains, Third Floor Area A Bathrooms
	· ·				(g) OG 5x8h w/ H	I Install Rough HVAC, Third Floor Area A Bathrooms
INT3A.1530	Install Rough HVAC, Third Floor Area A Bathrooms	2	05-Jul-23	06-Jul-23	(g)	
INT3A.1520	Install Rough Plumbing, Third Floor Area A Bathrooms	8	07-Jul-23	18-Jul-23	OG 5x8h w/ H (g)	☐ Install Rough Plumbing, Third Floor Area A Bathrooms
INT3A.1510	Install Rough Electrical & Communications, Third Floor Area A Bathrooms	5	19-Jul-23	25-Jul-23	OG 5x8h w/ H (g)	☐ Install Rough Electrical & Communications, Third Floor Area A Bathrooms
INT3A.1580	Install Rough Fire Protection, Third Floor Area A Bathrooms	3	19-Jul-23	21-Jul-23	OG 5x8h w/ H (g)	』Install Rough Fire Protection, Third Floor Area A Bathrooms
INT3A.1610	Install Sprinkler Heads, Third Floor Area A Bathrooms	3	31-Jul-23	02-Aug-23	OG 5x8h w/ H (g)	I Install Sprinkler Heads, Third Floor Area A Bathrooms
INT3A.1590	Install Mechanical Finishes, Chilled Beams Third Floor Area A Bathrooms	2	02-Aug-23	03-Aug-23	OG 5x8h w/ H (g)	I Install Mechanical Finishes, Chilled Beams Third Floor Area A Bathrooms
INT3A.1600	Install Lighting, Third Floor Area A Bathrooms	5	02-Aug-23	08-Aug-23	OG 5x8h w/ H (g)	☐ Install Lighting, Third Floor Area A Bathrooms
Area A Fir	nishes Bathrooms Third Floor	185	19-Jul-23	09-Apr-24	OG 5x8h w/ H	
INT3A.1730	Install Plumbing Fixtures, Third Floor Area A Bathrooms	5	19-Jul-23	25-Jul-23	OG 5x8h w/ H	☐ Install Plumbing Fixtures, Third Floor Area A Bathrooms
INT3A.1620	Install Finished Ceilings, Third Floor Area A Bathrooms	2	31-Jul-23	01-Aug-23	OG 5x8h w/ H	I Install Finished Ceilings, Third Floor Area A Bathrooms
INT3A.1710	Install Wall Tile, Third Floor Area A Bathrooms	5	02-Aug-23	08-Aug-23	OG 5x8h w/ H	☐ Install Wall Tile, Third Floor Area A Bathrooms
INT3A.1680	Install Tile Flooring, Third Floor Area A Bathrooms	5	09-Aug-23	15-Aug-23	OG 5x8h w/ H	□ Install Tile Flooring, Third Floor Area A Bathrooms
INT3A.1720	Install Toilets & Urinals, Third Floor Area A Bathrooms	2	09-Aug-23	10-Aug-23	OG 5x8h w/ H	I Install Toilets & Urinals, Third Floor Area A Bathrooms
INT3A.3030	Install Partitions, Third Floor Area A Bathrooms	5	11-Aug-23	17-Aug-23	OG 5x8h w/ H	☐ Install Partitions, Third Floor Area A Bathrooms
INT3A.1670	Apply Finish Paint, Third Floor Area A Bathrooms	2	16-Aug-23	17-Aug-23	OG 5x8h w/ H	Apply Finish Paint, Third Floor Area A Bathrooms
INT3A.1690	Install Interior Signage, Third Floor Area A Bathrooms	1	18-Aug-23	18-Aug-23	(g) OG 5x8h w/ H	ı İnstall Interior Signage, Third Floor Area A Bathrooms
INT3A.3040	Install Toilet Accessories, Third Floor Area A Bathrooms	2	18-Aug-23	21-Aug-23	(g) OG 5x8h w/ H	Install Toilet Accessories, Third Floor Area A Bathrooms
INT3A.1700	Final Clean Third Floor Area A Bathrooms	5	03-Apr-24	09-Apr-24	(g) OG 5x8h w/ H	■ Final Clean Third Floor Area A Bathrooms
		10	07.1.1.22	05.1.155	(g)	
Area A Ele	ctrical Room 3106 Third Floor	13	07-Jul-23	25-Jul-23	OG 5x8h w/ H	
INT3A.1740	Install Housekeeping Pads, First Floor Electrical Room 3106	3	07-Jul-23	11-Jul-23	OG 5x8h w/ H (g)	☐ Install Housekeeping Pads, First Floor Electrical Room 3106



Page: 27 of: 69 Current Date: 11-Apr-23

Acti	vity ID	Activity Name	Original	Start	Finish	Calendar	
			Duration				2023 2024 2025
	INT3A.1750	Set Switchgear / Cabling / Terminations, First Floor Electrical Room 3106	5	12-Jul-23	18-Jul-23	OG 5x8h w/ H (g)	2023 I Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Se
	INT3A.1760	Install Electrical & Data Devices, First Floor Electrical Room 3106	5	19-Jul-23	25-Jul-23	OG 5x8h w/ H (g)	☐ Install Electrical & Data Devices, First Floor Electrical Room 3106
	VERTICAL T	RANSPORTATION AREA A	100	17-Apr-23	06-Sep-23	OG 5x8h w/ H	
		IRS S2 & STAIR 1 S1	12	17-Apr-23	02-May-23	OG 5x8h w/ H	
	01710	Erect Stair 1	10	17-Apr-23	28-Apr-23	OG 5x8h w/ H	□ Erect Stair 1
	01720	Pour Stair Treads	2	01-May-23	02-May-23	OG 5x8h w/ H (g)	I Pour Stair Treads
	AREA A ELE	EVATOR 1 E1	100	17-Apr-23	06-Sep-23	OG 5x8h w/ H	
		Install Elevator Shaft E1, Area A	15	17-Apr-23	05-May-23	OG 5x8h w/ H	Install Elevator Shaft E1, Area A
	ELEVA.1010	Install Elevator E1, Area A	30	19-Jul-23	29-Aug-23	OG 5x8h w/ H (g)	Install Elevator E1, Area A
	ELEVA.1020	Perform Elevator Inspection E1, Area A	5	30-Aug-23	06-Sep-23	OG 5x8h w/ H (g)	□ Perform Elevator Inspection E1, Area A
,	AREA B INTE	RIORS ACADEMIC WING	235	06-Jun-23	07-May-24	OG 5x8h w/ H (g)	
	Area B - Firs	et Floor	215	06-Jun-23	09-Apr-24	OG 5x8h w/ H	
	INT1B.1340	Install MEP Risers, First Floor Area B	10	06-Jun-23	19-Jun-23	OG 5x8h w/ H	Install MEP Risers, First Floor Area B
	INT1B.1330	Layout & Frame Interior Walls & Blocking, First Floor Area B	15	27-Jun-23	18-Jul-23	OG 5x8h w/ H (g)	Layout & Frame Interior Walls & Blocking, First Floor Area B
	Area B Corr	idors & BOH - First Floor	48	05-Jul-23	11-Sep-23	OG 5x8h w/ H	
	Area B Rou	gh-in Corridors & BOH First Floor	16	19-Jul-23	09-Aug-23	OG 5x8h w/ H	
		Install Sprinkler Mains, First Floor Area B Corridors & BOH	5	19-Jul-23	25-Jul-23	OG 5x8h w/ H	☐ Install Sprinkler Mains, First Floor Area B Corridors & BOH
	INT1B.1450	Install In-Wall Insulation, First Floor Area B Corridors & BOH	5	20-Jul-23	26-Jul-23	OG 5x8h w/ H (g)	☐ Install In-Wall Insulation, First Floor Area B Corridors & BOH
	INT1B.1300	Install VAV's, First Floor Area B Corridors & BOH	5	26-Jul-23	01-Aug-23	OG 5x8h w/ H (g)	☐ Install VAV's, First Floor Area B Corridors & BOH
	INT1B.1350	Frame Ceilings, First Floor Area B Corridors & BOH	5	26-Jul-23	01-Aug-23	OG 5x8h w/ H (g)	☐ Frame Ceilings, First Floor Area B Corridors & BOH
	INT1B.1430	Perform In-Wall Inspection, First Floor Area B Corridors & BOH	0		26-Jul-23	OG 5x8h w/ H (g)	◆ Perform In-Wall Inspection, First Floor Area B Corridors & BOḤ
	INT1B.1260	Install Gypsum Wallboard, First Floor Area B Corridors & BOH	5	27-Jul-23	02-Aug-23	OG 5x8h w/ H (g)	☐ Install Gypsum Wallboard, First Floor Area B Corridors & BOH
	INT1B.1440	Perform Overhead Inspection, First Floor Area B Corridors & BOH	0		01-Aug-23	OG 5x8h w/ H (g)	♦ Perform Overhead Inspection, First Floor Area B Corridors & BOH
	INT1B.1420	Apply Prime Paint, First Floor Area B Corridors & BOH	5	03-Aug-23	09-Aug-23	OG 5x8h w/ H (g)	☐ Apply Prime Paint, First Floor Area B Corridors & BOH
	Area B MFI	P's Corridors & BOH First Floor	36	05-Jul-23	23-Aug-23	OG 5x8h w/ H	
	INT1B.1290	Install Rough HVAC, First Floor Area B Corridors & BOH	3	05-Jul-23	07-Jul-23	OG 5x8h w/ H	Install Rough HVAC, First Floor Area B Corridors & BOH Install Rough HVAC, First Floor Area B Corridors & BOH
	INT1B.1320	Install Overhead Duct Mains, First Floor Area B Corridors & BOH	10	05-Jul-23	18-Jul-23	OG 5x8h w/ H	Install Overhead Duct Mains, First Floor Area B Corridors & BOH
	INT1B.1280	Install Rough Plumbing, First Floor Area B Corridors & BOH	3	10-Jul-23	12-Jul-23	OG 5x8h w/ H (g)	լ Install Rough Plumbing, First Floor Aréa B Corridors & BOH



Page: 28 of: 69 Current Date: 11-Apr-23

ty ID	Activity Name	Original	Start	Finish	Calendar _	2023
		Duration			<u>u</u>	Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jun Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jun Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jun Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jun Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jun Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jun Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jun Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jun Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jun Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jun Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jun Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jun Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jun Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jun Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jun Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jun Feb Mar Apr May Jun Jul Aug Sep Oct No
INT1B.1270	Install Rough Electrical & Communications, First Floor Area B Corridors & BOH	5	13-Jul-23	19-Jul-23	OG 5x8h w/ H (g)	
INT1B.1360	Install Rough Fire Protection, First Floor Area B Corridors & BOH	3	13-Jul-23	17-Jul-23	OG 5x8h w/ H (g)	□ Install Rough Fire Protection, First Floor Area B Corridors & BOH
INT1B.1400	Install Sprinkler Heads, First Floor Area B Corridors & BOH	3	02-Aug-23	04-Aug-23	OG 5x8h w/ H (g)	I Install Sprinkler Heads, First Floor Area B Corridors & BOH
INT1B.1370	Install Mechanical Finishes, Chilled Beams First Floor Area B Corridors & BOH	5	09-Aug-23	15-Aug-23	OG 5x8h w/ H (g)	☐ Install Mechanical Finishes, Chilled Beams First Floor Area B Corridors & BOH
INT1B.1390	Install Lighting, First Floor Area B Corridors & BOH	5	09-Aug-23	15-Aug-23	OG 5x8h w/ H (g)	□ Install Lighting, First Floor Area B Corridors & BOH
INT1B.1380	Install Finish Plumbing Drinking Fountains, First Floor Area B Corridors & BOH	10	10-Aug-23	23-Aug-23	OG 5x8h w/ H (g)	☐ Install Finish Plumbing Drinking Fountains, First Floor Area B Corridors & BOH
Area R Fini	ishes Corridors & BOH First Floor	28	02-Aug-23	11-Sep-23	OG 5x8h w/ H	
_	Install Finished Ceilings, First Floor Area B Corridors & BOH	5	02-Aug-23	08-Aug-23	OG 5x8h w/ H	■ Install Finished Ceilings, First Floor Area B Corridors & BOH
INT1B.1470	Install Finish Flooring, First Floor Area B Corridors & BOH	10	09-Aug-23	22-Aug-23	OG 5x8h w/ H (g)	Install Finish Flooring, First Floor Area B Corridors & BOH
INT1B.1460	Apply Finish Paint, First Floor Area B Corridors & BOH	5	24-Aug-23	30-Aug-23	OG 5x8h w/ H (g)	Apply Finish Paint, First Floor Area B Corridors & BOH
INT1B.1480	Install Interior Signage, First Floor Area B Corridors & BOH	2	31-Aug-23	01-Sep-23	OG 5x8h w/ H (g)	≬ Install Interior Signage, First Floor Area B Corridors & BOH
INT1B.1490	Final Clean First Floor Area B Corridors & BOH	5	05-Sep-23	11-Sep-23	OG 5x8h w/ H	☐ Final Clean First Floor Area B Corridors & BOH
Area B Clas	srooms & Labs First Floor	185	12-Jul-23	02-Apr-24	OG 5x8h w/ H	
Area B Rou	igh-in Classrooms & Labs First Floor	16	26-Jul-23	16-Aug-23	OG 5x8h w/ H	
	Install Sprinkler Mains, First Floor Area B Classrooms	5	26-Jul-23	01-Aug-23	OG 5x8h w/ H (g)	☐ Install Sprinkler Mains, First Floor Area B Classrooms
INT1B.1180	Install In-Wall Insulation, First Floor Area B Classrooms	5	27-Jul-23	02-Aug-23	OG 5x8h w/ H (g)	☐ Install In-Wall Insulation, First Floor Area B Classrooms
INT1B.1040	Install VAV's, First Floor Area B Classrooms	5	02-Aug-23	08-Aug-23	OG 5x8h w/ H (g)	□ Install VAV's, First Floor Area B Classrooms
INT1B.1070	Frame Ceilings, First Floor Area B Classrooms	5	02-Aug-23	08-Aug-23	OG 5x8h w/ H (g)	☐ Frame Ceilings, First Floor Area B Classrooms
INT1B.1160	Perform In-Wall Inspection, First Floor Area B Classrooms	0		02-Aug-23	OG 5x8h w/ H (g)	◆ Perform In-Wall Inspection, First Floor Area B Classrooms
INT1B.1000	Install Gypsum Wallboard, First Floor Area B Classrooms	5	03-Aug-23	09-Aug-23	OG 5x8h w/ H (g)	□ Install Gypsum Wallboard, First Floor Area B Classrooms
INT1B.1170	Perform Overhead Inspection, First Floor Area B Classrooms	0		08-Aug-23	OG 5x8h w/ H (g)	◆ Perform Overhead Inspection, First Floor Area B Classrooms
INT1B.1150	Apply Prime Paint, First Floor Area B Classrooms	5	10-Aug-23	16-Aug-23	OG 5x8h w/ H (g)	☐ Apply Prime Paint, First Floor Area B Classrooms
Area B MF	P's Classrooms & Labs First Floor	40	12-Jul-23	06-Sep-23	OG 5x8h w/ H	
INT1B.1030	Install Rough HVAC, First Floor Area B Classrooms	3	12-Jul-23	14-Jul-23	OG 5x8h w/ H	Install Rough HVAC, First Floor Area B Classrooms ■ Install Rough HVAC, First Floor Area B Classrooms
INT1B.1060	Install Overhead Duct Mains, First Floor Area B Classrooms	10	12-Jul-23	25-Jul-23	OG 5x8h w/ H (g)	Install Overhead Duct Mains, First Floor Area B Classrooms
INT1B.1020	Install Rough Plumbing, First Floor Area B Classrooms	3	17-Jul-23	19-Jul-23	OG 5x8h w/ H	I Install Rough Plumbing, First Floor Area B Classrooms



Page: 29 of: 69 Current Date: 11-Apr-23

Activ	ity ID	Activity Name	Original	Start	Finish	Calendar	
	•		Duration				2023 2024 2025
	INT1B.1010	Install Rough Electrical & Communications, First Floor Area B	5	20-Jul-23	26-Jul-23	OG 5x8h w/ H	r Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Install Rough Electrical & Communications, First Floor Area B Classrooms
		Classrooms				(g)	
	INT1B.1080	Install Rough Fire Protection, First Floor Area B Classrooms	3	20-Jul-23	24-Jul-23	OG 5x8h w/ H	🛮 Install Rough Fire Protection, First Floor Area B Classrooms
						(g)	
	INT1B.1120	Install Sprinkler Heads, First Floor Area B Classrooms	3	09-Aug-23	11-Aug-23	OG 5x8h w/ H	Install Sprinkler Heads, First Floor Area B Classrooms
						(g)	
	INT1B.1090	Install Mechanical Finishes, Chilled Beams First Floor Area B	5	16-Aug-23	22-Aug-23	OG 5x8h w/ H	☐ Install Mechanical Finishes, Chilled Beams First Floor Area B Classrooms
		Classrooms				(g)	
	INT1B.1110	Install Lighting, First Floor Area B Classrooms	5	16-Aug-23	22-Aug-23	OG 5x8h w/ H	☐ Install Lighting, First Floor Area B Classrooms
						(g)	
	INT1B.1190	Install Tele / Data Finishes, First Floor Area B Classrooms	5	16-Aug-23	22-Aug-23	OG 5x8h w/ H	☐ Install Tele / Data Finishes, First Floor Area B Classrooms
						(g)	
	INT1B.1230	Install AV Equipment, First Floor Area B	3	16-Aug-23	18-Aug-23	OG 5x8h w/ H	Install AV Equipment, First Floor Area B
						(g)	
	INT1B.1100	Install Finish Plumbing, First Floor Area B Classrooms	10	17-Aug-23	30-Aug-23	OG 5x8h w/ H	☐ Install Finish Plumbing, First Floor Area B Classrooms
ш						(g)	
	INT1B.1770	Install Finish Lab Equipment, First Floor Area B Classrooms	10	23-Aug-23	06-Sep-23	OG 5x8h w/ H	Install Finish Lab Equipment, First Floor Area B Classrooms
						(g)	
	Area B Fini	ishes Classrooms & Labs First Floor	165	09-Aug-23	02-Apr-24	OG 5x8h w/ H	
		Install Finished Ceilings, First Floor Area B Classrooms	5	09-Aug-23	15-Aug-23	OG 5x8h w/ H	☐ Install Finished Ceilings, First Floor Area B Classrooms
ш						(g)	
	INT1B.1130	Install Visual Display Surfaces, First Floor Area B Classrooms	3	17-Aug-23	21-Aug-23	OG 5x8h w/ H	■ Install Visual Display Surfaces, First Floor Area B Classrooms
						(g)	
	INT1B.1240	Install Classroom Casework, First Floot Area B Classrooms	10	16-Feb-24	29-Feb-24	OG 5x8h w/ H	Install Classroom Casework, First Floot Area B Classrooms
						(g)	
	INT1B.1210	Install Finish Flooring, First Floor Area B Classrooms	10	01-Mar-24	14-Mar-24	OG 5x8h w/ H	■ Install Finish Flooring, First Floor Area B Classrooms
						(g)	
ш	INT1B.1200	Apply Finish Paint, First Floor Area B Classrooms	5	15-Mar-24	21-Mar-24	OG 5x8h w/ H	■ Apply Finish Paint, First Floor Area B Classrooms
						(g)	
ш	INT1B.1220	Install Interior Signage, First Floor Area B Classrooms	2	22-Mar-24	25-Mar-24	OG 5x8h w/ H	Install Interior \$ignage, First Floor Area B Classrooms
						(g)	
	INT1B.1250	Final Clean First Floor Area B Classrooms	5	26-Mar-24	02-Apr-24	OG 5x8h w/ H	■ Final Clean First Floor Area B Classrooms
						(g)	
	Area B Bath	nrooms - First Floor	185	19-Jul-23	09-Apr-24	OG 5x8h w/ H	
ш	Area B Rou	gh-in Bathrooms First Floor	30	26-Jul-23	06-Sep-23	OG 5x8h w/ H	
		Install Sprinkler Mains, First Floor Area B Bathrooms	5	26-Jul-23	01-Aug-23	OG 5x8h w/ H	☐ Install Sprinkler Mains, First Floor Area B Bathrooms
						(g)	
	INT1B.1540	Install VAV's, First Floor Area B Bathrooms	5	02-Aug-23	08-Aug-23	OG 5x8h w/ H	☐ Install VAV's, First Floor Area B Bathrooms
						(g)	
ш	INT1B.1570	Frame Ceilings, First Floor Area B Bathrooms	5	14-Aug-23	18-Aug-23	OG 5x8h w/ H	☐ Frame Ceilings, First Floor Area B Bathrooms
						(g)	
	INT1B.1660	Install In-Wall Insulation, First Floor Area B Bathrooms	5	16-Aug-23	22-Aug-23	OG 5x8h w/ H	☐ Install In-Wall Insulation, First Floor Area B Bathrooms
						(g)	
	INT1B.1650	Perform Overhead Inspection, First Floor Area B Bathrooms	0		18-Aug-23	OG 5x8h w/ H	◆ Perform Overhead Inspection, First Floor Area B Bathrooms
						(g)	
	INT1B.1640	Perform In-Wall Inspection, First Floor Area B Bathrooms	0		22-Aug-23	OG 5x8h w/ H	◆ Perform In-Wall Inspection, First Floor Area B Bathrooms
						(g)	
	INT1B.1500	Install Gypsum Wallboard, First Floor Area B Bathrooms	5	23-Aug-23	29-Aug-23	OG 5x8h w/ H	☐ Install Gypsum Wallboard, First Floor Area B Bathrooms
						(g)	
	_						



Page: 30 of: 69 Current Date: 11-Apr-23

Activity ID	Activity Name	Original	Start	Finish	Calendar	
		Duration				2023 2025 ar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Dec Jan Feb Mar Apr May Dec Jan Feb Mar Apr May Dec Jan Feb Mar Apr May Dec Jan Feb Mar Apr May Dec Jan
INT1B.1630	Apply Prime Paint, First Floor Area B Bathrooms	5	30-Aug-23	06-Sep-23	OG 5x8h w/ H (g)	☐ Apply Prime Paint, First Floor Area B Bathrooms
Area B M	EP's Bathrooms First Floor	30	19-Jul-23	29-Aug-23	OG 5x8h w/ H	
INT1B.1560	Install Overhead Duct Mains, First Floor Area B Bathrooms	5	19-Jul-23	25-Jul-23	OG 5x8h w/ H (g)	☐ Install Overhead Duct Mains, First Floor Area B Bathrooms
INT1B.1530	Install Rough HVAC, First Floor Area B Bathrooms	2	26-Jul-23	27-Jul-23	OG 5x8h w/ H (g)	I Install Rough HVAC, First Floor Area B Bathrooms
INT1B.1520	Install Rough Plumbing, First Floor Area B Bathrooms	8	28-Jul-23	08-Aug-23	OG 5x8h w/ H (g)	☐ Install Rough Plumbing, First Floor Area B Bathrooms
INT1B.1510	Install Rough Electrical & Communications, First Floor Area B Bathrooms	5	09-Aug-23	15-Aug-23	OG 5x8h w/ H (g)	☐ Install Rough Electrical & Communications, First Floor Area B Bathrooms
INT1B.1580	Install Rough Fire Protection, First Floor Area B Bathrooms	3	09-Aug-23	11-Aug-23	OG 5x8h w/ H (g)	ူ Install Rough Fire Protection, First Floor Area B Bathrooms
INT1B.1610	Install Sprinkler Heads, First Floor Area B Bathrooms	3	21-Aug-23	23-Aug-23	OG 5x8h w/ H (g)	I Install Sprinkler Heads, First Floor Area B Bathrooms
INT1B.1590	Install Mechanical Finishes, Chilled Beams First Floor Area B Bathrooms	2	23-Aug-23	24-Aug-23	OG 5x8h w/ H (g)	I Install Mechanical Finishes, Chilled Beams First Floor Area B Bathrooms
INT1B.1600	Install Lighting, First Floor Area B Bathrooms	5	23-Aug-23	29-Aug-23	OG 5x8h w/ H (g)	□ Install Lighting, First Floor Area B Bathrooms
Area B Fi	nishes Bathrooms First Floor	170	09-Aug-23	09-Apr-24	OG 5x8h w/ H	
INT1B.1730		5	09-Aug-23	15-Aug-23	OG 5x8h w/ H	☐ Install Plumbing Fixtures, First Floor Area B Bathrooms
INT1B.1620	Install Finished Ceilings, First Floor Area B Bathrooms	2	21-Aug-23	22-Aug-23	OG 5x8h w/ H (g)	I Install Finished Ceilings, First Floor Area B Bathrooms
INT1B.1710	Install Wall Tile, First Floor Area B Bathrooms	5	23-Aug-23	29-Aug-23	OG 5x8h w/ H (g)	□ Install Wall Tile, First Floor Area B Bathrooms
INT1B.1680	Install Tile Flooring, First Floor Area B Bathrooms	5	30-Aug-23	06-Sep-23	OG 5x8h w/ H (g)	☐ Install Tile Flooring, First Floor Area B Bathrooms
INT1B.1720	Install Toilets & Urinals, First Floor Area B Bathrooms	2	30-Aug-23	31-Aug-23	OG 5x8h w/ H (g)	Install Toilets & Urinals, First Floor Area B Bathrooms Install Toilets & Urinals, First Floor Area B Bathrooms
INT1B.3010	Install Partitions, First Floor Area B Bathrooms	5	01-Sep-23	08-Sep-23	OG 5x8h w/ H (g)	☐ Install Partitions, First Floor Area B Bathrooms
INT1B.1670	Apply Finish Paint, First Floor Area B Bathrooms	2	07-Sep-23	08-Sep-23	OG 5x8h w/ H (g)	Apply Finish Paint, First Floor Area B Bathrooms
INT1B.1690	Install Interior Signage, First Floor Area B Bathrooms	1	11-Sep-23	11-Sep-23	OG 5x8h w/ H (g)	I Install Interior Signage, First Floor Area B Bathrooms
INT1B.3020	Install Toilet Accessories, First Floor Area B Bathrooms	2	11-Sep-23	12-Sep-23	OG 5x8h w/ H (g)	Install Toilet Accessories, First Floor Area B Bathrooms Install Toilet Accessories, First Floor Area B Bathrooms
INT1B.1700	Final Clean First Floor Area B Bathrooms	5	03-Apr-24	09-Apr-24	OG 5x8h w/ H (g)	■ Final Clean First Floor Area B Bathrooms
Area B Ele	ectrical Room 1106 First Floor	13	28-Jul-23	15-Aug-23	OG 5x8h w/ H	
INT1B.1740	Install Housekeeping Pads, First Floor Electrical Room 1106	3	28-Jul-23	01-Aug-23	OG 5x8h w/ H	☐ Install Housekeeping Pads, First Floor Electrical Room 1106
INT1B.1750	Set Switchgear / Cabling / Terminations, First Floor Electrical Room 1106	5	02-Aug-23	08-Aug-23	OG 5x8h w/ H (g)	Set Switchgear / Cabling / Terminations, First Floor Electrical Room 1106
INT1B.1760	Install Electrical & Data Devices, First Floor Electrical Room 1106	5	09-Aug-23	15-Aug-23	OG 5x8h w/ H (g)	☐ Install Electrical & Data Devices, First Floor Electrical Room 1106
Area B - Se	econd Floor	215	20-Jun-23	23-Apr-24	OG 5x8h w/ H	
	rridors & BOH - Second Floor	73	20-Jun-23	02-Oct-23	OG 5x8h w/ H	
Alea B Co	TIGOLS & DOLL - Second F1001				(~)	



Page: 31 of: 69 Current Date: 11-Apr-23

Activity ID	Activity Name	Original	Start	Finish	Calendar	
		Duration				ar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Install MEP Risers, Second Floor Area B
INT2B.1000	Install MEP Risers, Second Floor Area B	10	20-Jun-23	03-Jul-23	OG 5x8h w/ H (g)	Install MEP*Risers, Second Floor Area B
INT2B.1010	Layout & Frame Interior Walls & Blocking, Second Floor Area B	15	19-Jul-23	08-Aug-23	OG 5x8h w/ H (g)	Layout & Frame Interior Walls & Blocking, Second Floor Area B
Area B Ro	ugh-in Corridors & BOH Second Floor	16	09-Aug-23	30-Aug-23	OG 5x8h w/ H	
INT2B.1120	Install Sprinkler Mains, Second Floor Area B Corridors & BOH	5	09-Aug-23	15-Aug-23	OG 5x8h w/ H (g)	☐ Install Sprinkler Mains, Second Floor Area B Corridors & BOH
INT2B.1050	Frame Ceilings, Second Floor Area B Corridors & BOH	5	10-Aug-23	16-Aug-23	OG 5x8h w/ H (g)	☐ Frame Ceilings, Second Floor Area B Corridors & BOH
INT2B.1160	Install In-Wall Insulation, Second Floor Area B Corridors & BOH	5	10-Aug-23	16-Aug-23	OG 5x8h w/ H (g)	☐ Install In-Wall Insulation, Second Floor Area B Corridors & BOH
INT2B.1180	Install VAV's, Second Floor Area B Corridors & BOH	5	16-Aug-23	22-Aug-23	OG 5x8h w/ H (g)	□ Install VAV's, Second Floor Area B Corridors & BOH
INT2B.1210	Perform In-Wall Inspection, Second Floor Area B Corridors & BOH	0		16-Aug-23	OG 5x8h w/ H (g)	◆ Perform In-Wall Inspection, Second Floor Area B Corridors & BOH
INT2B.1230	Install Gypsum Wallboard, Second Floor Area B Corridors & BOH	5	17-Aug-23	23-Aug-23	OG 5x8h w/ H (g)	□ Install Gypsum Wallboard, Second Floor Area B Corridors & BOH
INT2B.1270	Perform Overhead Inspection, Second Floor Area B Corridors & BOH	0		22-Aug-23	OG 5x8h w/ H (g)	◆ Perform Overhead Inspection, Second Floor Area B Corridors & BOH
INT2B.1350	Apply Prime Paint, Second Floor Area B Corridors & BOH	5	24-Aug-23	30-Aug-23	OG 5x8h w/ H (g)	Apply Prime Paint, Second Floor Area B Corridors & BOH
Area B ME	P's Corridors & BOH Second Floor	36	26-Jul-23	14-Sep-23	OG 5x8h w/ H	
INT2B.1020		3	26-Jul-23	28-Jul-23	OG 5x8h w/ H	I Install Rough HVAC, Second Floor Area B Corridors & BOH
INT2B.1030	Install Overhead Duct Mains, Second Floor Area B Corridors & BOH	10	26-Jul-23	08-Aug-23	OG 5x8h w/ H (g)	☐ Install Overhead Duct Mains, Second Floor Area B Corridors & BOH
INT2B.1040	Install Rough Plumbing, Second Floor Area B Corridors & BOH	3	31-Jul-23	02-Aug-23	OG 5x8h w/ H (g)	I Install Rough Plumbing, Second Floor Area B Corridors & BOH
INT2B.1080	Install Rough Electrical & Communications, Second Floor Area B Corridors & BOH	5	03-Aug-23	09-Aug-23	OG 5x8h w/ H (g)	☐ Install Rough Electrical & Communications, Second Floor Area B Corridors & BOH
INT2B.1090	Install Rough Fire Protection, Second Floor Area B Corridors & BOH	3	03-Aug-23	07-Aug-23	OG 5x8h w/ H (g)	□ Install Rough Fire Protection, Second Floor Area B Corridors & BOH
INT2B.1290	Install Sprinkler Heads, Second Floor Area B Corridors & BOH	3	23-Aug-23	25-Aug-23	OG 5x8h w/ H (g)	∥ Install Sprinkler Heads, Second Floor Area B Corridors & BOH
INT2B.1400	Install Mechanical Finishes, Chilled Beams Second Floor Area B Corridors & BOH	5	30-Aug-23	06-Sep-23	OG 5x8h w/ H (g)	☐ Install Mechanical Finishes, Chilled Beams Second Floor Area B Corridors & BOH
INT2B.1410	Install Lighting, Second Floor Area B Corridors & BOH	5	30-Aug-23	06-Sep-23	OG 5x8h w/ H (g)	☐ Install Lighting, Second Floor Area B Corridors & BOH
INT2B.1500	Install Finish Plumbing Drinking Fountains, Second Floor Area B Corridors & BOH	10	31-Aug-23	14-Sep-23	OG 5x8h w/ H (g)	Install Finish Plumbing Drinking Fountains, Second Floor Area B Corridors & BOH
Area B Fir	nishes Corridors & BOH Second Floor	28	23-Aug-23	02-Oct-23	OG 5x8h w/ H	
INT2B.1300	Install Finished Ceilings, Second Floor Area B Corridors & BOH	5	23-Aug-23	29-Aug-23	OG 5x8h w/ H	☐ Install Finished Ceilings, Second Floor Area B Corridors & BOH
INT2B.1420	Install Finish Flooring, Second Floor Area B Corridors & BOH	10	30-Aug-23	13-Sep-23	OG 5x8h w/ H (g)	☐ Install Finish Flooring, Second Floor Area B Corridors & BOH
INT2B.1660	Apply Finish Paint, Second Floor Area B Corridors & BOH	5	15-Sep-23	21-Sep-23	OG 5x8h w/ H (g)	☐ Apply Finish Paint, Second Floor Area B Corridors & BOH
INT2B.1700	Install Interior Signage, Second Floor Area B Corridors & BOH	2	22-Sep-23	25-Sep-23	OG 5x8h w/ H (g)	□ Install Interior Signage, Second Floor Area B Corridors & BOH



Page: 32 of: 69 Current Date: 11-Apr-23

rity ID	Activity Name	Original	Start	Finish	Calendar	2023 2024 2025
		Duration				r Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul A
INT2B.1710	Final Clean Second Floor Area B Corridors & BOH	5	26-Sep-23	02-Oct-23	OG 5x8h w/ H (g)	Final Clean Second Floor Area B Corridors & BOH
Area B Clas	srooms & Labs Second Floor	180	02-Aug-23	16-Apr-24	OG 5x8h w/ H	
	gh-in Classrooms & Labs Second Floor	16	16-Aug-23	07-Sep-23	OG 5x8h w/ H	
	Install Sprinkler Mains, Second Floor Area B Classrooms	5	16-Aug-23	22-Aug-23	OG 5x8h w/ H (g)	☐ Install Sprinkler Mains, Second Floor Area B Classrooms
INT2B.1220	Install In-Wall Insulation, Second Floor Area B Classrooms	5	17-Aug-23	23-Aug-23	OG 5x8h w/ H (g)	☐ Install In-Wall Insulation, Second Floor Area B Classrooms
INT2B.1280	Install VAV's, Second Floor Area B Classrooms	5	23-Aug-23	29-Aug-23	OG 5x8h w/ H (g)	□ Install VAV's, Second Floor Area B Classrooms
INT2B.1110	Frame Ceilings, Second Floor Area B Classrooms	5	23-Aug-23	29-Aug-23	OG 5x8h w/ H (g)	□ Frame Ceilings, Second Floor Area B Classrooms
INT2B.1330	Perform In-Wall Inspection, Second Floor Area B Classrooms	0		23-Aug-23	OG 5x8h w/ H (g)	◆ Perform In-Wall Inspection, Second Floor Area B Classrooms
INT2B.1340	Install Gypsum Wallboard, Second Floor Area B Classrooms	5	24-Aug-23	30-Aug-23	OG 5x8h w/ H (g)	п Install Gypsum Wallboard, Second Floor Area В Classrooms
INT2B.1360	Perform Overhead Inspection, Second Floor Area B Classrooms	0		29-Aug-23	OG 5x8h w/ H (g)	◆ Perform Overhead Inspection, Second Floor Area B Classrooms
INT2B.1490	Apply Prime Paint, Second Floor Area B Classrooms	5	31-Aug-23	07-Sep-23	OG 5x8h w/ H (g)	☐ Apply Prime Paint, Second Floor Area B Classrooms
Area B ME	P's Classrooms & Labs Second Floor	40	02-Aug-23	27-Sep-23	OG 5x8h w/ H	
INT2B.1060	Install Rough HVAC, Second Floor Area B Classrooms	3	02-Aug-23	04-Aug-23	OG 5x8h w/ H (g)	∥ Install Rough HVAC, Second Floor Area B Classrooms
INT2B.1070	Install Overhead Duct Mains, Second Floor Area B Classrooms	10	02-Aug-23	15-Aug-23	OG 5x8h w/ H (g)	☐ Install Overhead Duct Mains, Second Floor Area B Classrooms
INT2B.1100	Install Rough Plumbing, Second Floor Area B Classrooms	3	07-Aug-23	09-Aug-23	OG 5x8h w/ H (g)	Install Rough Plumbing, Second Floor Area B Classrooms
INT2B.1140	Install Rough Electrical & Communications, Second Floor Area B Classrooms	5	10-Aug-23	16-Aug-23	OG 5x8h w/ H (g)	□ Install Rough Electrical & Communications, Second Floor Area B Classrooms
INT2B.1150	Install Rough Fire Protection, Second Floor Area B Classrooms	3	10-Aug-23	14-Aug-23	OG 5x8h w/ H (g)	Install Rough Fire Protection, Second Floor Area B Classrooms
INT2B.1380	Install Sprinkler Heads, Second Floor Area B Classrooms	3	30-Aug-23	01-Sep-23	OG 5x8h w/ H (g)	n Install Sprinkler Heads, Second Floor Area B Classrooms
INT2B.1540	Install Mechanical Finishes, Chilled Beams Second Floor Area B Classrooms	5	07-Sep-23	13-Sep-23	OG 5x8h w/ H (g)	☐ Install Mechanical Finishes, Chilled Beams Second Floor Area B Classrooms
INT2B.1550	Install Lighting, Second Floor Area B Classrooms	5	07-Sep-23	13-Sep-23	OG 5x8h w/ H (g)	☐ Install Lighting, Second Floor Area B Classrooms
INT2B.1560	Install Tele / Data Finishes, Second Floor Area B Classrooms	5	07-Sep-23	13-Sep-23	OG 5x8h w/ H (g)	☐ Install Tele / Data Finishes, Second Floor Area B Classrooms
INT2B.1570	Install AV Equipment, Second Floor Area B	3	07-Sep-23	11-Sep-23	OG 5x8h w/ H (g)	☐ Install AV Equipment, Second Floor Area B
INT2B.1600	Install Finish Plumbing, Second Floor Area B Classrooms	10	08-Sep-23	21-Sep-23	OG 5x8h w/ H (g)	Install Finish Plumbing, Second Floor Area B Classrooms
INT2B.1650	Install Finish Lab Equipment, Second Floor Area B Classrooms	10	14-Sep-23	27-Sep-23	OG 5x8h w/ H (g)	Install Finish Lab Equipment, Second Floor Area B Classrooms
Area B Fini	ishes Classrooms & Labs Second Floor	160	30-Aug-23	16-Apr-24	OG 5x8h w/ H	
<u> </u>	Install Finished Ceilings, Second Floor Area B Classrooms	5	30-Aug-23	06-Sep-23	OG 5x8h w/ H	☐ Install Finished Ceilings, Second Floor Area B Classrooms



Page: 33 of: 69 Current Date: 11-Apr-23

ty ID	Activity Name	Original Duration	Start	Finish	Calendar	2023 2024 2025
INT2B.1610	Install Visual Display Surfaces, Second Floor Area B Classrooms	3	08-Sep-23	12-Sep-23	OG 5x8h w/ H	r Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul III III III III III III III III III I
	Tional Piople, Carlotte, Costan Floor, Floor		00 00p 20	oop 20	(g)	
INT2B.1580	Install Classroom Casework, First Floot Area B Classrooms	10	01-Mar-24	14-Mar-24	OG 5x8h w/ H	Install Classroom Casework, First Floot Area B Classrooms
INT2D 1670	Install Finish Flooring Cooped Floor Area B Classrooms	10	15 Mar 24	28-Mar-24	(g)	■ Install Finish Flooring, Second Floor Area B Classrooms
INT2B.1670	Install Finish Flooring, Second Floor Area B Classrooms	10	15-Mar-24	28-Mar-24	OG 5x8h w/ H (g)	Instant man i boning, Second noot Area b Classidonis
INT2B.1750	Apply Finish Paint, Second Floor Area B Classrooms	5	01-Apr-24	05-Apr-24	OG 5x8h w/ H	■ Apply Finish Paint, Second Floor Area B Classrooms
					(g)	
INT2B.1760	Install Interior Signage, Second Floor Area B Classrooms	2	08-Apr-24	09-Apr-24	OG 5x8h w/ H (g)	ן Install Interior Signage, Second Floor Area B Classrooms
INT2B.1770	Final Clean Second Floor Area B Classrooms	5	10-Apr-24	16-Apr-24	OG 5x8h w/ H	■ Final Clean Second Floor Area B Classrooms
			,		(g)	
Area B Bath	nrooms - Second Floor	180	09-Aug-23	23-Apr-24	OG 5x8h w/ H	
Area B Rou	gh-in Bathrooms Second Floor	30	16-Aug-23	27-Sep-23	OG 5x8h w/ H	
INT2B.1200	Install Sprinkler Mains, Second Floor Area B Bathrooms	5	16-Aug-23	22-Aug-23	OG 5x8h w/ H (g)	□ Install Sprinkler Mains, Second Floor Area B Bathrooms
INT2B.1310	Install VAV's, Second Floor Area B Bathrooms	5	23-Aug-23	29-Aug-23	(9) OG 5x8h w/ H	☐ Install VAV's, Second Floor Area B Bathrooms
	mistali V/V s, social Fisci / tea B Batillooms		207149 20	20 / tag 20	(g)	
INT2B.1250	Frame Ceilings, Second Floor Area B Bathrooms	5	05-Sep-23	11-Sep-23	OG 5x8h w/ H	☐ Frame Ceilings, Second Floor Area B Bathrooms
INITOD 1500	Lastell la Wall lassilation Consul Flory Aves D Dathyrous		07.0 22	12.0 22	(g)	☐ Install In-Wall Insulation, Second Floor Area B Bathrooms
INT2B.1590	Install In-Wall Insulation, Second Floor Area B Bathrooms	5	07-Sep-23	13-Sep-23	OG 5x8h w/ H (g)	install in Pyvali installon, Second Floor Area B Ballincoms
INT2B.1370	Perform Overhead Inspection, Second Floor Area B Bathrooms	0		11-Sep-23	OG 5x8h w/ H	◆ Perform Overhead Inspection, Second Floor Area B Bathrooms
					(g)	
INT2B.1630	Perform In-Wall Inspection, Second Floor Area B Bathrooms	0		13-Sep-23	OG 5x8h w/ H (a)	♦ Perform In-Wall Inspection, Second Floor Area B Bathrooms
INT2B.1640	Install Gypsum Wallboard, Second Floor Area B Bathrooms	5	14-Sep-23	20-Sep-23	OG 5x8h w/ H	☐ Install Gypsum Wallboard, Second Floor Area B Bathrooms
	,		·		(g)	
INT2B.1680	Apply Prime Paint, Second Floor Area B Bathrooms	5	21-Sep-23	27-Sep-23	OG 5x8h w/ H	□ Apply Prime Paint, Second Floor Area B Bathrooms
		30	00 Aug 23	20-Sep-23	(g) OG 5x8h w/ H	
	P's Bathrooms Second Floor Install Overhead Duct Mains, Second Floor Area B Bathrooms	5	09-Aug-23		OG 5x8h w/ H	☐ Install Overhead Duct Mains, Second Floor Area B Bathrooms
111125.1130	Install Overhead Duct Mains, Second Floor Area D Datillooms	J	03-Aug-23	13-Aug-23	(g)	
INT2B.1190	Install Rough HVAC, Second Floor Area B Bathrooms	2	16-Aug-23	17-Aug-23	OG 5x8h w/ H	I Install Rough HVAC, Second Floor Area B Bathrooms
			10.1.00		(g)	Fill Payah Plumbing Second Elear Assa P. Pathrooms
INT2B.1240	Install Rough Plumbing, Second Floor Area B Bathrooms	8	18-Aug-23	29-Aug-23	OG 5x8h w/ H (g)	☐ Install Rough Plumbing, Second Floor Area B Bathrooms
INT2B.1430	Install Rough Electrical & Communications, Second Floor Area B	5	30-Aug-23	06-Sep-23	OG 5x8h w/ H	☐ Install Rough Electrical & Communications, Second Floor Area B Bathrooms
	Bathrooms			·	(g)	
INT2B.1440	Install Rough Fire Protection, Second Floor Area B Bathrooms	3	30-Aug-23	01-Sep-23	OG 5x8h w/ H (a)	n Install Rough Fire Protection, Second Floor Area B Bathrooms
INT2B.1450	Install Sprinkler Heads, Second Floor Area B Bathrooms	3	12-Sep-23	14-Sep-23	(9) OG 5x8h w/ H	Install Sprinkler Heads, Second Floor Area B Bathrooms
111120.1430	install Opiline Friedus, Octobia Friori Alea D Battiloullis	3	12-06p-23	14-06p-23	(g)	
INT2B.1510	Install Mechanical Finishes, Chilled Beams Second Floor Area B	2	14-Sep-23	15-Sep-23	OG 5x8h w/ H	Install Mechanical Finishes, Chilled Beams Second Floor Area B Bathrooms
IN ITO - 1-0:	Bathrooms		11.5	00.0	(g)	I Install Lighting Cooped Elbor Arco P. Potterson
INT2B.1520	Install Lighting, Second Floor Area B Bathrooms	5	14-Sep-23	20-Sep-23	OG 5x8h w/ H (g)	☐ Install Lighting, Second Floor Area B Bathrooms
Area P. Fire	ichoc Pathyooma Casand Floor	165	30-Aug-23	23-Apr-24	OG 5x8h w/ H	
Area B Fin	ishes Bathrooms Second Floor				(~)	



Page: 34 of: 69 Current Date: 11-Apr-23

tivity ID	Activity Name	Original	Start	Finish	Calendar	2002
		Duration				2023 2025 In Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Install Plumbing Fixtures, Second Floor Area B Bathrooms
INT2B.1470	Install Plumbing Fixtures, Second Floor Area B Bathrooms	5	30-Aug-23	06-Sep-23	OG 5x8h w/ H (g)	☐ Install Plumbing Fixtures, Second Floor Area B Bathrooms
INT2B.1460	Install Finished Ceilings, Second Floor Area B Bathrooms	2	12-Sep-23	13-Sep-23	OG 5x8h w/ H	I Install Finished Ceilings, Second Floor Area B Bathrooms
INT2B.1530	Install Wall Tile, Second Floor Area B Bathrooms	5	14-Sep-23	20-Sep-23	OG 5x8h w/ H (g)	☐ Install Wall Tile, Second Floor Area B Bathrooms
INT2B.1620	Install Tile Flooring, Second Floor Area B Bathrooms	5	21-Sep-23	27-Sep-23	OG 5x8h w/ H (g)	☐ Install Tile Flooring, Second Floor Area B Bathrooms
INT2B.1690	Install Toilets & Urinals, Second Floor Area B Bathrooms	2	21-Sep-23	22-Sep-23	OG 5x8h w/ H (g)	n Install Toilets & Urinals, Second Floor Area B Bathrooms
INT2B.2990	Install Partitions, Second Floor Area B Bathrooms	5	25-Sep-23	29-Sep-23	OG 5x8h w/ H (g)	☐ Install Partitions, Second Floor Area B Bathrooms
INT2B.1720	Apply Finish Paint, Second Floor Area B Bathrooms	2	28-Sep-23	29-Sep-23	OG 5x8h w/ H (g)	ı Apply Finish Paint, Second Floor Area B Bathroom's
INT2B.1730	Install Interior Signage, Second Floor Area B Bathrooms	1	02-Oct-23	02-Oct-23	OG 5x8h w/ H (g)) Install Interior Signage, Second Floor Area B Bathrooms
INT2B.3000	Install Toilet Accessories, Second Floor Area B Bathrooms	2	02-Oct-23	03-Oct-23	OG 5x8h w/ H (g)) Install Toilet Accessories, Second Floor Area B Bathrooms
INT2B.1740	Final Clean Second Floor Area B Bathrooms	5	17-Apr-24	23-Apr-24	OG 5x8h w/ H (g)	■ Final Clean Second Floor Area B Bathrooms
Area B Elec	trical Room 2106 Second Floor	13	18-Aug-23	06-Sep-23	OG 5x8h w/ H	
INT2B.1260	Install Housekeeping Pads, First Floor Electrical Room 2106	3	18-Aug-23	22-Aug-23	OG 5x8h w/ H (g)	□ Install Housekeeping Pads, First Floor Electrical Room 2106
INT2B.1320	Set Switchgear / Cabling / Terminations, First Floor Electrical Room 2106	5	23-Aug-23	29-Aug-23	OG 5x8h w/ H (g)	☐ Set Switchgear / Cabling / Terminations, First Floor Electrical Room 2106
INT2B.1480	Install Electrical & Data Devices, First Floor Electrical Room 2106	5	30-Aug-23	06-Sep-23	OG 5x8h w/ H (g)	□ Install Electrical & Data Devices, First Floor Electrical Room 2106
Area B - Thi	rd Floor	215	05-Jul-23	07-May-24	OG 5x8h w/ H	
Area B Corr	ridors & BOH - Third Floor	78	05-Jul-23	23-Oct-23	OG 5x8h w/ H	
INT3B.1000	Install MEP Risers, Third Floor Area B	10	05-Jul-23	18-Jul-23	OG 5x8h w/ H (g)	Install MEP Risers, Third Floor Area B
INT3B.1010	Layout & Frame Interior Walls & Blocking, Third Floor Area B	15		29-Aug-23	OG 5x8h w/ H (g)	Layout & Frame Interior Walls & Blocking, Third Floor Area B
Area B Rou	gh-in Corridors & BOH Third Floor	16	30-Aug-23	21-Sep-23	OG 5x8h w/ H	
INT3B.1120	Install Sprinkler Mains, Third Floor Area B Corridors & BOH	5		06-Sep-23	OG 5x8h w/ H (g)	☐ Install Sprinkler Mains, Third Floor Area B Corridors & BOH
INT3B.1160	Install In-Wall Insulation, Third Floor Area B Corridors & BOH	5	31-Aug-23	07-Sep-23	OG 5x8h w/ H (g)	□ Install In-Wall Insulation, Third Floor Area B Corridors & BOH
INT3B.1180	Install VAV's, Third Floor Area B Corridors & BOH	5	07-Sep-23	13-Sep-23	OG 5x8h w/ H (g)	□ Install VAV's, Third Floor Area B Corridors & BOH
INT3B.1050	Frame Ceilings, Third Floor Area B Corridors & BOH	5	07-Sep-23	13-Sep-23	OG 5x8h w/ H (g)	☐ Frame Ceilings, Third Floor Area B Corridors & BOH
INT3B.1210	Perform In-Wall Inspection, Third Floor Area B Corridors & BOH	0		07-Sep-23	OG 5x8h w/ H (g)	◆ Perform In-Wall Inspection, Third Floor Area B Corridors & BOH
INT3B.1230	Install Gypsum Wallboard, Third Floor Area B Corridors & BOH	5	08-Sep-23	14-Sep-23	OG 5x8h w/ H (g)	☐ Install Gypsum Wallboard, Third Floor Area B Corridors & BOH
INT3B.1270	Perform Overhead Inspection, Third Floor Area B Corridors & BOH	0		13-Sep-23	OG 5x8h w/ H (g)	◆ Perform Overhead Inspection, Third Floor Area B Corridors & BOH



Page: 35 of: 69 Current Date: 11-Apr-23

Activity Name	Original	Start	Finish	Calendar	
	Duration				r Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jul Apr May Jun Jul Aug Sep Oct Nov Dec Jul Apr May Jun Jul Aug Sep Oct Nov Dec Jul Apr May Jun Jul Aug Sep Oct Nov Dec Jul Apr May Jun Jul Aug Sep Oct Nov Dec Jul Apr May Jul Aug Sep Oct Nov Dec Jul Apr May Jul Aug Sep Oct Nov Dec Jul Apr May Jul Aug Sep Oct Nov Dec Jul Apr May Jul Aug Sep Oct Nov Dec Jul Apr May May
Apply Prime Paint, Third Floor Area B Corridors & BOH	5	15-Sep-23	21-Sep-23	OG 5x8h w/ H (g)	☐ Apply Prime Paint, Third Floor Area B Corridors & BOH
	36	16-Aug-23	05-Oct-23	OG 5x8h w/ H	
Install Rough HVAC, Third Floor Area B Corridors & BOH	3	16-Aug-23	18-Aug-23	OG 5x8h w/ H (g)	Install Rough HVAC, Third Floor Area B Corridors & BOH
Install Overhead Duct Mains, Third Floor Area B Corridors & BOH	10	16-Aug-23	29-Aug-23	OG 5x8h w/ H (g)	☐ Install Overhead Duct Mains, Third Floor Area B Corridors & BOH
Install Rough Plumbing, Third Floor Area B Corridors & BOH	3	21-Aug-23	23-Aug-23	OG 5x8h w/ H (g)	』Install Rough Plumbing, Third Floor Area B Corridors & BOH
Install Rough Electrical & Communications, Third Floor Area B Corridors & BOH	5	24-Aug-23	30-Aug-23	OG 5x8h w/ H (g)	☐ Install Rough Electrical & Communications, Third Floor Area B Corridors & BOH
Install Rough Fire Protection, Third Floor Area B Corridors & BOH	3	24-Aug-23	28-Aug-23	OG 5x8h w/ H (g)	☐ Install Rough Fire Protection, Third Floor Area B Corridors & BOH
Install Sprinkler Heads, Third Floor Area B Corridors & BOH	3	14-Sep-23	18-Sep-23	OG 5x8h w/ H (g)	□ Install Sprinkler Heads, Third Floor Area B Corridors & BOH
Install Mechanical Finishes, Chilled Beams Third Floor Area B Corridors & BOH	5	21-Sep-23	27-Sep-23	OG 5x8h w/ H (g)	☐ Install Mechanical Finishes, Chilled Beams Third Floor Area B Corridors & BOH
Install Lighting, Third Floor Area B Corridors & BOH	5	21-Sep-23	27-Sep-23	OG 5x8h w/ H (g)	☐ Install Lighting, Third Floor Area B Corridors & BOH
Install Finish Plumbing Drinking Fountains, Third Floor Area B Corridors & BOH	10	22-Sep-23	05-Oct-23	OG 5x8h w/ H (g)	☐ Install Finish Plumbing Drinking Fountains, Third Floor Area B Corridors & BQH
ishes Corridors & BOH Third Floor	28	14-Sep-23	23-Oct-23	OG 5x8h w/ H	
Install Finished Ceilings, Third Floor Area B Corridors & BOH	5	14-Sep-23	20-Sep-23	OG 5x8h w/ H (g)	□ Install Finished Ceilings, Third Floor Area B Corridors & BOH
Install Finish Flooring, Third Floor Area B Corridors & BOH	10	21-Sep-23	04-Oct-23	OG 5x8h w/ H (g)	Install Finish Flooring, Third Floor Area B Corridors & BOH
Apply Finish Paint, Third Floor Area B Corridors & BOH	5	06-Oct-23	12-Oct-23	OG 5x8h w/ H (g)	☐ Apply Finish Paint, Third Floor Area B Corridors & BOH
Install Interior Signage, Third Floor Area B Corridors & BOH	2	13-Oct-23	16-Oct-23	OG 5x8h w/ H (g)	Install Interior Signage, Third Floor Area B Corridors & BOH
Final Clean Third Floor Area B Corridors & BOH	5	17-Oct-23	23-Oct-23	OG 5x8h w/ H (g)	☐ Final Clean Third Floor Area B Corridors & BOH
ssrooms & Labs Third Floor	175	23-Aug-23	30-Apr-24	OG 5x8h w/ H	
	16	07-Sep-23	28-Sep-23	OG 5x8h w/ H	
Install Sprinkler Mains, Third Floor Area B Classrooms	5	07-Sep-23	13-Sep-23	OG 5x8h w/ H	☐ Install Sprinkler Mains, Third Floor Area B Classrooms
Install In-Wall Insulation, Third Floor Area B Classrooms	5	08-Sep-23	14-Sep-23	OG 5x8h w/ H (g)	☐ Install In-Wall Insulation, Third Floor Area B Classrooms
Install VAV's, Third Floor Area B Classrooms	5	14-Sep-23	20-Sep-23	OG 5x8h w/ H (g)	□ Install VAV's, Third Floor Area B Classrooms
Frame Ceilings, Third Floor Area B Classrooms	5	14-Sep-23	20-Sep-23	OG 5x8h w/ H (g)	☐ Frame Ceilings, Third Floor Area B Classrooms
Perform In-Wall Inspection, Third Floor Area B Classrooms	0		14-Sep-23	OG 5x8h w/ H (g)	◆ Perform In-Wall (Inspection, Third Floor Area B Classrooms
Install Gypsum Wallboard, Third Floor Area B Classrooms	5	15-Sep-23	21-Sep-23	OG 5x8h w/ H (g)	□ Install Gypsum Wallboard, Third Floor Area B Classrooms
Perform Overhead Inspection, Third Floor Area B Classrooms	0		20-Sep-23	OG 5x8h w/ H (g)	◆ Perform Overhead Inspection, Third Floor Area B Classrooms
	Apply Prime Paint, Third Floor Area B Corridors & BOH Install Rough HVAC, Third Floor Area B Corridors & BOH Install Rough HVAC, Third Floor Area B Corridors & BOH Install Rough Plumbing, Third Floor Area B Corridors & BOH Install Rough Electrical & Communications, Third Floor Area B Corridors & BOH Install Rough Fire Protection, Third Floor Area B Corridors & BOH Install Sprinkler Heads, Third Floor Area B Corridors & BOH Install Mechanical Finishes, Chilled Beams Third Floor Area B Corridors & BOH Install Lighting, Third Floor Area B Corridors & BOH Install Finish Plumbing Drinking Fountains, Third Floor Area B Corridors & BOH Install Finish Plumbing Drinking Fountains, Third Floor Area B Corridors & BOH Install Finished Ceilings, Third Floor Install Finish Flooring, Third Floor Area B Corridors & BOH Install Finish Paint, Third Floor Area B Corridors & BOH Install Interior Signage, Third Floor Area B Corridors & BOH Install Interior Signage, Third Floor Area B Corridors & BOH Install Clean Third Floor Area B Corridors & BOH Install Sprinkler Mains, Third Floor Install Sprinkler Mains, Third Floor Area B Classrooms Install In-Wall Insulation, Third Floor Area B Classrooms Frame Ceilings, Third Floor Area B Classrooms Perform In-Wall Inspection, Third Floor Area B Classrooms Install Gypsum Wallboard, Third Floor Area B Classrooms	Apply Prime Paint, Third Floor Area B Corridors & BOH 5 EP's Corridors & BOH Third Floor Install Rough HVAC, Third Floor Area B Corridors & BOH Install Rough Plumbing, Third Floor Area B Corridors & BOH Install Rough Plumbing, Third Floor Area B Corridors & BOH Install Rough Plumbing, Third Floor Area B Corridors & BOH Install Rough Electrical & Communications, Third Floor Area B Corridors & BOH Install Rough Fire Protection, Third Floor Area B Corridors & BOH Install Rough Fire Protection, Third Floor Area B Corridors & BOH Install Sprinkler Heads, Third Floor Area B Corridors & BOH Install Mechanical Finishes, Chilled Beams Third Floor Area B Corridors & BOH Install Lighting, Third Floor Area B Corridors & BOH Install Finish Plumbing Drinking Fountains, Third Floor Area B Corridors & BOH Install Finish Plumbing Drinking Fountains, Third Floor Area B Corridors & BOH Install Finish Flooring, Third Floor Area B Corridors & BOH Install Finish Flooring, Third Floor Area B Corridors & BOH Install Finish Flooring, Third Floor Area B Corridors & BOH Install Finish Flooring, Third Floor Area B Corridors & BOH Install Interior Signage, Third Floor Area B Corridors & BOH Install Interior Signage, Third Floor Area B Corridors & BOH Install Sprinkler Mains, Third Floor Area B Classrooms Install In-Wall Insulation, Third Floor Area B Classrooms 5 Install In-Wall Insulation, Third Floor Area B Classrooms 5 Frame Ceilings, Third Floor Area B Classrooms 5 Perform In-Wall Inspection, Third Floor Area B Classrooms 5 Install Gypsum Wallboard, Third Floor Area B Classrooms 5	Apply Prime Paint, Third Floor Area B Corridors & BOH 5 15-Sep-23 19's Corridors & BOH Third Floor Install Rough HVAC, Third Floor Area B Corridors & BOH 3 16-Aug-23 Install Rough HVAC, Third Floor Area B Corridors & BOH 10 16-Aug-23 Install Rough Plumbing, Third Floor Area B Corridors & BOH 3 21-Aug-23 Install Rough Electrical & Communications, Third Floor Area B 5 24-Aug-23 Install Rough Fire Protection, Third Floor Area B Corridors & BOH 3 24-Aug-23 Install Rough Fire Protection, Third Floor Area B Corridors & BOH 3 14-Sep-23 Install Sprinkler Heads, Third Floor Area B Corridors & BOH 3 14-Sep-23 Install Sprinkler Heads, Third Floor Area B Corridors & BOH 5 21-Sep-23 Install Install Einshen Plumbing Drinking Fountains, Third Floor Area B 6 21-Sep-23 Install Finish Plumbing Drinking Fountains, Third Floor Area B 7 21-Sep-23 Install Finish Plumbing Drinking Fountains, Third Floor Area B 8 10 22-Sep-23 Install Finish Ploor Area B Corridors & BOH 10 21-Sep-23 Install Finish Flooring, Third Floor Area B Corridors & BOH 10 21-Sep-23 Install Finish Paint, Third Floor Area B Corridors & BOH 10 21-Sep-23 Install Finish Paint, Third Floor Area B Corridors & BOH 10 21-Sep-23 Install Install Interior Signage, Third Floor Area B Corridors & BOH 5 06-Oct-23 Install Install Install Insulation, Third Floor Area B Classrooms 5 07-Sep-23 Install Sprinkler Mains, Third Floor Area B Classrooms 5 08-Sep-23 Install In-Wall Insulation, Third Floor Area B Classrooms 5 14-Sep-23 Frame Ceilings, Third Floor Area B Classrooms 5 14-Sep-23 Frame Ceilings, Third Floor Area B Classrooms 5 14-Sep-23 Frame Ceilings, Third Floor Area B Classrooms 5 14-Sep-23	Apply Prime Paint, Third Floor Area B Corridors & BOH 5 15-Sep-23 21-Sep-23 21-Sep-23 21-Sep-23 15-Sep-23 15-S	Apply Prime Paint, Third Floor Area B Corridors & BOH



Page: 36 of: 69 Current Date: 11-Apr-23

y ID	Activity Name	Original	Start	Finish	Calendar	2023 2024 2025
W. T. D. A. 4.0.0		Duration	22.2	20.0	00.5.01	Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Ju Apply Prime Paint, Third Floor Area B Classrooms
INT3B.1490	Apply Prime Paint, Third Floor Area B Classrooms	5	22-Sep-23	28-Sep-23	OG 5x8h w/ H (g)	Apply Prime Paint, I nird Floor Area B Classrooms
Area B ME	P's Classrooms & Labs Third Floor	40	23-Aug-23	18-Oct-23	OG 5x8h w/ H	
	Install Rough HVAC, Third Floor Area B Classrooms	3	23-Aug-23	25-Aug-23	OG 5x8h w/ H (g)	』Install Rough HVAC, Third Floor Area B Classrooms
INT3B.1070	Install Overhead Duct Mains, Third Floor Area B Classrooms	10	23-Aug-23	06-Sep-23	OG 5x8h w/ H (g)	Install Overhead Duct Mains, Third Floor Area B Classrooms
INT3B.1100	Install Rough Plumbing, Third Floor Area B Classrooms	3	28-Aug-23	30-Aug-23	OG 5x8h w/ H (g)	[Install Rough Plumbing, Third Floor Area B Classrooms
INT3B.1140	Install Rough Electrical & Communications, Third Floor Area B Classrooms	5	31-Aug-23	07-Sep-23	OG 5x8h w/ H (g)	☐ Install Rough Electrical & Communications, Third Floor Area B Classrooms
INT3B.1150	Install Rough Fire Protection, Third Floor Area B Classrooms	3	31-Aug-23	05-Sep-23	OG 5x8h w/ H (g)	☐ Install Rough Fire Protection, Third Floor Area B Classrooms
INT3B.1380	Install Sprinkler Heads, Third Floor Area B Classrooms	3	21-Sep-23	25-Sep-23	OG 5x8h w/ H	☐ Install Sprinkler Heads, Third Floor Area B Classrooms
INT3B.1540	Install Mechanical Finishes, Chilled Beams Third Floor Area B Classrooms	5	28-Sep-23	04-Oct-23	OG 5x8h w/ H	☐ Install Mechanical Finishes, Chilled Beams Third Floor Area B Classrooms
INT3B.1550	Install Lighting, Third Floor Area B Classrooms	5	28-Sep-23	04-Oct-23	OG 5x8h w/ H	🗓 Install Lighting, Third Floor Area B Classrooms
INT3B.1560	Install Tele / Data Finishes, Third Floor Area B Classrooms	5	28-Sep-23	04-Oct-23	OG 5x8h w/ H	☐ Install Tele / Data Finishes, Third Floor Area B Classrooms
INT3B.1570	Install AV Equipment, Third Floor Area B	3	28-Sep-23	02-Oct-23	OG 5x8h w/ H	j) Install AV Equipment, Third Floor Area B
INT3B.1600	Install Finish Plumbing, Third Floor Area B Classrooms	10	29-Sep-23	12-Oct-23	OG 5x8h w/ H	Install Finish Plumbing, Third Floor Area B Classrooms
INT3B.1650	Install Finish Lab Equipment, Third Floor Area B Classrooms	10	05-Oct-23	18-Oct-23	OG 5x8h w/ H	Install Finish Lab Equipment, Third Floor Area B Classrooms
Aroa P Fini	ishes Classrooms & Labs Third Floor	155	21-Sep-23	30-Apr-24	OG 5x8h w/ H	
_	Install Finished Ceilings, Third Floor Area B Classrooms	5	21-Sep-23	27-Sep-23	OG 5x8h w/ H	☐ Install Finished Ceilings, Third Floor Area B Classrooms
INT3B.1610	Install Visual Display Surfaces, Third Floor Area B Classrooms	3	29-Sep-23	03-Oct-23	OG 5x8h w/ H	n Install Visual Display Surfaces, Third Floor Area B Classrooms
INT3B.1580	Install Classroom Casework, First Floot Area B Classrooms	10	15-Mar-24	28-Mar-24	OG 5x8h w/ H	Install Classroom Casework, First Floot Area B Classrooms
INT3B.1670	Install Finish Flooring, Third Floor Area B Classrooms	10	01-Apr-24	12-Apr-24	OG 5x8h w/ H (g)	■ Install Finish Flooring, Third Floor Area B Classrooms
INT3B.1750	Apply Finish Paint, Third Floor Area B Classrooms	5	15-Apr-24	19-Apr-24	OG 5x8h w/ H (g)	■ Apply Finish Paint, Third Floor Area B Classrooms
INT3B.1760	Install Interior Signage, Third Floor Area B Classrooms	2	22-Apr-24	23-Apr-24	OG 5x8h w/ H	ا Install Interior Signage, Third Floor Area B Classrooms
INT3B.1770	Final Clean Third Floor Area B Classrooms	5	24-Apr-24	30-Apr-24	OG 5x8h w/ H (g)	■ Final Clean Third Floor Area B Classrooms
Area B Bath	nrooms - Third Floor	175	30-Aug-23	07-May-24	OG 5x8h w/ H	
	igh-in Bathrooms Third Floor	30	07-Sep-23	18-Oct-23	OG 5x8h w/ H	
	Install Sprinkler Mains, Third Floor Area B Bathrooms	5	07-Sep-23	13-Sep-23	OG 5x8h w/ H	☐ Install Sprinkler Mains, Third Floor Area B Bathrooms
INT3B.1310	Install VAV's, Third Floor Area B Bathrooms	5	14-Sep-23	20-Sep-23	OG 5x8h w/ H (g)	☐ Install VAV's, Third Floor Area B Bathrooms



Page: 37 of: 69 Current Date: 11-Apr-23

Activity ID	Activity Name	Original	Start	Finish	Calendar	2002
		Duration				2023 2024 2025 Ir Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Frame Ceilings, Third Floor Area B Bathrooms
INT3B.1250	Frame Ceilings, Third Floor Area B Bathrooms	5	28-Sep-23	04-Oct-23	OG 5x8h w/ H (g)	
INT3B.1590	Install In-Wall Insulation, Third Floor Area B Bathrooms	5	28-Sep-23	04-Oct-23	OG 5x8h w/ H (g)	☐ Install In-Wall Insulation, Third Floor Area B Bathrooms
INT3B.1630	Perform In-Wall Inspection, Third Floor Area B Bathrooms	0		04-Oct-23	OG 5x8h w/ H (g)	♦ Perform In-Wall Inspection, Third Floor Area B Bathrooms
INT3B.1370	Perform Overhead Inspection, Third Floor Area B Bathrooms	0		04-Oct-23	OG 5x8h w/ H (g)	◆ Perform Overhead Inspection, Third Floor Area B Bathrooms
INT3B.1640	Install Gypsum Wallboard, Third Floor Area B Bathrooms	5	05-Oct-23	11-Oct-23	OG 5x8h w/ H (g)	☐ Install Gypsum Wallboard, Third Floor Area B Bathrooms
INT3B.1680	Apply Prime Paint, Third Floor Area B Bathrooms	5	12-Oct-23	18-Oct-23	OG 5x8h w/ H (g)	□ Apply Prime Paint, Third Floor Area В Bathrooms
Area B ME	P's Bathrooms Third Floor	32	30-Aug-23	13-Oct-23	OG 5x8h w/ H	
INT3B.1130	Install Overhead Duct Mains, Third Floor Area B Bathrooms	5	30-Aug-23	06-Sep-23	OG 5x8h w/ H (g)	☐ Install Overhead Duct Mains, Third Floor Area B Bathrooms
INT3B.1190	Install Rough HVAC, Third Floor Area B Bathrooms	2	07-Sep-23	08-Sep-23	OG 5x8h w/ H (g)	լ Install Rough HVAC, Third Floor Area B Bathrooms
INT3B.1240	Install Rough Plumbing, Third Floor Area B Bathrooms	8	11-Sep-23	20-Sep-23	OG 5x8h w/ H (g)	□ Install Rough Plumbing, Third Floor Area B Bathrooms
INT3B.1430	Install Rough Electrical & Communications, Third Floor Area B Bathrooms	5	21-Sep-23	27-Sep-23	OG 5x8h w/ H (g)	☐ Install Rough Electrical & Communications, Third Floor Area B Bathrooms
INT3B.1440	Install Rough Fire Protection, Third Floor Area B Bathrooms	3	21-Sep-23	25-Sep-23	OG 5x8h w/ H (g)	☐ Install Rough Fire Protection, Third Floor Area B Bathrooms
INT3B.1450	Install Sprinkler Heads, Third Floor Area B Bathrooms	3	05-Oct-23	09-Oct-23	OG 5x8h w/ H (g)	□ Install \$prinkler Heads, Third Floor Area B Bathrooms
INT3B.1510	Install Mechanical Finishes, Chilled Beams Third Floor Area B Bathrooms	2	09-Oct-23	10-Oct-23	OG 5x8h w/ H (g)	Install Mechanical Finishes, Chilled Beams Third Floor Area B Bathrooms
INT3B.1520	Install Lighting, Third Floor Area B Bathrooms	5	09-Oct-23	13-Oct-23	OG 5x8h w/ H (g)	□ Install Lighting, Third Floor Area B Bathrooms
Area B Fin	ishes Bathrooms Third Floor	160	21-Sep-23	07-May-24	OG 5x8h w/ H	
INT3B.1470	Install Plumbing Fixtures, Third Floor Area B Bathrooms	5	21-Sep-23	27-Sep-23	OG 5x8h w/ H (g)	☐ Install Plumbing Fixtures, Third Floor Area B Bathrooms
INT3B.1460	Install Finished Ceilings, Third Floor Area B Bathrooms	2	05-Oct-23	06-Oct-23	OG 5x8h w/ H (g)	I Install Finished Ceilings, Third Floor Area B Bathrooms
INT3B.1530	Install Wall Tile, Third Floor Area B Bathrooms	5	09-Oct-23	13-Oct-23	OG 5x8h w/ H (g)	□ Install Wall Tile, Third Floor Area B Bathrooms
INT3B.1620	Install Tile Flooring, Third Floor Area B Bathrooms	5	16-Oct-23	20-Oct-23	OG 5x8h w/ H (g)	nstall Tile Flooring, Third Floor Area B Bathrooms
INT3B.1690	Install Toilets & Urinals, Third Floor Area B Bathrooms	2	23-Oct-23	24-Oct-23	OG 5x8h w/ H (g)	I Install Toilets & Urinals, Third Floor Area B Bathrooms
INT3B.1720	Apply Finish Paint, Third Floor Area B Bathrooms	2	25-Oct-23	26-Oct-23	OG 5x8h w/ H (g)	I Apply Finish Paint, Third Floor Area B Bathrooms
INT3B.2970	Install Partitions, Third Floor Area B Bathrooms	5	25-Oct-23	31-Oct-23	OG 5x8h w/ H (g)	☐ Install Partitions, Third Floor Area B Bathrooms
INT3B.1730	Install Interior Signage, Third Floor Area B Bathrooms	1	27-Oct-23	27-Oct-23	OG 5x8h w/ H (g)	ı Install Interior Signage, Third Floor Area B Bathrooms
INT3B.2980	Install Toilet Accessories, Third Floor Area B Bathrooms	2	01-Nov-23	02-Nov-23	OG 5x8h w/ H (g)	I Install Toilet Accessories, Third Floor Area B Bathrooms
INT3B.1740	Final Clean Third Floor Area B Bathrooms	5	01-May-24	07-May-24	OG 5x8h w/ H (g)	■ Final Clean Third Floor Area B Bathrooms



Page: 38 of: 69 Current Date: 11-Apr-23

tivity ID	Activity Name	Original	Start	Finish	Calendar	2022 2024 2025
		Duration				ur Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug
	ctrical Room 3106 Third Floor	13	11-Sep-23	27-Sep-23	OG 5x8h w/ H	
INT3B.1260	Install Housekeeping Pads, First Floor Electrical Room 3106	3	11-Sep-23	13-Sep-23	OG 5x8h w/ H (g)	Install Housekeeping Pads, First Floor Electrical Room 3106
INT3B.1320	Set Switchgear / Cabling / Terminations, First Floor Electrical Room 3106	5	14-Sep-23	20-Sep-23	OG 5x8h w/ H (g)	□ Set Switchgear / Cabling / Terminations, First Floor Electrical Room 3106
INT3B.1480	Install Electrical & Data Devices, First Floor Electrical Room 3106	5	21-Sep-23	27-Sep-23	OG 5x8h w/ H (g)	□ Install Electrical & Data Devices, First Floor Electrical Room 3106
AREA C INT	ERIORS SHOP & ACADEMIC WING	235	05-Jul-23	05-Jun-24	OG 5x8h w/ H (g)	
Area C - Fir	et Floor	220	05-Jul-23	14-May-24	OG 5x8h w/ H	
INT1C.1340	Install MEP Risers, First Floor Area C	10	05-Jul-23	18-Jul-23	OG 5x8h w/ H	Install MEP Risers, First Floor Area C
INT1C.1330	Layout & Frame Interior Walls & Blocking, First Floor Area C	10	09-Aug-23	22-Aug-23	OG 5x8h w/ H (g)	Layout & Frame Interior Walls & Blocking, First Floor Area C
Area C Cor	ridors & BOH - First Floor	48	16-Aug-23	23-Oct-23	OG 5x8h w/ H	
	ugh-in Corridors & BOH First Floor	16	30-Aug-23	21-Sep-23	OG 5x8h w/ H	
	Install Sprinkler Mains, First Floor Area C Corridors & BOH	5	30-Aug-23	06-Sep-23	OG 5x8h w/ H	☐ Install Sprinkler Mains, First Floor Area C Corridors & BOH
INT1C.1450	Install In-Wall Insulation, First Floor Area C Corridors & BOH	5	31-Aug-23	07-Sep-23	OG 5x8h w/ H (g)	☐ Install In-Wall Insulation, First Floor Area C Corridors & BOH
INT1C.1300	Install VAV's, First Floor Area C Corridors & BOH	5	07-Sep-23	13-Sep-23	OG 5x8h w/ H (g)	□ Install VAV's, First Floor Area C Corridors & BOH
INT1C.1350	Frame Ceilings, First Floor Area C Corridors & BOH	5	07-Sep-23	13-Sep-23	OG 5x8h w/ H (g)	☐ Frame Ceilings, First Floor Area C Corridors & BOH
INT1C.1430	Perform In-Wall Inspection, First Floor Area C Corridors & BOH	0		07-Sep-23	OG 5x8h w/ H (g)	◆ Perform In-Wall Inspection, First Floor Area C Corridors & BOH
INT1C.1260	Install Gypsum Wallboard, First Floor Area C Corridors & BOH	5	08-Sep-23	14-Sep-23	OG 5x8h w/ H (g)	☐ Install Gypsum Wallboard, First Floor Area C Corridors & BOH
INT1C.1440	Perform Overhead Inspection, First Floor Area C Corridors & BOH	0		13-Sep-23	OG 5x8h w/ H (g)	◆ Perform Overhead Inspection, First Floor Area C Corridors & BOH
INT1C.1420	Apply Prime Paint, First Floor Area C Corridors & BOH	5	15-Sep-23	21-Sep-23	OG 5x8h w/ H (g)	□ Apply Prime Paint, First Floor Area C Corridors & BOH
Area C ME	P's Corridors & BOH First Floor	36	16-Aug-23	05-Oct-23	OG 5x8h w/ H	
INT1C.1290	Install Rough HVAC, First Floor Area C Corridors & BOH	3	16-Aug-23	18-Aug-23	OG 5x8h w/ H (g)	
INT1C.1320	Install Overhead Duct Mains, First Floor Area C Corridors & BOH	10	16-Aug-23	29-Aug-23	OG 5x8h w/ H (g)	☐ Install Overhead Duct Mains, First Floor Area C Corridors & BOH
INT1C.1280	Install Rough Plumbing, First Floor Area C Corridors & BOH	3	21-Aug-23	23-Aug-23	OG 5x8h w/ H (g)	』Install Rough Plumbing, First Floor Area ℂ Corridors & BQH
INT1C.1270	Install Rough Electrical & Communications, First Floor Area C Corridors & BOH	5	24-Aug-23	30-Aug-23	OG 5x8h w/ H (g)	☐ Install Rough Electrical & Communications, First Floor Area C Corridors & BOH
INT1C.1360	Install Rough Fire Protection, First Floor Area C Corridors & BOH	3	24-Aug-23	28-Aug-23	OG 5x8h w/ H (g)	☐ Install Rough Fire Protection, First Floor Area C Corridors & BOH
INT1C.1400	Install Sprinkler Heads, First Floor Area C Corridors & BOH	3	14-Sep-23	18-Sep-23	OG 5x8h w/ H (g)	□ Install Sprinkler Heads, First Floor Area C Corridors & BOH
INT1C.1370	Install Mechanical Finishes, Chilled Beams First Floor Area C Corridors & BOH	5	21-Sep-23	27-Sep-23	OG 5x8h w/ H (g)	☐ Install Mechanical Finishes, Chilled Beams First Floor Area C Corridors & BOH
INT1C.1390	Install Lighting, First Floor Area C Corridors & BOH	5	21-Sep-23	27-Sep-23	OG 5x8h w/ H	☐ Install Lighting, First Floor Area C Corridors & BOH



Page: 39 of: 69 Current Date: 11-Apr-23

ivity ID	Activity Name	Original	Start	Finish	Calendar	
		Duration				2023 or May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul install Finish Plumbing Drinking Fountains, First Floor Area C Corridors & BOH
INT1C.1380	Install Finish Plumbing Drinking Fountains, First Floor Area C Corridors & BOH	10	22-Sep-23	05-Oct-23	OG 5x8h w/ H (g)	install Finish Plumbing Drinking Fountains, First Floor Area C Corridors & BOH
Area C Fini	ishes Corridors & BOH First Floor	28	14-Sep-23	23-Oct-23	OG 5x8h w/ H	
INT1C.1410	Install Finished Ceilings, First Floor Area C Corridors & BOH	5	14-Sep-23	20-Sep-23	OG 5x8h w/ H (g)	☐ Install Finished Ceilings, First Floor Area C Corridors & BQH
INT1C.1470	Install Finish Flooring, First Floor Area C Corridors & BOH	10	21-Sep-23	04-Oct-23	OG 5x8h w/ H (g)	Install Finish Flooring, First Floor Area C Corridors & BQH
INT1C.1460	Apply Finish Paint, First Floor Area C Corridors & BOH	5	06-Oct-23	12-Oct-23	OG 5x8h w/ H (g)	□ Apply Finish Paint, First Floor Area C Corridors & BOH
INT1C.1480	Install Interior Signage, First Floor Area C Corridors & BOH	2	13-Oct-23	16-Oct-23	OG 5x8h w/ H (g)	□ Install Interior Signage, First Floor Area C Corridors & BOH
INT1C.1490	Final Clean First Floor Area C Corridors & BOH	5	17-Oct-23	23-Oct-23	OG 5x8h w/ H (g)	□ Final Clean First Floor Area C Corridors & BOH
Area C Clas	srooms, Auto Shop & Wood Shop First Floor	185	23-Aug-23	14-May-24	OG 5x8h w/ H	
	igh-in Classrooms, Auto Shop & Wood Shop First Fl	16	07-Sep-23	28-Sep-23	OG 5x8h w/ H	
	Install Sprinkler Mains, First Floor Area C Classrooms	5	07-Sep-23	13-Sep-23	OG 5x8h w/ H	☐ Install Sprinkler Mains, First Floor Area C Classrooms
INT1C.1180	Install In-Wall Insulation, First Floor Area C Classrooms	5	08-Sep-23	14-Sep-23	OG 5x8h w/ H (g)	☐ Install In-Wall Insulation, First Floor Area C Classrooms
INT1C.1040	Install VAV's, First Floor Area C Classrooms	5	14-Sep-23	20-Sep-23	OG 5x8h w/ H (g)	☐ Install VAV's, First Floor Area C Classrooms
INT1C.1070	Frame Ceilings, First Floor Area C Classrooms	5	14-Sep-23	20-Sep-23	OG 5x8h w/ H (g)	☐ Frame Ceilings, First Floor Area C Classrooms
INT1C.1160	Perform In-Wall Inspection, First Floor Area C Classrooms	0		14-Sep-23	OG 5x8h w/ H (g)	◆ Perform In-Wall Inspection, First Floor Area C Classrooms
INT1C.1000	Install Gypsum Wallboard, First Floor Area C Classrooms	5	15-Sep-23	21-Sep-23	OG 5x8h w/ H (g)	☐ Install Gypsum Wallboard, First Floor Area C Classrooms
INT1C.1170	Perform Overhead Inspection, First Floor Area C Classrooms	0		20-Sep-23	OG 5x8h w/ H (g)	◆ Perform Överhead Inspection, First Floor Area C Classrooms
INT1C.1150	Apply Prime Paint, First Floor Area C Classrooms	5	22-Sep-23	28-Sep-23	OG 5x8h w/ H (g)	Apply Prime Paint, First Floor Area C Classrooms
Area C ME	P's Classrooms, Auto Shop & Wood Shop First Floor	40	23-Aug-23	18-Oct-23	OG 5x8h w/ H	
	Install Rough HVAC, First Floor Area C Classrooms	3	23-Aug-23	25-Aug-23	OG 5x8h w/ H	I Install Rough HVAC, First Floor Area C Classrooms
INT1C.1060	Install Overhead Duct Mains, First Floor Area C Classrooms	10	23-Aug-23	06-Sep-23	OG 5x8h w/ H (g)	Install Overhead Duct Mains, First Floor Area C Classrooms
INT1C.1020	Install Rough Plumbing, First Floor Area C Classrooms	3	28-Aug-23	30-Aug-23	OG 5x8h w/ H (g)	n Install Rough Plumbing, First Floor Area C Classrooms
INT1C.1010	Install Rough Electrical & Communications, First Floor Area C Classrooms	5	31-Aug-23	07-Sep-23	OG 5x8h w/ H (g)	☐ Install Rough Electrical & Communications, First Floor Area C Classrooms
INT1C.1080	Install Rough Fire Protection, First Floor Area C Classrooms	3	31-Aug-23	05-Sep-23	OG 5x8h w/ H (g)	☐ Install Rough Fire Protection, First Floor Area C Classrooms
INT1C.1120	Install Sprinkler Heads, First Floor Area C Classrooms	3	21-Sep-23	25-Sep-23	OG 5x8h w/ H	☐ Install Sprinkler Heads, First Floor Area C Classrooms
INT1C.1090	Install Mechanical Finishes, Chilled Beams First Floor Area C Classrooms	5	28-Sep-23	04-Oct-23	OG 5x8h w/ H	☐ Install Mechanical Finishes, Chilled Beams First Floor Area C Classrooms
INT1C.1110	Install Lighting, First Floor Area C Classrooms	5	28-Sep-23	04-Oct-23	OG 5x8h w/ H	□ Install Lighting, First Floor Area C Classrooms



Page: 40 of: 69 Current Date: 11-Apr-23

rity ID	Activity Name	Original	Start	Finish	Calendar	2023 2024 2025
		Duration				r Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct
INT1C.1190	Install Tele / Data Finishes, First Floor Area C Classrooms	5	28-Sep-23	04-Oct-23	OG 5x8h w/ H (g)	□ Install Tele / Data Finishes, First Floor Area C Classrooms
INT1C.1230	Install AV Equipment, First Floor Area C	3	28-Sep-23	02-Oct-23	OG 5x8h w/ H (g)	n Install AV Equipment, First Floor Area C
INT1C.1100	Install Finish Plumbing, First Floor Area C Classrooms	10	29-Sep-23	12-Oct-23	OG 5x8h w/ H (g)	☐ Install Finish Plumbing, First Floor Area C Classrooms
INT1C.1770	Install Finish Lab Equipment, First Floor Area C Classrooms	10	05-Oct-23	18-Oct-23	OG 5x8h w/ H (g)	nstall Finish Lab Equipment, First Floor Area C Classrooms
Area C Fin	ishes Classrooms, Auto Shop & Wood Shop First Flo	165	21-Sep-23	14-May-24	OG 5x8h w/ H	
		5	21-Sep-23	27-Sep-23	OG 5x8h w/ H (g)	☐ Install Finished Ceilings, First Floor Area C Classrooms
INT1C.1130	Install Visual Display Surfaces, First Floor Area C Classrooms	3	29-Sep-23	03-Oct-23	OG 5x8h w/ H (g)	n Install Visual Display Surfaces, First Floor Area C Classrooms
INT1C.1240	Install Classroom Casework, First Floot Area C Classrooms	10	01-Apr-24	12-Apr-24	OG 5x8h w/ H (g)	Install Classroom Casework, First Floot Area C Classrooms
INT1C.1210	Install Finish Flooring, First Floor Area C Classrooms	10	15-Apr-24	26-Apr-24	OG 5x8h w/ H (g)	■ Install Finish Flooring, First Floor Area C Classrooms
INT1C.1200	Apply Finish Paint, First Floor Area C Classrooms	5	29-Apr-24	03-May-24	OG 5x8h w/ H (g)	■ Apply Finish Paint, First Floor Area C Classrooms
INT1C.1220	Install Interior Signage, First Floor Area C Classrooms	2	06-May-24	07-May-24	OG 5x8h w/ H (g)	I Install Interior Signage, First Floor Area C Classrooms
INT1C.1250	Final Clean First Floor Area C Classrooms	5	08-May-24	14-May-24	OG 5x8h w/ H (g)	■ Final Clean First Floor Area C Classrooms
Area C Bath	rooms - First Floor	48	23-Aug-23	30-Oct-23	OG 5x8h w/ H	
	igh-in Bathrooms First Floor	30	30-Aug-23	11-Oct-23	OG 5x8h w/ H	
	Install Sprinkler Mains, First Floor Area C Bathrooms	5	30-Aug-23	06-Sep-23	OG 5x8h w/ H	☐ Install Sprinkler Mains, First Floor Area C Bathrooms
INT1C.1540	Install VAV's, First Floor Area C Bathrooms	5	07-Sep-23	13-Sep-23	OG 5x8h w/ H (g)	☐ Install VAV's, First Floor Area C Bathrooms
INT1C.1570	Frame Ceilings, First Floor Area C Bathrooms	5	19-Sep-23	25-Sep-23	OG 5x8h w/ H (g)	☐ Frame Ceilings, First Floor Area C Bathrooms
INT1C.1660	Install In-Wall Insulation, First Floor Area C Bathrooms	5	21-Sep-23	27-Sep-23	OG 5x8h w/ H (g)	□ Install In-Wall Insulation, First Floor Area C Bathrooms
INT1C.1650	Perform Overhead Inspection, First Floor Area C Bathrooms	0		25-Sep-23	OG 5x8h w/ H (g)	◆ Perform Overhead Inspection, First Floor Area C Bathrooms
INT1C.1640	Perform In-Wall Inspection, First Floor Area C Bathrooms	0		27-Sep-23	OG 5x8h w/ H (g)	◆ Perform In-Wall Inspection, First Floor Area C Bathrooms
INT1C.1500	Install Gypsum Wallboard, First Floor Area C Bathrooms	5	28-Sep-23	04-Oct-23	OG 5x8h w/ H (g)	□ Install Gypsum Wallboard, First Floor Area C Bathrooms
INT1C.1630	Apply Prime Paint, First Floor Area C Bathrooms	5	05-Oct-23	11-Oct-23	OG 5x8h w/ H (g)	☐ Apply Prime Paint, First Floor Area C Bathrooms
Area C MF	P's Bathrooms First Floor	30	23-Aug-23	04-Oct-23	OG 5x8h w/ H	
INT1C.1560		5	23-Aug-23		(~)	☐ Install Overhead Duct Mains, First Floor Area C Bathrooms
INT1C.1530	Install Rough HVAC, First Floor Area C Bathrooms	2	30-Aug-23	31-Aug-23	OG 5x8h w/ H (g)	i Install Rough HVAC, First Floor Area C Bathrooms
INT1C.1520	Install Rough Plumbing, First Floor Area C Bathrooms	8	01-Sep-23	13-Sep-23	OG 5x8h w/ H	☐ Install Rough Plumbing, First Floor Area C Bathrooms



Page: 41 of: 69 Current Date: 11-Apr-23

rity ID	Activity Name	Original	Start	Finish	Calendar	2023 2024 2025
		Duration			ır Ap	r May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul A
INT1C.1510	Install Rough Electrical & Communications, First Floor Area C Bathrooms	5	14-Sep-23	20-Sep-23	OG 5x8h w/ H (g)	☐ Install Rough Electrical & Communications, First Floor Area C Bathrooms
INT1C.1580	Install Rough Fire Protection, First Floor Area C Bathrooms	3	14-Sep-23	18-Sep-23	OG 5x8h w/ H (g)	Install Rough Fire Protection, First Floor Area C Bathrooms
INT1C.1610	Install Sprinkler Heads, First Floor Area C Bathrooms	3	26-Sep-23	28-Sep-23	OG 5x8h w/ H (g)	Install Sprinkler Heads, First Floor Area C Bathrooms
INT1C.1590	Install Mechanical Finishes, Chilled Beams First Floor Area C Bathrooms	2	28-Sep-23	29-Sep-23	OG 5x8h w/ H (g)	Install Mechanical Finishes, Chilled Beams First Floor Area C Bathrooms
INT1C.1600	Install Lighting, First Floor Area C Bathrooms	5	28-Sep-23	04-Oct-23	OG 5x8h w/ H (g)	☐ Install Lighting, First Floor Area C Bathrooms
Area C Fini	ishes Bathrooms First Floor	33	14-Sep-23	30-Oct-23	OG 5x8h w/ H	
	Install Plumbing Fixtures, First Floor Area C Bathrooms	5	14-Sep-23	20-Sep-23	OG 5x8h w/ H (g)	☐ Install Plumbing Fixtures, First Floor Area C Bathrooms
INT1C.1620	Install Finished Ceilings, First Floor Area C Bathrooms	2	26-Sep-23	27-Sep-23	OG 5x8h w/ H (g)	Install Finished Ceilings, First Floor Area C Bathrooms
INT1C.1710	Install Wall Tile, First Floor Area C Bathrooms	5	28-Sep-23	04-Oct-23	OG 5x8h w/ H (g)	□ Install Wall Tile, First Floor Area C Bathrooms
INT1C.1680	Install Tile Flooring, First Floor Area C Bathrooms	5	05-Oct-23	11-Oct-23	OG 5x8h w/ H (g)	☐ Install Tile Flooring, First Floor Area C Bathrooms
INT1C.1720	Install Toilets & Urinals, First Floor Area C Bathrooms	2	05-Oct-23	06-Oct-23	OG 5x8h w/ H (g)	I Install Toilets & Urinals, First Floor Area C Bathrooms
INT1C.2970	Install Partitions, First Floor Area C Bathrooms	5	09-Oct-23	13-Oct-23	OG 5x8h w/ H (g)	Install Partitions, First Floor Area C Bathrooms
INT1C.1670	Apply Finish Paint, First Floor Area C Bathrooms	2	12-Oct-23	13-Oct-23	OG 5x8h w/ H (g)	I Apply Finish Paint, First Floor Area C Bathrooms
INT1C.1690	Install Interior Signage, First Floor Area C Bathrooms	1	16-Oct-23	16-Oct-23	OG 5x8h w/ H (g)	ı Install Interior Signage, First Floor Area C Bathrooms
INT1C.2980	Install Toilet Accessories, First Floor Area C Bathrooms	2	16-Oct-23	17-Oct-23	OG 5x8h w/ H (g)	I Install Toilet Accessories, First Floor Area C Bathrooms
INT1C.1700	Final Clean First Floor Area C Bathrooms	5	24-Oct-23	30-Oct-23	OG 5x8h w/ H (g)	☐ Final Clean First Floor Area C Bathrooms
Area C - Sec	ond Floor	225	19-Jul-23	05-Jun-24	OG 5x8h w/ H	
Area C Corr	ridors & BOH - Second Floor	215	19-Jul-23	21-May-24	OG 5x8h w/ H	
	Install MEP Risers, Second Floor Area C	10	19-Jul-23	01-Aug-23	OG 5x8h w/ H (g)	Install MEP Risers, Second Floor Area C
INT2C.1010	Layout & Frame Interior Walls & Blocking, Second Floor Area C	10	23-Aug-23	06-Sep-23	OG 5x8h w/ H (g)	Layout & Frame Interior Walls & Blocking, Second Floor Area C
Area C Rou	gh-in Corridors & BOH Second Floor	16	14-Sep-23	05-Oct-23	OG 5x8h w/ H	
INT2C.1120	Install Sprinkler Mains, Second Floor Area C Corridors & BOH	5	14-Sep-23	20-Sep-23	OG 5x8h w/ H	□ Install Sprinkler Mains, Second Floor Area C Corridors & BOH
INT2C.1160	Install In-Wall Insulation, Second Floor Area C Corridors & BOH	5	15-Sep-23	21-Sep-23	OG 5x8h w/ H (g)	☐ Install In-Wall Insulation, Second Floor Area C Corridors & BOH
INT2C.1180	Install VAV's, Second Floor Area C Corridors & BOH	5	21-Sep-23	27-Sep-23	OG 5x8h w/ H (g)	☐ Install VAV's, Second Floor Area C Corridors & BOH
INT2C.1050	Frame Ceilings, Second Floor Area C Corridors & BOH	5	21-Sep-23	27-Sep-23	OG 5x8h w/ H (g)	☐ Frame Ceilings, Second Floor Area C Corridors & BOH
INT2C.1210	Perform In-Wall Inspection, Second Floor Area C Corridors & BOH	0		21-Sep-23	OG 5x8h w/ H (g)	◆ Perform In-Wall Inspection, Second Floor Area C Corridors & BOH



Page: 42 of: 69 Current Date: 11-Apr-23

rity ID	Activity Name	Original	Start	Finish	Calendar	2024
		Duration				ur Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct
INT2C.1230	Install Gypsum Wallboard, Second Floor Area C Corridors & BOH	5	22-Sep-23	28-Sep-23	OG 5x8h w/ H (g)	☐ Install Gypsum Wallboard, Second Floor Area C Comdors & BOH
INT2C.1260	Perform Overhead Inspection, Second Floor Area C Corridors & BOH	0		27-Sep-23	OG 5x8h w/ H (g)	♦ Perform Overhead Inspection, Second Floor Area C Corridors & BOH
INT2C.1330	Apply Prime Paint, Second Floor Area C Corridors & BOH	5	29-Sep-23	05-Oct-23	OG 5x8h w/ H (g)	☐ Apply Prime Paint, Second Floor Area C Corridors & BOH
Area C MEI	P's Corridors & BOH Second Floor	36	30-Aug-23	19-Oct-23	OG 5x8h w/ H	
INT2C.1020	Install Rough HVAC, Second Floor Area C Corridors & BOH	3	30-Aug-23	01-Sep-23	OG 5x8h w/ H (g)	į Install Rough HVAC, Second Floor Area C Corridors & ВОН
INT2C.1030	Install Overhead Duct Mains, Second Floor Area C Corridors & BOH	10	30-Aug-23	13-Sep-23	OG 5x8h w/ H (g)	install Overhead Duct Mains, Second Floor Area C Corridors & BOH
INT2C.1040	Install Rough Plumbing, Second Floor Area C Corridors & BOH	3	05-Sep-23	07-Sep-23	OG 5x8h w/ H (g)	□ Install Rough Plumbing, Second Floor Area C Corridors & BOH
INT2C.1080	Install Rough Electrical & Communications, Second Floor Area C Corridors & BOH	5	08-Sep-23	14-Sep-23	OG 5x8h w/ H (g)	☐ Install Rough Electrical & Communications, Second Floor Area C Corridors & BOH
INT2C.1090	Install Rough Fire Protection, Second Floor Area C Corridors & BOH	3	08-Sep-23	12-Sep-23	OG 5x8h w/ H (g)	☐ Install Rough Fire Protection, Second Floor Area C Corridors & BOH
INT2C.1280	Install Sprinkler Heads, Second Floor Area C Corridors & BOH	3	28-Sep-23	02-Oct-23	OG 5x8h w/ H (g)	🛭 Install Sprinkler Heads, Second Floor Area C Corridors & BOH
INT2C.1380	Install Mechanical Finishes, Chilled Beams Second Floor Area C Corridors & BOH	5	05-Oct-23	11-Oct-23	OG 5x8h w/ H (g)	☐ Install Mechanical Finishes, Chilled Beams Second Floor Area C Corridors & BOH
INT2C.1390	Install Lighting, Second Floor Area C Corridors & BOH	5	05-Oct-23	11-Oct-23	OG 5x8h w/ H (g)	☐ Install Lighting, Second Floor Area C Corridors & BOH
INT2C.1470	Install Finish Plumbing Drinking Fountains, Second Floor Area C Corridors & BOH	10	06-Oct-23	19-Oct-23	OG 5x8h w/ H (g)	☐ Install Finish Plumbing Drinking Fountains, Second Floor Area C Corridors & BOH
Area C Fini	ishes Corridors & BOH Second Floor	165	28-Sep-23	21-May-24	OG 5x8h w/ H	
	Install Finished Ceilings, Second Floor Area C Corridors & BOH	5	28-Sep-23	04-Oct-23	OG 5x8h w/ H (g)	□ Install Finished Ceilings, Second Floor Area C Corridors & BOH
INT2C.1400	Install Finish Flooring, Second Floor Area C Corridors & BOH	10	05-Oct-23	18-Oct-23	OG 5x8h w/ H (g)	Install Finish Flooring, Second Floor Area C Corridors & BOH
INT2C.1630	Apply Finish Paint, Second Floor Area C Corridors & BOH	5	20-Oct-23	26-Oct-23	OG 5x8h w/ H (g)	☐ Apply Finish Paint, Second Floor Area C Corridors & BOH
INT2C.1670	Install Interior Signage, Second Floor Area C Corridors & BOH	2	27-Oct-23	30-Oct-23	OG 5x8h w/ H (g)	ரு Install Interior Signage, Second Floor Area C Corridors & BOℍ
INT2C.1680	Final Clean Second Floor Area C Corridors & BOH	5	15-May-24	21-May-24	OG 5x8h w/ H (g)	■ Final Clean Second Floor Area C Corridors & BOH
Area C Class	srooms & Arts Second Floor	190	07-Sep-23	05-Jun-24	OG 5x8h w/ H	
	gh-in Classrooms & Arts Second Floor	16	21-Sep-23	12-Oct-23	OG 5x8h w/ H	
	Install Sprinkler Mains, Second Floor Area C Classrooms	5	21-Sep-23	27-Sep-23	OG 5x8h w/ H	□ Install Sprinkler Mains, Second Floor Area C Classrooms
INT2C.1220	Install In-Wall Insulation, Second Floor Area C Classrooms	5	22-Sep-23	28-Sep-23	OG 5x8h w/ H (g)	☐ Install In-Wall Insulation, Second Floor Area C Classrooms
INT2C.1270	Install VAV's, Second Floor Area C Classrooms	5	28-Sep-23	04-Oct-23	OG 5x8h w/ H (g)	□ Install VAV's, Second Floor Area C Classrooms
INT2C.1110	Frame Ceilings, Second Floor Area C Classrooms	5	28-Sep-23	04-Oct-23	OG 5x8h w/ H (g)	☐ Frame Ceilings, Second Floor Area C Classrooms
INT2C.1310	Perform In-Wall Inspection, Second Floor Area C Classrooms	0		28-Sep-23	OG 5x8h w/ H	◆ Perform In-Wall Inspection, Second Floor Area C Classrooms



Page: 43 of: 69 Current Date: 11-Apr-23

y ID	Activity Name	Original	Start	Finish	Calendar	2023
		Duration	20.0	25.0 . 22	00.5.01	r Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Install Gypsum Wallboard, Second Floor Area C Classrooms
INT2C.1320	Install Gypsum Wallboard, Second Floor Area C Classrooms	5	29-Sep-23	05-Oct-23	OG 5x8h w/ H (g)	Illistali Gypsulii Waliboalu, Secolid Flooi Alea C Gassidollis
INT2C.1340	Perform Overhead Inspection, Second Floor Area C Classrooms	0		04-Oct-23	OG 5x8h w/ H	♦ Perform Overhead Inspection, Second Floor Area C Classrooms
INT2C.1460	Apply Prime Paint, Second Floor Area C Classrooms	5	06-Oct-23	12-Oct-23	OG 5x8h w/ H	☐ Apply Prime Paint, Second Floor Area C Classrooms
Aroa C MEI	P's Classrooms & Arts Second Floor	40	07-Sep-23	01-Nov-23	OG 5x8h w/ H	
INT2C.1060	Install Rough HVAC, Second Floor Area C Classrooms	3	07-Sep-23	11-Sep-23	OG 5x8h w/ H	☐ Install Rough HVAC, Second Floor Area C Classrooms
				·	(g)	
INT2C.1070	Install Overhead Duct Mains, Second Floor Area C Classrooms	10	07-Sep-23	20-Sep-23	OG 5x8h w/ H (g)	Install Overhead Duct Mains, Second Floor Area C Classrooms
INT2C.1100	Install Rough Plumbing, Second Floor Area C Classrooms	3	12-Sep-23	14-Sep-23	OG 5x8h w/ H (g)	Install Rough Plumbing, Second Floor Area C Classrooms
INT2C.1140	Install Rough Electrical & Communications, Second Floor Area C Classrooms	5	15-Sep-23	21-Sep-23	OG 5x8h w/ H (g)	☐ Install Rough Electrical & Communications, Second Floor Area C Classrooms
INT2C.1150	Install Rough Fire Protection, Second Floor Area C Classrooms	3	15-Sep-23	19-Sep-23	OG 5x8h w/ H	☐ Install Rough Fire Protection, Second Floor Area C Classrooms
INT2C.1360	Install Sprinkler Heads, Second Floor Area C Classrooms	3	05-Oct-23	09-Oct-23	OG 5x8h w/ H	☐ Install Sprinkler Heads, Second Floor Area C Classrooms
					(g)	
INT2C.1510	Install Mechanical Finishes, Chilled Beams Second Floor Area C Classrooms	5	12-Oct-23	18-Oct-23	OG 5x8h w/ H (g)	☐ Install Mechanical Finishes, Chilled Beams Second Floor Area C Classrooms
INT2C.1520	Install Lighting, Second Floor Area C Classrooms	5	12-Oct-23	18-Oct-23	OG 5x8h w/ H (g)	□ Install Lighting, Second Floor Area C Classrooms
INT2C.1530	Install Tele / Data Finishes, Second Floor Area C Classrooms	5	12-Oct-23	18-Oct-23	OG 5x8h w/ H (g)	□ Install Tele / Data Finishes, Second Floor Area C Classrooms
INT2C.1540	Install AV Equipment, Second Floor Area C	3	12-Oct-23	16-Oct-23	OG 5x8h w/ H	☐ Install AV Equipment, Second Floor Area C
INT2C.1570	Install Finish Plumbing, Second Floor Area C Classrooms	10	13-Oct-23	26-Oct-23	OG 5x8h w/ H	☐ Install Finish Plumbing, Second Floor Area C Classrooms
					(g)	
INT2C.1620	Install Finish Lab Equipment, Second Floor Area C Classrooms	10	19-Oct-23	01-Nov-23	OG 5x8h w/ H (g)	Install Finish Lab Equipment, Second Floor Area C Classrooms
	shes Classrooms & Arts Second Floor	170	05-Oct-23	05-Jun-24	OG 5x8h w/ H	
INT2C.1370	Install Finished Ceilings, Second Floor Area C Classrooms	5	05-Oct-23	11-Oct-23	OG 5x8h w/ H	☐ Iristall Finished Ceilings, Second Floor Area C Classrooms
INT2C.1580	Install Visual Display Surfaces, Second Floor Area C Classrooms	3	13-Oct-23	17-Oct-23	OG 5x8h w/ H	☐ Install Visual Display Surfaces, Second Floor Area C Classrooms
INT2C.1550	Install Classroom Casework, First Floot Area C Classrooms	10	15-Apr-24	26-Apr-24	OG 5x8h w/ H	■ Install Classroom Casework, First Floot Area C Classrooms
INT2C.1640	Install Finish Flooring, Second Floor Area C Classrooms	10	29-Apr-24	10-May-24	OG 5x8h w/ H	Install Finish Flooring, Second Floor Area C Classrooms
INTOC 1700	Analy Finish Daint Cassad Flam Ann COlympia		10 M - 04	17.14 - 04	(g)	■ Apply Finish Paint, Second Floor Area C Classrooms
INT2C.1720	Apply Finish Paint, Second Floor Area C Classrooms	5	13-May-24	17-May-24	OG 5x8h w/ H (g)	TAPPINI I IIIII I AIII, SELUIU I IUU AIEA C CIASSIUUIIS
INT2C.1730	Install Interior Signage, Second Floor Area C Classrooms	2	20-May-24	21-May-24	OG 5x8h w/ H (g)	I Install Interior Signage, Second Floor Area C Classrooms
INT2C.1740	Final Clean Second Floor Area C Classrooms	5	30-May-24	05-Jun-24	OG 5x8h w/ H (g)	Final Clean Second Floor Area C Classrooms
Area C Rath	rooms - Second Floor	185	07-Sep-23	29-May-24	OG 5x8h w/ H	
	gh-in Bathrooms Second Floor	30	14-Sep-23		OG 5x8h w/ H	



Page: 44 of: 69 Current Date: 11-Apr-23

Activity ID	Activity Name	Original	Start	Finish	Calendar	
		Duration				2023 2024 2025 2024 2025 2027 2028 2029 2020 2020 2021 2020
INT2C.1200	Install Sprinkler Mains, Second Floor Area C Bathrooms	5	14-Sep-23	20-Sep-23	OG 5x8h w/ H (g)	ir Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Install Sprinkler Mains, Second Floor Area C Bathrooms
INT2C.1300	Install VAV's, Second Floor Area C Bathrooms	5	21-Sep-23	27-Sep-23	OG 5x8h w/ H (g)	☐ Install VAV's, Second Floor Area C Bathrooms
INT2C.1250	Frame Ceilings, Second Floor Area C Bathrooms	5	03-Oct-23	09-Oct-23	OG 5x8h w/ H (g)	☐ Frame Ceilings, Second Floor Area C Bathrooms
INT2C.1560	Install In-Wall Insulation, Second Floor Area C Bathrooms	5	05-Oct-23	11-Oct-23	OG 5x8h w/ H (g)	☐ Install (n-Wall Insulation, Second Floor Area C Bathrooms
INT2C.1350	Perform Overhead Inspection, Second Floor Area C Bathrooms	0		09-Oct-23	OG 5x8h w/ H (g)	♦ Perform Overhead Inspection, Second Floor Area C Bathrooms
INT2C.1600	Perform In-Wall Inspection, Second Floor Area C Bathrooms	0		11-Oct-23	OG 5x8h w/ H (g)	◆ Perform In-Wall Inspection, Second Floor Area C Bathrooms
INT2C.1610	Install Gypsum Wallboard, Second Floor Area C Bathrooms	5	12-Oct-23	18-Oct-23	OG 5x8h w/ H (g)	■ Install Gypsum Wallboard, Second Floor Area C Bathrooms
INT2C.1650	Apply Prime Paint, Second Floor Area C Bathrooms	5	19-Oct-23	25-Oct-23	OG 5x8h w/ H (g)	☐ Apply Prime Paint, Second Floor Area C Bathrooms
Area C ME	P's Bathrooms Second Floor	30	07-Sep-23	18-Oct-23	OG 5x8h w/ H	
INT2C.1130	Install Overhead Duct Mains, Second Floor Area C Bathrooms	5	07-Sep-23	13-Sep-23	OG 5x8h w/ H (g)	☐ Install Overhead Duct Mains, Second Floor Area C Bathrooms
INT2C.1190	Install Rough HVAC, Second Floor Area C Bathrooms	2	14-Sep-23	15-Sep-23	OG 5x8h w/ H (g)	』 Install Rough HVAC, Second Floor Area C Bathrooms
INT2C.1240	Install Rough Plumbing, Second Floor Area C Bathrooms	8	18-Sep-23	27-Sep-23	OG 5x8h w/ H (g)	☐ Install Rough Plumbing, Second Floor Area C Bathrooms
INT2C.1410	Install Rough Electrical & Communications, Second Floor Area C Bathrooms	5	28-Sep-23	04-Oct-23	OG 5x8h w/ H (g)	☐ Install Rough Electrical & Communications, Second Floor Area C Bathrooms
INT2C.1420	Install Rough Fire Protection, Second Floor Area C Bathrooms	3	28-Sep-23	02-Oct-23	OG 5x8h w/ H (g)	n Install Rough Fire Protection, Second Floor Area C Bathrooms
INT2C.1430	Install Sprinkler Heads, Second Floor Area C Bathrooms	3	10-Oct-23	12-Oct-23	OG 5x8h w/ H (g)	Install Sprinkler Heads, Second Floor Area C Bathrooms Install Sprinkler Heads, Second Floor Area C Bathrooms Install Sprinkler Heads, Second Floor Area C Bathrooms Install Sprinkler Heads, Second Floor Area C Bathrooms
INT2C.1480	Install Mechanical Finishes, Chilled Beams Second Floor Area C Bathrooms	2	12-Oct-23	13-Oct-23	OG 5x8h w/ H (g)	I Install Mechanical Finishes, Chilled Beams Second Floor Area C Bathrooms
INT2C.1490	Install Lighting, Second Floor Area C Bathrooms	5	12-Oct-23	18-Oct-23	OG 5x8h w/ H (g)	□ Install Lighting, Second Floor Area C Bathrooms
Area C Fini	ishes Bathrooms Second Floor	170	28-Sep-23	29-May-24	OG 5x8h w/ H	
INT2C.1450	Install Plumbing Fixtures, Second Floor Area C Bathrooms	5	28-Sep-23	04-Oct-23	OG 5x8h w/ H (g)	☐ Install Plumbing Fixtures, Second Floor Area C Bathrooms
INT2C.1440	Install Finished Ceilings, Second Floor Area C Bathrooms	2	10-Oct-23	11-Oct-23	OG 5x8h w/ H (g)	Install Finished Ceilings, Second Floor Area C Bathrooms
INT2C.1500	Install Wall Tile, Second Floor Area C Bathrooms	5	12-Oct-23	18-Oct-23	OG 5x8h w/ H (g)	□ Install Wall Tile, Second Floor Area C Bathrooms
INT2C.1590	Install Tile Flooring, Second Floor Area C Bathrooms	5	19-Oct-23	25-Oct-23	OG 5x8h w/ H (g)	□ Install Tile Flooring, Second Floor Area C Bathrooms
INT2C.1660	Install Toilets & Urinals, Second Floor Area C Bathrooms	2	19-Oct-23	20-Oct-23	OG 5x8h w/ H (g)	I Install Toilets & Urinals, Second Floor Area C Bathrooms
INT2C.2950	Install Partitions, Second Floor Area C Bathrooms	5	23-Oct-23	27-Oct-23	OG 5x8h w/ H (g)	□ Install Partitions, Second Floor Area C Bathrooms
INT2C.1690	Apply Finish Paint, Second Floor Area C Bathrooms	2	26-Oct-23	27-Oct-23	OG 5x8h w/ H (g)	I Apply Finish Paint, Second Floor Area C Bathrooms
INT2C.1700	Install Interior Signage, Second Floor Area C Bathrooms	1	30-Oct-23	30-Oct-23	OG 5x8h w/ H (g)	Install Interior Signage, Second Floor Area C Bathrooms



Page: 45 of: 69 Current Date: 11-Apr-23

tivity ID	Activity Name	Original	Start	Finish	Calendar	2023 2024 2025
INT2C.2960	Install Toilet Accessories, Second Floor Area C Bathrooms	Duration 2	30-Oct-23	31-Oct-23	OG 5x8h w/ H	ur Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Install Toilet Accessories, Second Floor Area C Bathrooms
IN12C.2900	Install Tollet Accessories, Second Floor Area C Dathilooms	2	30-001-23	31-001-23	(g)	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
INT2C.1710	Final Clean Second Floor Area C Bathrooms	5	22-May-24	29-May-24	OG 5x8h w/ H (g)	■ Final Clean Second Floor Area C Bathrooms
AREA D INTE	ERIORS GYMNASIUMS, LOCKER / WEIGHT RMs, K	295	15-May-23	11-Jul-24	OG 5x8h w/ H (g)	
Area D - Firs	st Floor	239	19-Jul-23	25-Jun-24	OG 5x8h w/ H	
INT1D.1340	Install MEP Risers, First Floor Area D	10	19-Jul-23	01-Aug-23	OG 5x8h w/ H (g)	Install MEP Risers, First Floor Area D
INT1D.1330	Layout & Frame Interior Walls & Blocking, First Floor Area D	15	23-Aug-23	13-Sep-23	OG 5x8h w/ H (g)	Layout & Frame Interior Walls & Blocking, First Floor Area D
Area D LG C	Gym 1452 First Floor	148	07-Sep-23	05-Apr-24	OG 5x8h w/ H	
Area D Rou	gh-in LG Gym 1452 First Floor	33	21-Sep-23	06-Nov-23	OG 5x8h w/ H	
	Install Sprinkler Mains, First Floor Area D LG Gym	5	21-Sep-23	27-Sep-23	OG 5x8h w/ H (g)	□ Install Sprinkler Mains, First Floor Area D LG Gym
INT1D.2870	Install VAV's, First Floor Area D LG Gym	5	28-Sep-23	04-Oct-23	OG 5x8h w/ H (g)	□ Install VAV's, First Floor Area D LG Gym
INT1D.3010	Perform Overhead Inspection, First Floor Area D LG Gym	0		04-Oct-23	OG 5x8h w/ H (g)	◆ Perform Overhead Inspection, First Floor Area D LG Gym
INT1D.3020	Install In-Wall Insulation, First Floor Area D LG Gym	5	24-Oct-23	30-Oct-23	OG 5x8h w/ H (g)	☐ Install In-Wall Insulation, First Floor Area D LG Gym
INT1D.3000	Perform In-Wall Inspection, First Floor Area D LG Gym	0		30-Oct-23	OG 5x8h w/ H (g)	◆ Perform In-Wall Inspection, First Floor Area D LG Gym
INT1D.2990	Apply Prime Paint, First Floor Area D LG Gym	5	31-Oct-23	06-Nov-23	OG 5x8h w/ H (g)	□ Apply Prime Paint, First Floor Area D LG Gym
Area D ME	P's LG Gym 1452 First Floor	58	07-Sep-23	28-Nov-23	OG 5x8h w/ H	
INT1D.2890	Install Overhead Duct Mains, First Floor Area D LG Gym	10	07-Sep-23	20-Sep-23	OG 5x8h w/ H (g)	Install Overhead Duct Mains, First Floor Area D LG Gym
INT1D.2860	Install Rough HVAC, First Floor Area D LG Gym	3	21-Sep-23	25-Sep-23	OG 5x8h w/ H (g)	□ Install Rough HVAC, First Floor Area D LG Gym
INT1D.2850	Install Rough Plumbing, First Floor Area D LG Gym	10	26-Sep-23	09-Oct-23	OG 5x8h w/ H (g)	Install Rough Plumbing, First Floor Area D LG Gym
INT1D.2970	Install Sprinkler Heads, First Floor Area D LG Gym	3	05-Oct-23	09-Oct-23	OG 5x8h w/ H (g)	□ Install Sprinkler Heads, First Floor Area D LG Gym
INT1D.2840	Install Rough Electrical & Communications, First Floor Area D LG Gym	10	10-Oct-23	23-Oct-23	OG 5x8h w/ H (g)	Install Rough Electrical & Communications, First Floor Area D LG Gym
INT1D.2930	Install Rough Fire Protection, First Floor Area D LG Gym	10	10-Oct-23	23-Oct-23	OG 5x8h w/ H (g)	☐ Install Rough Fire Protection, First Floor Area D LG Gym
INT1D.2940	Install Mechanical Finishes, Chilled Beams First Floor Area D LG Gym	5	07-Nov-23	13-Nov-23	OG 5x8h w/ H (g)	□ Install Mechanical Finishes, Chilled Beams First Floor Area D LG Gym
INT1D.2960	Install Gym Lighting, First Floor Area D LG Gym	10	07-Nov-23	20-Nov-23	OG 5x8h w/ H (g)	□ Install Gym Lighting, First Floor Area D LG Gym
INT1D.2950	Install Finish Plumbing Drinking Fountains, First Floor Area D LG Gym	10	14-Nov-23	28-Nov-23	OG 5x8h w/ H (g)	Install Finish Plumbing Drinking Fountains, First Floor Area D LG Gym
INT1D.3310	Install Sound System Finishes, Area D LG Gym First Floor	5	21-Nov-23	28-Nov-23	OG 5x8h w/ H (g)	□ Install Sound System Finishes, Area D LG Gym First Floor
Area D Fini	ishes LG Gym 1452 First Floor	90	29-Nov-23	05-Apr-24	OG 5x8h w/ H	
	Install Doors & Hardware, Area D LG Gym First Floor	10	29-Nov-23	12-Dec-23	OG 5x8h w/ H (g)	☐ Install Doors & Hardware, Area D LG Gym First Floor



Page: 46 of: 69 Current Date: 11-Apr-23

ctivity ID	Activity Name	Original	Start	Finish	Calendar	2022
		Duration				2023 2024 2025 Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Install Gym Equipment, Area D LG Gym First Floor
INT1D.3330	Install Gym Equipment, Area D LG Gym First Floor	15	13-Dec-23	04-Jan-24	OG 5x8h w/ H (g)	Install Gym Equipment, Area D LG Gym First Floor
INT1D.3340	Install Scoreboards, Area D LG Gym First Floor	5	05-Jan-24	11-Jan-24	OG 5x8h w/ H (g)	□ Install Scoreboards, Area D LG Gym First Floor
INT1D.3350	Install Wood Flooring Acclimate, Area D LG Gym First Floor	5	12-Jan-24	18-Jan-24	OG 5x8h w/ H (g)	■ Install Wood Flooring Acclimate, Area D LG Gym First Floor
INT1D.3360	Install Wood Flooring in Area D LG Gym First Floor	15	19-Jan-24	08-Feb-24	OG 5x8h w/ H (g)	Install Wood Flooring in Area D LG Gym First Floor
INT1D.3370	Apply Striping to Gym Floor, Area D LG Gym First Floor	3	09-Feb-24	13-Feb-24	OG 5x8h w/ H (g)	□ Apply Striping to Gym Floor, Area D LG Gym First Floor
INT1D.3380	Fine Adjust Gym Equipment to Gym Floor Striping, Area D LG Gym First Floor	2	14-Feb-24	15-Feb-24	OG 5x8h w/ H (g)	Fine Adjust Gym Equipment to Gym Floor Striping, Area D LG Gym First Floor
INT1D.3390	Apply Final Coat Paint, Area D LG Gym First Floor	5	16-Feb-24	22-Feb-24	OG 5x8h w/ H (g)	□ Apply Final Coat Paint, Area D LG Gym First Floor
INT1D.3400	Install Wall Pads, Area D LG Gym First Floor	5	23-Feb-24	29-Feb-24	OG 5x8h w/ H (g)	□ Install Wall Pads, Area D LG Gym First Floor
INT1D.3410	Install Bleachers, Area D LG Gym First Floor	10	01-Mar-24	14-Mar-24	OG 5x8h w/ H (g)	☐ Install Bleachers, Area D LG Gym First Floor
INT1D.3440	Install Signage, Area D LG Gym First Floor	5	15-Mar-24	21-Mar-24	OG 5x8h w/ H (g)	□ Install Signage, Area D LG Gym First Floor
INT1D.3420	Perform Punchlist, Area D LG Gym First Floor	5	22-Mar-24	28-Mar-24	OG 5x8h w/ H (g)	□ Perform Punchlist, Area D LG Gym First Floor
INT1D.3430	Perform Final Cleaning, Area D LG Gym First Floor	5	01-Apr-24	05-Apr-24	OG 5x8h w/ H (g)	Perform Final Cleaning, Area D LG Gym First Floor
Area D SM	Gym 1442 First Floor	155	21-Sep-23	30-Apr-24	OG 5x8h w/ H	
Area D Rou	igh-in SM Gym 1442 First Floor	29	03-Oct-23	10-Nov-23	OG 5x8h w/ H	
INT1D.3490	Install Sprinkler Mains, First Floor Area D SM Gym	5	03-Oct-23	09-Oct-23	OG 5x8h w/ H (g)	□ Install \$prinkler Mains, First Floor Area D SM Gym
INT1D.3480	Install VAV's, First Floor Area D SM Gym	5	10-Oct-23	16-Oct-23	OG 5x8h w/ H (g)	□ Install VAV's, First Floor Area D SM Gym
INT1D.3580	Perform Overhead Inspection, First Floor Area D SM Gym	0		16-Oct-23	OG 5x8h w/ H (g)	◆ Perform Overhead Inspection, First Floor Area D SM Gym
INT1D.3590	Install In-Wall Insulation, First Floor Area D SM Gym	5	30-Oct-23	03-Nov-23	OG 5x8h w/ H (g)	n Install In-Wall Insulation, First Floor Area D SM Gym
INT1D.3570	Perform In-Wall Inspection, First Floor Area D SM Gym	0		03-Nov-23	OG 5x8h w/ H (g)	♦ Perform In-Wall Inspection, First Floor Area D SM Gym
INT1D.3560	Apply Prime Paint, First Floor Area D SM Gym	5	06-Nov-23	10-Nov-23	OG 5x8h w/ H (g)	□ Apply Prime Paint, First Floor Area D SM Gym
Area D ME	P's SM Gym 1442 First Floor	52	21-Sep-23	04-Dec-23	OG 5x8h w/ H	
INT1D.3500	Install Overhead Duct Mains, First Floor Area D SM Gym	8	21-Sep-23	02-Oct-23	OG 5x8h w/ H (g)	☐ Install Overhead Duct Mains, First Floor Area D SM Gym
INT1D.3470	Install Rough HVAC, First Floor Area D SM Gym	3	03-Oct-23	05-Oct-23	OG 5x8h w/ H (g)	』 Install Rough HVAC, First Floor Area D SM Gym
INT1D.3460	Install Rough Plumbing, First Floor Area D SM Gym	8	06-Oct-23	17-Oct-23	OG 5x8h w/ H (g)	☐ Install Rough Plumbing, First Floor Area D SM Gym
INT1D.3550	Install Sprinkler Heads, First Floor Area D SM Gym	3	17-Oct-23	19-Oct-23	OG 5x8h w/ H (g)	լ İnstall Sprinkler Heads, First Floor Area D SM Gym
INT1D.3450	Install Rough Electrical & Communications, First Floor Area D SM Gym	8	18-Oct-23	27-Oct-23	OG 5x8h w/ H (g)	☐ Install Rough Electrical & Communications, First Floor Area D SM Gym



Page: 47 of: 69 Current Date: 11-Apr-23

	'1 TD	A II II AV	0 1	C1 1	m' ' 1	6.1.1	
Acti	vity ID	Activity Name	Original	Start	Finish	Calendar	2023 2024 2025
			Duration				2023 2024 2025
	INT1D.3510	Install Rough Fire Protection, First Floor Area D SM Gym	8	18-Oct-23	27-Oct-23	OG 5x8h w/ H	r Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Install Rough Fire Protection, First Floor Area D SM Gym
	111115.0010	Thoram Hought not recognit, Fine Fice Fine 2 Sim Gym		10 000 20	2, 00, 20	(g)	
			_	40.11 00	47.11	00 5 01 / / /	In Install Machanical Einiches Chilled Brome Einst Elect Asia D.S.M. Cure
	INT1D.3520	Install Mechanical Finishes, Chilled Beams First Floor Area D SM	5	13-Nov-23	17-Nov-23	OG 5x8h w/ H	Install Mechanical Finishes, Chilled Beams First Floor Area D SM Gym
		Gym				(g)	
	INT1D.3540	Install Gym Lighting, First Floor Area D SM Gym	10	13-Nov-23	27-Nov-23	OG 5x8h w/ H	Install Gym Lighting, First Floor Area D SM Gym
		, , , , , , , , , , , , , , , , , , , ,				(g)	
			_			ι (σ,	File Indian Chinaking District Companies Files Class And DISM Com
	INT1D.3530	Install Finish Plumbing Drinking Fountains, First Floor Area D SM	8	20-Nov-23	30-Nov-23	OG 5x8h w/ H	☐ Install Finish Plumbing Drinking Fountains, First Floor Area D SM Gym
		Gym				(g)	
	INT1D.3600	Install Sound System Finishes, Area D LG Gym First Floor	5	28-Nov-23	04-Dec-23	OG 5x8h w/ H	☐ Install Sound System Finishes, Area D LG Gym First Floor
						(g)	
			400	05.0	00.0.04		
	Area D Fin	ishes SM Gym 1442 First Floor	103	05-Dec-23	30-Apr-24	OG 5x8h w/ H	
		Install Doors & Hardware, Area D LG Gym First Floor	8	05-Dec-23	14-Dec-23	OG 5x8h w/ H	☐ Install Doors & Hardware, Area D LG Gym First Floor
		,				(g)	
	INIT4D 0000	1 - 110 - 5	10	45.5	00 1 04	00 5 01 /11	Install Gym Equipment, Area D LG Gym First Floor
	INT1D.3620	Install Gym Equipment, Area D LG Gym First Floor	12	15-Dec-23	03-Jan-24	OG 5x8h w/ H	Install Gylli Equiphent, Alea D Ed Gyll i list i 100
						(g)	
	INT1D.3630	Install Scoreboards, Area D LG Gym First Floor	5	04-Jan-24	10-Jan-24	OG 5x8h w/ H	□ Install Scoreboards, Area D LG Gym First Floor
		,				(g)	
	INIT4D 0040	Lestell West Floring Applicate Applicate		00 5-1-04	15 5 - 5 04	00 5:0: (11	□ Install Wood Flooring Acclimate, Area D LG Gym First Floor
	INT1D.3640	Install Wood Flooring Acclimate, Area D LG Gym First Floor	5	09-Feb-24	15-Feb-24	OG 5x8h w/ H	ii iistaii vvood 1 iobiilig Aculliate, Alea D Ed Gylli 1 iist 1 ioti
						(g)	
	INT1D.3650	Install Wood Flooring in Area D LG Gym First Floor	12	16-Feb-24	04-Mar-24	OG 5x8h w/ H	install Wood Flooring in Area D LG Gym First Floor
						(g)	
	INITAD OCCO	And Ottober to One Flore Anna Dio One Finisher	2	05.14 04	07.14 04	00 5 01 / 11	Apply Striping to Gym Floor, Area D LG Gym First Floor
	INT1D.3660	Apply Striping to Gym Floor, Area D LG Gym First Floor	3	05-Mar-24	07-Mar-24	OG 5x8h w/ H	a Apply Striping to dyin i tool, Alea b Ed Gyin i nat i tool
						(g)	
	INT1D.3670	Fine Adjust Gym Equipment to Gym Floor Striping, Area D LG Gym	2	08-Mar-24	11-Mar-24	OG 5x8h w/ H	☐ Fine Adjust Gym Equipment to Gym Floor Striping, Area D LG Gym First Floor
		First Floor				(g)	
	INIT4D 2000	Annaly Final Coat Daint Area D.I.O. Come First Floor		10 May 24	10 May 24	00 505/ 11	□ Apply Final Coat Paint, Area D LG Gym First Floor
	INT1D.3680	Apply Final Coat Paint, Area D LG Gym First Floor	5	12-Mar-24	18-Mar-24	OG 5x8h w/ H	and the second series of the s
						(g)	
	INT1D.3690	Install Wall Pads, Area D LG Gym First Floor	5	19-Mar-24	25-Mar-24	OG 5x8h w/ H	□ Instậll Wall Paḍs, Area D LG Gym First Floor
						(g)	
	INT1D.3700	Install Bleachers, Area D LG Gym First Floor	10	26-Mar-24	09-Apr-24	OG 5x8h w/ H	Install Bleachers, Area D LG Gym First Floor
	טט/פ.עו ואוו.	Ilistali bieddiels, Aled D LG Gylli Filst Floor	10	20-IVIdI-24	09-Apr-24	(g)	
						(9)	
	INT1D.3730	Install Signage, Area D LG Gym First Floor	5	10-Apr-24	16-Apr-24	OG 5x8h w/ H	□ Install Signage, Area D LG Gym First Floor
						(g)	
	INT1D.3710	Perform Punchlist, Area D LG Gym First Floor	E	17-Apr-24	23-Apr-24	OG 5x8h w/ H	□ Perform Punchlist, Area D LG Gym First Floor
	טו /כ.טו ואוו	Perform Punchiist, Alea D LG Gyill Filst Floor	3	17-Apr-24	23-Apr-24		
						(g)	
	INT1D.3720	Perform Final Cleaning, Area D LG Gym First Floor	5	24-Apr-24	30-Apr-24	OG 5x8h w/ H	☐ Perform Final Cleaning, Area D LG Gym First Floor
						(g)	
			48	30-Aug-23	06-Nov-23	OG 5x8h w/ H	
	Area D Corr	ridors & BOH - First Floor	40	-		/~\	
	Area D Rou	gh-in Corridors & BOH First Floor	16	14-Sep-23	05-Oct-23	OG 5x8h w/ H	
		Install Sprinkler Mains, First Floor Area D Corridors & BOH	5	14-Sep-23	20-Sep-23	OG 5x8h w/ H	☐ Install Sprinkler Mains, First Floor Area D Corridors & BOH
	1141 10.1510	motan opinino mano, i not i looi Alea D comucio a Dom		1 1-06 p-23	20-06p-23	(g)	
						νο,	
	INT1D.1450	Install In-Wall Insulation, First Floor Area D Corridors & BOH	5	15-Sep-23	21-Sep-23	OG 5x8h w/ H	☐ Install In-Wall Insulation, First Floor Area D Corndors & BOH
						(g)	
	INT1D.1300	Install VAV's, First Floor Area D Corridors & BOH	5	21-Sep-23	27-Sep-23	OG 5x8h w/ H	□ Install VAV's, First Floor Area D Corridors & BOH
	1141 10.1300	moten VAV 3, Filat Floor Alea D Comitors & DOTT		2130ch-52	21-06h-50	(g)	
						ιο,	
	INT1D.1350 Frame (Frame Ceilings, First Floor Area D Corridors & BOH	5	21-Sep-23	27-Sep-23	OG 5x8h w/ H	☐ Frame Ceilings, First Floor Area D Corridors & BOH
						(g)	
	INT1D.1430	Perform In-Wall Inspection, First Floor Area D Corridors & BOH	0		21-Sep-23	OG 5x8h w/ H	◆ Perform In-Wall Inspection, First Floor Area D Corridors & BOH
	1141 10.1430	1 Grown m-wall inspection, I list I look Alea D Collidols & DOLL			21-06p-23	(g)	
						(9)	



Page: 48 of: 69 Current Date: 11-Apr-23

ity ID	Activity Name	Original	Start	Finish	Calendar	2022
		Duration				Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Install Gypsum Wallboard, First Floor Area D Corridors & BOH
INT1D.1260	Install Gypsum Wallboard, First Floor Area D Corridors & BOH	5	22-Sep-23	28-Sep-23	OG 5x8h w/ H (g)	☐ Install Gypsum Wallboard, First Floor Area D Corridors & BOH
INT1D.1440	Perform Overhead Inspection, First Floor Area D Corridors & BOH	0		27-Sep-23	OG 5x8h w/ H (g)	◆ Perform Overhead Inspection, First Floor Area D Corridors & BOH
INT1D.1420	Apply Prime Paint, First Floor Area D Corridors & BOH	5	29-Sep-23	05-Oct-23	OG 5x8h w/ H (g)	☐ Apply Prime Paint, First Floor Area D Corridors & BOH
Area D MEI	P's Corridors & BOH First Floor	36	30-Aug-23	19-Oct-23	OG 5x8h w/ H	
	Install Rough HVAC, First Floor Area D Corridors & BOH	3	30-Aug-23	01-Sep-23	OG 5x8h w/ H	≬ Install Rough HVAC, First Floor Area D Corridors & BOH
INT1D.1320	Install Overhead Duct Mains, First Floor Area D Corridors & BOH	10	30-Aug-23	13-Sep-23	OG 5x8h w/ H (g)	Install Overhead Duct Mains, First Floor Area D Corridors & BOH
INT1D.1280	Install Rough Plumbing, First Floor Area D Corridors & BOH	3	05-Sep-23	07-Sep-23	OG 5x8h w/ H	Install Rough Plumbing, First Floor Area D Corridors & BOH
INT1D.1270	Install Rough Electrical & Communications, First Floor Area D Corridors & BOH	5	08-Sep-23	14-Sep-23	OG 5x8h w/ H	☐ Install Rough Electrical & Communications, First Floor Area D Corridors & BOH
INT1D.1360	Install Rough Fire Protection, First Floor Area D Corridors & BOH	3	08-Sep-23	12-Sep-23	OG 5x8h w/ H	☐ Install Rough Fire Protection, First Floor Area D Corridors & BOH
INT1D.1400	Install Sprinkler Heads, First Floor Area D Corridors & BOH	3	28-Sep-23	02-Oct-23	OG 5x8h w/ H	n Install Sprinkler Heads, First Floor Area D Corridors & BOH
INT1D.1370	Install Mechanical Finishes, Chilled Beams First Floor Area D Corridors & BOH	5	05-Oct-23	11-Oct-23	OG 5x8h w/ H	□ Install Mechanical Finishes, Chilled Beams First Floor Area D Corridors & BOH
INT1D.1390	Install Lighting, First Floor Area D Corridors & BOH	5	05-Oct-23	11-Oct-23	OG 5x8h w/ H	☐ Install Lighting, First Floor Area D Corridors & BOH
INT1D.1380	Install Finish Plumbing Drinking Fountains, First Floor Area D Corridors & BOH	10	06-Oct-23	19-Oct-23	OG 5x8h w/ H (g)	Install Finish Plumbing Drinking Fountains, First Floor Area D Corridors & BOH
Area D Fini	ishes Corridors & BOH First Floor	28	28-Sep-23	06-Nov-23	OG 5x8h w/ H	
_	Install Finished Ceilings, First Floor Area D Corridors & BOH	5	28-Sep-23	04-Oct-23	OG 5x8h w/ H	□ Install Finished Ceilings, First Floor Area D Corridors & BOH
INT1D.1470	Install Finish Flooring, First Floor Area D Corridors & BOH	10	05-Oct-23	18-Oct-23	OG 5x8h w/ H (g)	Install Finish Flooring, First Floor Area D Corridors & BOH
INT1D.1460	Apply Finish Paint, First Floor Area D Corridors & BOH	5	20-Oct-23	26-Oct-23	OG 5x8h w/ H (g)	☐ Apply Finish Paint, First Floor Area D Corridors & BOH
INT1D.1480	Install Interior Signage, First Floor Area D Corridors & BOH	2	27-Oct-23	30-Oct-23	OG 5x8h w/ H (g)	I Install Interior Signage, First Floor Area D Corridors & BOH
INT1D.1490	Final Clean First Floor Area D Corridors & BOH	5	31-Oct-23	06-Nov-23	OG 5x8h w/ H (g)	☐ Final Clean First Floor Area D Corridors & BOH
Aroa D Vite	hen & Servery First Floor	204	07-Sep-23	25-Jun-24	OG 5x8h w/ H	
	igh-in Kitchen & Servery First Floor	33	21-Sep-23		OG 5x8h w/ H	
_	Install Sprinkler Mains, First Floor Area D Kitchen & Servery	5	21-Sep-23		OG 5x8h w/ H (g)	☐ Install Sprinkler Mains, First Floor Area D Kitchen & Servery
INT1D.1040	Install VAV's, First Floor Area D Kitchen & Servery	5	28-Sep-23	04-Oct-23	OG 5x8h w/ H (g)	☐ Install VAV's, First Floor Area D Kitchen & Servery
INT1D.1070	Frame Ceiling Grid, First Floor Area D Kitchen & Servery	5	10-Oct-23	16-Oct-23	OG 5x8h w/ H	☐ Frame Ceiling Grid, First Floor Area D Kitchen & Servery
INT1D.1180	Install In-Wall Insulation, First Floor Area D Kitchen & Servery	5	10-Oct-23	16-Oct-23	OG 5x8h w/ H	☐ Install In-Wall Insulation, First Floor Area D Kitchen & Servery
INT1D.1160	Perform In-Wall Inspection, First Floor Area D Kitchen & Servery	0		16-Oct-23	OG 5x8h w/ H	◆ Perform In-Wall Inspection, First Floor Area D Kitchen & Servery



Page: 49 of: 69 Current Date: 11-Apr-23

Activity ID	Activity Name	Original	Start	Finish	Calendar	
Activity ID	Activity Name	Duration	Start	FIIIISII		2023 2024 2025
INT1D.1170	Perform Overhead Inspection, First Floor Area D Kitchen & Servery	0		16-Oct-23	OG 5x8h w/ H	ur Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Se
INT1D.1000	Install Gypsum Wallboard, First Floor Area D Kitchen & Servery	5	17-Oct-23	23-Oct-23	OG 5x8h w/ H	□ Install Gypsum Wallboard, First Floor Area D Kitchen & Servery
INT1D.1150	Apply Prime Paint, First Floor Area D Kitchen & Servery	10	24-Oct-23	06-Nov-23	OG 5x8h w/ H	Apply Prime Paint, First Floor Area D Kitchen & Servery
Aroa D ME	CD's Vitchen 9- Convenu Finst Floor	53	07-Sep-23	20-Nov-23	OG 5x8h w/ H	
INT1D.1030	P's Kitchen & Servery First Floor Install Rough HVAC, First Floor Area D Kitchen & Servery	3	07-Sep-23	11-Sep-23	OG 5x8h w/ H	☐ Install Rough HVAC, First Floor Area D Kitchen & Servery
INT1D.1060	Install Overhead Duct Mains, First Floor Area D Kitchen & Servery	10	07-Sep-23	20-Sep-23	(g) OG 5x8h w/ H	Install Overhead Duct Mains, First Floor Area D Kitchen & Servery
					(g)	
INT1D.1020	Install Rough Plumbing, First Floor Area D Kitchen & Servery	10	12-Sep-23	25-Sep-23	OG 5x8h w/ H (g)	Install Rough Plumbing, First Floor Area D Kitchen & Servery
INT1D.1010	Install Rough Electrical & Communications, First Floor Area D Kitchen & Servery	10	26-Sep-23	09-Oct-23	OG 5x8h w/ H (g)	Install Rough Electrical & Communications, First Floor Area D Kitchen & Servery
INT1D.1080	Install Rough Fire Protection, First Floor Area D Kitchen & Servery	10	26-Sep-23	09-Oct-23	OG 5x8h w/ H (g)	Install Rough Fire Protection, First Floor Area D Kitchen & Servery
INT1D.1120	Install Sprinkler Heads, First Floor Area D Kitchen & Servery	3	17-Oct-23	19-Oct-23	OG 5x8h w/ H (g)	լ Install Sprinkler Heads, First Floor Area D Kitchen & Servery
INT1D.1090	Install Mechanical Finishes, Radient Panels First Floor Area D Kitchen & Servery	5	24-Oct-23	30-Oct-23	OG 5x8h w/ H (g)	☐ Install Mechanical Finishes, Radient Panels First Floor Area D Kitchen & Servery
INT1D.1110	Install Lighting, First Floor Area D Kitchen & Servery	5	24-Oct-23	30-Oct-23	OG 5x8h w/ H	☐ Install Lighting, First Floor Area D Kitchen & Servery
INT1D.1190	Install Tele / Data Finishes, First Floor Area D Kitchen & Servery	5	24-Oct-23	30-Oct-23	OG 5x8h w/ H	☐ Install Tele / Data Finishes, First Floor Area D Kitchen & Servery
INT1D.1230	Install AV Equipment, First Floor Area A	3	24-Oct-23	26-Oct-23	OG 5x8h w/ H	Install AV Equipment, First Floor Area A Install AV Equipment, First Floor Area A
INT1D.1770	Install Finish Lab Equipment, First Floor Area D Kitchen & Servery	10	31-Oct-23	13-Nov-23	OG 5x8h w/ H	Install Finish Lab Equipment, First Floor Area D Kitchen & Servery
INT1D.1100	Install Finish Plumbing, First Floor Area D Kitchen & Servery	10	07-Nov-23	20-Nov-23	OG 5x8h w/ H	Install Finish Plumbing, First Floor Area D Kitchen & Servery
INT1D.2830	Install FRP, First Floor Area D Kitchen & Servery	10	07-Nov-23	20-Nov-23	OG 5x8h w/ H	Install FRP, First Floor Area D Kitchen & Servery
		176	17-Oct-23	25-Jun-24	OG 5x8h w/ H	
Area D Fir INT1D.1140	Install Finished Ceilings, First Floor Area D Kitchen & Servery	5	17-Oct-23	23-Oct-23	OG 5x8h w/ H	□ Install Finished Ceilings, First Floor Area D Kitchen & Servery
INT1D.1210	Install Finish Flooring, First Floor Area D Kitchen & Servery	10	24-Oct-23	06-Nov-23	OG 5x8h w/ H	Install Finish Flooring, First Floor Area D Kitchen & Servery
INT1D.2900	Install Devices in Pads & Install Ceiling Cuts, First Floor Area D	10	24-Oct-23	06-Nov-23	OG 5x8h w/ H	Install Devices in Pads & Install Ceiling Cuts, First Floor Area D Kitchen & Servery
INT1D.2980	Kitchen & Servery Install Doors & Hardware, First Floor Area D Kitchen & Servery	10	07-Nov-23	20-Nov-23	(g) OG 5x8h w/ H	☐ Install Doors & Hardware, First Floor Area D Kitchen & Servery
INT1D.3030	Install Vinyl Base, First Floor Area D Kitchen & Servery	5	07-Nov-23	13-Nov-23	(g) OG 5x8h w/ H	□ Install Vinyl Base, First Floor Area D Kitchen & Servery
INT1D.1200	Apply Finish Paint, First Floor Area D Kitchen & Servery	5	21-Nov-23	28-Nov-23	(g) OG 5x8h w/ H	□ Apply Finish Paint, First Floor Area D Kitchen & Servery
INT1D.1220	Install Interior Signage, First Floor Area D Kitchen & Servery	2	29-Nov-23	30-Nov-23	(g) OG 5x8h w/ H	Install Interior Signage, First Floor Area D Kitchen & Servery
INT1D.1240	Install Kitchen Equipment, First Floor Area D Kitchen & Servery	15	01-Apr-24*	19-Apr-24	(g) OG 5x8h w/ H	Install Kitchen Equipment, First Floor Area D Kitchen & Servery
					(g)	



Page: 50 of: 69 Current Date: 11-Apr-23

tivity ID	Activity Name	Original	Start	Finish	Calendar	2022
		Duration				2023 Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Install Colling Grilles, First Floor Area D Kitchen & Servery
INT1D.2910	Install Coiling Grilles, First Floor Area D Kitchen & Servery	10	22-Apr-24	03-May-24	OG 5x8h w/ H (g)	☐ Install Coiling Grilles, First Floor Area D'Kitchen & Servery
INT1D.1130	Install Casework, First Floor Area D Kitchen & Servery	15	29-Apr-24	17-May-24	OG 5x8h w/ H (g)	Install Casework, First Floor Area D Kitchen & Servery
INT1D.3070	Install Lockers, First Floor Area D Kitchen & Servery	5	20-May-24	24-May-24	OG 5x8h w/ H (g)	■ Install Lockers, First Floor Area D Kitchen & Servery
INT1D.1250	Final Clean First Floor Area D Kitchen & Servery	5	28-May-24	03-Jun-24	OG 5x8h w/ H (g)	■ Final Clean First Floor Area D Kitchen & Servery
INT1D.3040	Perform Testing of Gas Shunt / FA, First Floor Area D Kitchen & Servery	2	04-Jun-24	05-Jun-24	OG 5x8h w/ H	Perform Testing of Gas Shunt / FA, First Floor Area D Kitchen & Servery
INT1D.3050	Perform Sanitization, First Floor Area D Kitchen & Servery	2	06-Jun-24	07-Jun-24	OG 5x8h w/ H	Perform Sanitization, First Floor Area D Kitchen & Servery
INT1D.3060	Perform Health Inspection, First Floor Area D Kitchen & Servery	2	10-Jun-24	11-Jun-24	OG 5x8h w/ H	■ Perform Health Inspection, First Floor Area D Kitchen & Servery
INT1D.2920	Service Connections to Kitchen / Servery Equipment, First Floor Area D Kitchen & Servery	10	12-Jun-24	25-Jun-24	OG 5x8h w/ H	Service Connections to Kitchen / Servery Equipment, First Floor Area D
Anna D.L.	· ·	105	14-Sep-23	12-Feb-24	(g) OG 5x8h w/ H	
	ker & Weight Rooms First Floor	65	14-Sep-23	14-Dec-23	OG 5x8h w/ H	
Area D Ro	ugh-in Locker & Weight Rooms First Floor Install CMU Partitions, First Floor Area D Locker & Weight Rooms	15	14-Sep-23	04-Oct-23	OG 5x8h w/ H	Install CMU Partitions, First Floor Area D Locker & Weight Rooms
	_		·		(g)	
INT1D.2610	Install Sprinkler Mains, First Floor Area D Locker & Weight Rooms	5	19-Oct-23	25-Oct-23	OG 5x8h w/ H (g)	□ Install Sprinkler Mains, First Floor Area D Locker & Weight Rooms
INT1D.2600	Install VAV's, First Floor Area D Locker & Weight Rooms	5	26-Oct-23	01-Nov-23	OG 5x8h w/ H (g)	☐ Install VAV's, First Floor Area D Locker & Weight Rooms
INT1D.2630	Frame Ceilings, First Floor Area D Locker & Weight Rooms	5	16-Nov-23	22-Nov-23	OG 5x8h w/ H (g)	□ Frame Ceilings, First Floor Area D Locker & Weight Rooms
INT1D.2740	Install In-Wall Insulation, First Floor Area D Locker & Weight Rooms	5	16-Nov-23	22-Nov-23	OG 5x8h w/ H (g)	□ Install In-Wall Insulation, First Floor Area D Locker & Weight Rooms
INT1D.2720	Perform In-Wall Inspection, First Floor Area D Locker & Weight Rooms	0		22-Nov-23	OG 5x8h w/ H (g)	◆ Perform In-Wall Inspection, First Floor Area D Locker & Weight Rooms
INT1D.2730	Perform Overhead Inspection, First Floor Area D Locker & Weight Rooms	0		22-Nov-23	OG 5x8h w/ H (g)	◆ Perform Overhead Inspection, First Floor Area D Locker & Weight Rooms
INT1D.2560	Install Gypsum Wallboard, First Floor Area D Locker & Weight Rooms	5	24-Nov-23	30-Nov-23	OG 5x8h w/ H (g)	☐ Install Gypsum Wallboard, First Floor Area D Locker & Weight Rooms
INT1D.2710	Apply Prime Paint, First Floor Area D Locker & Weight Rooms	10	01-Dec-23	14-Dec-23	OG 5x8h w/ H (g)	Apply Prime Paint, First Floor Area D Locker & Weight Rooms
Area D MI	EP's Locker & Weight Rooms First Floor	75	05-Oct-23	22-Jan-24	OG 5x8h w/ H	
INT1D.2590	Install Rough HVAC, First Floor Area D Locker & Weight Rooms	10	05-Oct-23	18-Oct-23	OG 5x8h w/ H	Install Rough HVAC, First Floor Area D Locker & Weight Rooms
INT1D.2620	Install Overhead Duct Mains, First Floor Area D Locker & Weight Rooms	10	05-Oct-23	18-Oct-23	OG 5x8h w/ H (g)	Install Overhead Duct Mains, First Floor Area D Locker & Weight Rooms
INT1D.2580	Install Rough Plumbing, First Floor Area D Locker & Weight Rooms	10	19-Oct-23	01-Nov-23	OG 5x8h w/ H (g)	☐ Install Rough Plumbing, First Floor Area D Locker & Weight Rooms
INT1D.2570	Install Rough Electrical & Communications, First Floor Area D Locker & Weight Rooms	10	02-Nov-23	15-Nov-23	OG 5x8h w/ H (g)	Install Rough Electrical & Communications, First Floor Area D Locker & Weight Rooms
INT1D.2640	Install Rough Fire Protection, First Floor Area D Locker & Weight Rooms	10	02-Nov-23	15-Nov-23	OG 5x8h w/ H (g)	Install Rough Fire Protection, First Floor Area D Locker & Weight Rooms
INT1D.2680	Install Sprinkler Heads, First Floor Area D Locker & Weight Rooms	3	24-Nov-23	28-Nov-23	OG 5x8h w/ H	☐ Install Sprinkler Heads, First Floor Area D Locker & Weight Rooms



Page: 51 of: 69 Current Date: 11-Apr-23

Activity ID	Activity Name	Original	Start	Finish	Calendar	
		Duration				r Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Install Mechanical Finishes, Radient Panels, Grilles & Diffusers First Floor Area D Locker & Weight Roc
INT1D.2650	Install Mechanical Finishes, Radient Panels, Grilles & Diffusers First Floor Area D Locker & Weight Rooms	20	08-Dec-23	08-Jan-24	OG 5x8h w/ H (g)	
INT1D.2670	Install Lighting, First Floor Area D Locker & Weight Rooms	5	08-Dec-23	14-Dec-23	OG 5x8h w/ H (g)	□ Install Lighting, First Floor Area D Locker & Weight Rooms
INT1D.2750	Install Tele / Data Finishes, First Floor Area D Locker & Weight Rooms	5	08-Dec-23	14-Dec-23	OG 5x8h w/ H (g)	□ Install Tele / Data Finishes, First Floor Area D Locker & Weight Rooms
INT1D.2790	Install AV Equipment, First Floor Area A	3	08-Dec-23	12-Dec-23	OG 5x8h w/ H (g)	□ Install AV Equipment, First Floor Area A
INT1D.2660	Install Finish Plumbing, First Floor Area D Locker & Weight Rooms	10	15-Dec-23	29-Dec-23	OG 5x8h w/ H (g)	Install Finish Plumbing, First Floor Area D Locker & Weight Rooms
INT1D.3110	Install Bathroom Fixtures, First Floor Area D Locker & Weight Rooms	15	02-Jan-24	22-Jan-24	OG 5x8h w/ H (g)	Install Bathroom Fixtures, First Floor Area D Locker & Weight Rooms
INT1D.2820	Install Finish Lab Equipment, First Floor Area D Locker & Weight Rooms	10	09-Jan-24	22-Jan-24	OG 5x8h w/ H (g)	Install Finish Lab Equipment, First Floor Area D Locker & Weight Rooms
Area D Fi	nishes Locker & Weight Rooms First Floorr	55	24-Nov-23	12-Feb-24	OG 5x8h w/ H	
INT1D.2700	<u> </u>	10	24-Nov-23	07-Dec-23	OG 5x8h w/ H (g)	Install Finished Ceilings, First Floor Area D Locker & Weight Rooms
INT1D.2800	Install Millwork, First Floor Area D Locker & Weight Rooms	15	08-Dec-23	29-Dec-23	OG 5x8h w/ H (g)	Install Millwork, First Floor Area D Locker & Weight Rooms
INT1D.2690	Install Visual Display Surfaces, First Floor Area D Locker & Weight Rooms	3	15-Dec-23	19-Dec-23	OG 5x8h w/ H (g)	□ Install Visual Display Surfaces, First Floor Area D Locker & Weight Rooms
INT1D.3140	Install Wall Tile, First Floor Area D Locker & Weight Rooms	10	15-Dec-23	29-Dec-23	OG 5x8h w/ H (g)	Install Wall Tile, First Floor Area D Locker & Weight Rooms
INT1D.2770	Install Finish Flooring, First Floor Area D Locker & Weight Rooms	10	02-Jan-24	15-Jan-24	OG 5x8h w/ H (g)	☐ Install Finish Flooring, First Floor Area D Locker & Weight Rooms
INT1D.2760	Apply Finish Paint, First Floor Area D Locker & Weight Rooms	5	16-Jan-24	22-Jan-24	OG 5x8h w/ H (g)	□ Apply Finish Paint, First Floor Area D Locker & Weight Rooms
INT1D.3090	Install Marker & Tack Boards, First Floor Area D Locker & Weight Rooms	5	16-Jan-24	22-Jan-24	OG 5x8h w/ H (g)	□ Install Marker & Tack Boards, First Floor Area D Locker & Weight Rooms
INT1D.3100	Install Lockers & Benches, First Floor Area D Locker & Weight Rooms	10	16-Jan-24	29-Jan-24	OG 5x8h w/ H (g)	Install Lockers & Benches, First Floor Area D Locker & Weight Rooms
INT1D.2780	Install Interior Signage, First Floor Area D Locker & Weight Rooms	2	23-Jan-24	24-Jan-24	OG 5x8h w/ H (g)	I Install Interior Signage, First Floor Area D Locker & Weight Rooms
INT1D.3120	Install Doors & Hardware, First Floor Area D Locker & Weight Rooms	10	23-Jan-24	05-Feb-24	OG 5x8h w/ H (g)	Install Doors & Hardware, First Floor Area D Locker & Weight Rooms
INT1D.3130	Install Vinyl Base, First Floor Area D Locker & Weight Rooms	5	23-Jan-24	29-Jan-24	OG 5x8h w/ H (g)	□ Install Vinyl Base, First Floor Area D Locker & Weight Rooms
INT1D.2810	Final Clean First Floor Area D Locker & Weight Rooms	5	06-Feb-24	12-Feb-24	OG 5x8h w/ H (g)	□ Final Clean First Floor Area D Locker & Weight Rooms
Area D Ba	throoms - First Floor	51	14-Sep-23	24-Nov-23	OG 5x8h w/ H	
	ough-in Bathrooms First Floor	30	21-Sep-23	01-Nov-23	OG 5x8h w/ H	
INT1D.1550		5	21-Sep-23	27-Sep-23	OG 5x8h w/ H (g)	☐ Install Sprinkler Mains, First Floor Area A Bathrooms
INT1D.1540	Install VAV's, First Floor Area A Bathrooms	5	28-Sep-23	04-Oct-23	OG 5x8h w/ H (g)	□ Install VAV's, First Floor Area A Bathrooms
INT1D.1570	Frame Ceilings, First Floor Area A Bathrooms	5	12-Oct-23	18-Oct-23	OG 5x8h w/ H (g)	☐ Frame Ceilings, First Floor Area A Bathrooms
INT1D.1660	Install In-Wall Insulation, First Floor Area A Bathrooms	5	12-Oct-23	18-Oct-23	OG 5x8h w/ H (g)	☐ Install In-Wall Insulation, First Floor Area A Bathrooms



Page: 52 of: 69 Current Date: 11-Apr-23

ctivity ID	Activity Name	Original	Start	Finish	Calendar	
		Duration				2023 2024 2025 Ir Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug ◆ Perform In-Wall Inspection, First Floor Area A Bathrooms
INT1D.1640	Perform In-Wall Inspection, First Floor Area A Bathrooms	0		18-Oct-23	OG 5x8h w/ H (g)	◆ Perform In-Wall Inspection, First Floor Area A Bathrooms
INT1D.1650	Perform Overhead Inspection, First Floor Area A Bathrooms	0		18-Oct-23	OG 5x8h w/ H (g)	◆ Perform Overhead Inspection, First Floor Area A Bathrooms
INT1D.1500	Install Gypsum Wallboard, First Floor Area A Bathrooms	5	19-Oct-23	25-Oct-23	OG 5x8h w/ H (g)	□ Install Gypsum Wallboard, First Floor Area A Bathrooms
INT1D.1630	Apply Prime Paint, First Floor Area A Bathrooms	5	26-Oct-23	01-Nov-23	OG 5x8h w/ H (g)	☐ Apply Prime Paint, First Floor Area A Bathrooms
Area D ME	EP's Bathrooms First Floor	32	14-Sep-23	27-Oct-23	OG 5x8h w/ H	
INT1D.1560		5	14-Sep-23	20-Sep-23	OG 5x8h w/ H	□ Install Overhead Duct Mains, First Floor Area A Bathrooms
	·		·	·	(g)	∥ Install Rough HVAC, First Floor Area A Bathrooms
INT1D.1530	Install Rough HVAC, First Floor Area A Bathrooms	2	21-Sep-23	22-Sep-23	OG 5x8h w/ H (g)	
INT1D.1520	Install Rough Plumbing, First Floor Area A Bathrooms	8	25-Sep-23	04-Oct-23	OG 5x8h w/ H (g)	☐ Install Rough Plumbing, First Floor Area A Bathrooms
INT1D.1510	Install Rough Electrical & Communications, First Floor Area A Bathrooms	5	05-Oct-23	11-Oct-23	OG 5x8h w/ H (g)	☐ Iristall Rough Electrical & Communications, First Floor Area A Bathrooms
INT1D.1580	Install Rough Fire Protection, First Floor Area A Bathrooms	3	05-Oct-23	09-Oct-23	OG 5x8h w/ H (g)	☐ Install Rough Fire Protection, First Floor Area A Bathrooms
INT1D.1610	Install Sprinkler Heads, First Floor Area A Bathrooms	3	19-Oct-23	23-Oct-23	OG 5x8h w/ H	☐ Install Sprinkler Heads, First Floor Area A Bathrooms
INT1D.1590	Install Mechanical Finishes, Chilled Beams First Floor Area A Bathrooms	2	23-Oct-23	24-Oct-23	OG 5x8h w/ H (g)	I Install Mechanical Finishes, Chilled Beams First Floor Area A Bathrooms
INT1D.1600	Install Lighting, First Floor Area A Bathrooms	5	23-Oct-23	27-Oct-23	OG 5x8h w/ H (g)	□ Install Lighting, First Floor Area A Bathrooms
Area D Fir	nishes Bathrooms First Floor	36	05-Oct-23	24-Nov-23	OG 5x8h w/ H	
		5	05-Oct-23	11-Oct-23	OG 5x8h w/ H	☐ Iristall Plumbing Fixtures, First Floor Area A Bathrooms
INT1D.1620	Install Finished Ceilings, First Floor Area A Bathrooms	2	19-Oct-23	20-Oct-23	OG 5x8h w/ H	I Install Finished Ceilings, First Floor Area A Bathrooms
INT1D.1710	Install Wall Tile, First Floor Area A Bathrooms	5	23-Oct-23	27-Oct-23	OG 5x8h w/ H	□ Install Wall Tile, First Floor Area A Bathrooms
INT1D.1680	Install Tile Flooring, First Floor Area A Bathrooms	5	30-Oct-23	03-Nov-23	OG 5x8h w/ H	🏿 Install Tile Flooring, First Floor Area A Bathrooms
INT1D.1720	Install Toilets & Urinals, First Floor Area A Bathrooms	2	06-Nov-23	07-Nov-23	OG 5x8h w/ H	I Install Toilets & Urinals, First Floor Area A Bathrooms
INT1D.1670	Apply Finish Paint, First Floor Area A Bathrooms	2	08-Nov-23	09-Nov-23	OG 5x8h w/ H	I Apply Finish Paint, First Floor Area A Bathrooms
INT1E.2930	Install Partitions, Second Floor Area A Bathrooms	5	08-Nov-23	14-Nov-23	OG 5x8h w/ H	☐ Install Partitions, Second Floor Area A Bathrooms
INT1D.1690	Install Interior Signage, First Floor Area A Bathrooms	1	10-Nov-23	10-Nov-23	OG 5x8h w/ H	ı Install Interior Signage, First Floor Area A Bathrooms
INT1E.2940	Install Toilet Accessories, Second Floor Area A Bathrooms	2	15-Nov-23	16-Nov-23	(g) OG 5x8h w/ H	I Install Toilet Accessories, Second Floor Area A Bathrooms
INT1D.1700	Final Clean First Floor Area A Bathrooms	5	17-Nov-23	24-Nov-23	(g) OG 5x8h w/ H	☐ Final Clean First Floor Area A Bathrooms
		10	05.0	44.0 : 25	(g)	
	in Electrical Room 1492 First Floor	13	25-Sep-23	11-Oct-23	OG 5x8h w/ H	
INT1D.1740	Install Housekeeping Pads, First Floor Electrical Room 1106	3	25-Sep-23	27-Sep-23	OG 5x8h w/ H (g)	Install Housekeeping Pads, First Floor Electrical Room 1106



Page: 53 of: 69 Current Date: 11-Apr-23

Activity ID	Activity Name	Original	Start	Finish	Calendar	2023 2024 2025
INT1D.1750	Set Switchgear / Cabling / Terminations, First Floor Electrical Room	Duration 5	28-Sep-23	04-Oct-23	OG 5x8h w/ H	ur Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Set Switchgear / Cabling / Terminations, First Floor Electrical Room 1106
INT ID. 1730	1106	5	26-3ep-23	04-001-23	(g)	
INT1D.1760	Install Electrical & Data Devices, First Floor Electrical Room 1106	5	05-Oct-23	11-Oct-23	OG 5x8h w/ H (g)	☐ Install Electrical & Data Devices, First Floor Electrical Room 1106
Area D - Sec	cond Floor	240	02-Aug-23	11-Jul-24	OG 5x8h w/ H	
Area D Cor	ridors & BOH - Second Floor	86	02-Aug-23	01-Dec-23	OG 5x8h w/ H	
INT1D.2120	Install MEP Risers, Second Floor Area D	10	02-Aug-23	15-Aug-23	OG 5x8h w/ H (g)	☐ Install MEP Risers, Second Floor Area D
INT1D.2110	Layout & Frame Interior Walls & Blocking, Second Floor Area D	15	14-Sep-23	04-Oct-23	OG 5x8h w/ H (g)	Layout & Frame Interior Walls & Blocking, Second Floor Area D
Area D Rou	gh-in Corridors & BOH Second Floor	16	05-Oct-23	26-Oct-23	OG 5x8h w/ H	
INT1D.2090	Install Sprinkler Mains, Second Floor Area D Corridors & BOH	5	05-Oct-23	11-Oct-23	OG 5x8h w/ H (g)	□ Install Sprinkler Mains, Second Floor Area D Corridors & BOH
INT1D.2230	Install In-Wall Insulation, Second Floor Area D Corridors & BOH	5	06-Oct-23	12-Oct-23	OG 5x8h w/ H (g)	□ Install In-Wall Insulation, Second Floor Area D Corridors & BOH
INT1D.2080	Install VAV's, Second Floor Area D Corridors & BOH	5	12-Oct-23	18-Oct-23	OG 5x8h w/ H (g)	□ Install VAV's, Second Floor Area D Corridors & BOH
INT1D.2130	Frame Ceilings, Second Floor Area D Corridors & BOH	5	12-Oct-23	18-Oct-23	OG 5x8h w/ H (g)	☐ Frame Ceilings, Second Floor Area D Corridors & BOH
INT1D.2210	Perform In-Wall Inspection, Second Floor Area D Corridors & BOH	0		12-Oct-23	OG 5x8h w/ H (g)	◆ Perform In-Wall Inspection, Second Floor Area D Corridors & BOH
INT1D.2040	Install Gypsum Wallboard, Second Floor Area D Corridors & BOH	5	13-Oct-23	19-Oct-23	OG 5x8h w/ H (g)	☐ Install Gypsum Wallboard, Second Floor Area D Corridors & BOH
INT1D.2220	Perform Overhead Inspection, Second Floor Area D Corridors & BOH	0		18-Oct-23	OG 5x8h w/ H (g)	◆ Perform Overhead Inspection, Second Floor Area D Corridors & BOH
INT1D.2200	Apply Prime Paint, Second Floor Area D Corridors & BOH	5	20-Oct-23	26-Oct-23	OG 5x8h w/ H (g)	☐ Apply Prime Paint, Second Floor Area D Corridors & BOH
Area D ME	P's Corridors & BOH Second Floor	36	21-Sep-23	09-Nov-23	OG 5x8h w/ H	
INT1D.2070	Install Rough HVAC, Second Floor Area D Corridors & BOH	3	21-Sep-23	25-Sep-23	OG 5x8h w/ H (g)	□ Install Rough HVAC Second Floor Area D Corridors & BOH
INT1D.2100	Install Overhead Duct Mains, Second Floor Area D Corridors & BOH	10	21-Sep-23	04-Oct-23	OG 5x8h w/ H (g)	☐ Install Overhead Duct Mains, Second Floor Area D Corndors & BOH
INT1D.2060	Install Rough Plumbing, Second Floor Area D Corridors & BOH	3	26-Sep-23	28-Sep-23	OG 5x8h w/ H (g)	I Install Rough Plumbing, Second Floor Area D Corridors & BOH
INT1D.2050	Install Rough Electrical & Communications, Second Floor Area D Corridors & BOH	5	29-Sep-23	05-Oct-23	OG 5x8h w/ H (g)	☐ Install Rough Electrical & Communications, Second Floor Area D Corridors & BOH
INT1D.2140	Install Rough Fire Protection, Second Floor Area D Corridors & BOH	3	29-Sep-23	03-Oct-23	OG 5x8h w/ H (g)	☐ Install Rough Fire Protection, Second Floor Area D Comdors & BOH
INT1D.2180	Install Sprinkler Heads, Second Floor Area D Corridors & BOH	3	19-Oct-23	23-Oct-23	OG 5x8h w/ H (g)	□ Install Sprinkler Heads, Second Floor Area D Corridors & BOH
INT1D.2150	Install Mechanical Finishes, Chilled Beams Second Floor Area D Corridors & BOH	5	26-Oct-23	01-Nov-23	OG 5x8h w/ H (g)	☐ Install Mechanical Finishes, Chilled Beams Second Floor Area D Corridors & BOH
INT1D.2170	Install Lighting, Second Floor Area D Corridors & BOH	5	26-Oct-23	01-Nov-23	OG 5x8h w/ H (g)	☐ Install Lighting, Second Floor; Area D Corridors & BOH
INT1D.2160	Install Finish Plumbing Drinking Fountains, Second Floor Area D Corridors & BOH	10	27-Oct-23	09-Nov-23	OG 5x8h w/ H (g)	Install Finish Plumbing Drinking Fountains, Second Floor Area D Corridors & BOH
Area D Fin	ishes Corridors & BOH Second Floor	31	19-Oct-23	01-Dec-23	OG 5x8h w/ H	
INT1D.2190	Install Finished Ceilings, Second Floor Area D Corridors & BOH	5	19-Oct-23	25-Oct-23	OG 5x8h w/ H	□ Install Finished Ceilings, Şecond Floor Area D Corridors & BOH
					(9)	



Page: 54 of: 69 Current Date: 11-Apr-23

Activity	' ID	Activity Name	Original	Start	Finish	Calendar	
			Duration				2023 2025 API May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug
	INT1D.2250	Install Finish Flooring, Second Floor Area D Corridors & BOH	10	26-Oct-23	08-Nov-23	OG 5x8h w/ H (g)	r Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Install Finish Flooring, Second Floor Area D Comdors & BOH
	INT1D.2240	Apply Finish Paint, Second Floor Area D Corridors & BOH	5	10-Nov-23	16-Nov-23	OG 5x8h w/ H (g)	☐ Apply Finish Paint, Second Floor Area D Corridors & BOH
	INT1D.2260	Install Interior Signage, Second Floor Area D Corridors & BOH	2	17-Nov-23	20-Nov-23	OG 5x8h w/ H (g)	☐ Install Interior Signage, Second Floor Area D Corridors & BOH
	INT1D.2270	Final Clean Second Floor Area D Corridors & BOH	5	27-Nov-23	01-Dec-23	OG 5x8h w/ H (g)	🗓 Final Clean Second Floor Area D Corridors & BOH
	Area D Class	srooms & Specialty Rooms Second Floor	195	28-Sep-23	03-Jul-24	OG 5x8h w/ H	
		gh-in Classrooms & Specialty Rooms Second Floor	16	12-Oct-23	02-Nov-23	OG 5x8h w/ H	
		Install Sprinkler Mains, Second Floor Area D Classrooms	5	12-Oct-23	18-Oct-23	OG 5x8h w/ H	□ Install Sprinkler Mains, Second Floor Area D Classrooms
	INT1D.1960	Install In-Wall Insulation, Second Floor Area D Classrooms	5	13-Oct-23	19-Oct-23	OG 5x8h w/ H (g)	☐ Install In-Wall Insulation, Second Floor Area D Classrooms
	INT1D.1820	Install VAV's, Second Floor Area D Classrooms	5	19-Oct-23	25-Oct-23	OG 5x8h w/ H (g)	☐ Install VAV's, Second Floor Area D Classrooms
	INT1D.1850	Frame Ceilings, Second Floor Area D Classrooms	5	19-Oct-23	25-Oct-23	OG 5x8h w/ H (g)	☐ Frame Ceilings, Second Floor Area D Classrooms
	INT1D.1940	Perform In-Wall Inspection, Second Floor Area D Classrooms	0		19-Oct-23	OG 5x8h w/ H (g)	◆ Perform In-Wall Inspection, Second Floor Area D Classrooms
	INT1D.1780	Install Gypsum Wallboard, Second Floor Area D Classrooms	5	20-Oct-23	26-Oct-23	OG 5x8h w/ H (g)	□ Install Gypsum Wallboard, Second Floor Area D Classrooms
	INT1D.1950	Perform Overhead Inspection, Second Floor Area D Classrooms	0		25-Oct-23	OG 5x8h w/ H (g)	◆ Perform Overhead Inspection, Second Floor Area D Classrooms
	INT1D.1930	Apply Prime Paint, Second Floor Area D Classrooms	5	27-Oct-23	02-Nov-23	OG 5x8h w/ H (g)	☐ Apply Prime Paint, Second Floor Area D Classrooms
	Area D MEI	P's Classrooms & Specialty Rooms Second Floor	40	28-Sep-23	22-Nov-23	OG 5x8h w/ H	
	INT1D.1810	Install Rough HVAC, Second Floor Area D Classrooms	3	28-Sep-23	02-Oct-23	OG 5x8h w/ H (g)	☐ Install Rough HVAC, Second Floor Area D Classrooms
	INT1D.1840	Install Overhead Duct Mains, Second Floor Area D Classrooms	10	28-Sep-23	11-Oct-23	OG 5x8h w/ H (g)	Install Overhead Duct Mains, Second Floor Area D Classrooms
	INT1D.1800	Install Rough Plumbing, Second Floor Area D Classrooms	3	03-Oct-23	05-Oct-23	OG 5x8h w/ H (g)	Install Rough Plumbing, Second Floor Area D Classrooms
	INT1D.1790	Install Rough Electrical & Communications, Second Floor Area D Classrooms	5	06-Oct-23	12-Oct-23	OG 5x8h w/ H (g)	☐ Install Rough Electrical & Communications, Second Floor Area D Classrooms
	INT1D.1860	Install Rough Fire Protection, Second Floor Area D Classrooms	3	06-Oct-23	10-Oct-23	OG 5x8h w/ H (g)	☐ Install Rough Fire Protection, Second Floor Area D Classrooms
	INT1D.1900	Install Sprinkler Heads, Second Floor Area D Classrooms	3	26-Oct-23	30-Oct-23	OG 5x8h w/ H (g)	g Install Sprinkler Heads, Second Floor Area D Classrooms
	INT1D.1870	Install Mechanical Finishes, Chilled Beams Second Floor Area D Classrooms	5	02-Nov-23	08-Nov-23	OG 5x8h w/ H (g)	☐ Install Mechanical Finishes, Chilled Beams Second Floor Area D Classrooms
	INT1D.1890	Install Lighting, Second Floor Area D Classrooms	5	02-Nov-23	08-Nov-23	OG 5x8h w/ H (g)	□ Install Lighting, Second Floor Area D Classrooms
	INT1D.1970	Install Tele / Data Finishes, Second Floor Area D Classrooms	5	02-Nov-23	08-Nov-23	OG 5x8h w/ H (g)	□ Install Tele / Data Finishes, Second Floor Area D Classrooms
	INT1D.2010	Install AV Equipment, Second Floor Area D	3	02-Nov-23	06-Nov-23	OG 5x8h w/ H (g)	□ Install AV Equipment, Second Floor Area D
	INT1D.1880	Install Finish Plumbing, Second Floor Area D Classrooms	10	03-Nov-23	16-Nov-23	OG 5x8h w/ H (g)	Install Finish Plumbing, Second Floor Area D Classrooms



Page: 55 of: 69 Current Date: 11-Apr-23

rity ID	Activity Name	Original	Start	Finish	Calendar	
•		Duration				2023 2024 2025 Apr May Jun Jul Aug Sen Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sen Oct Nov Dec Jan Feb Mar Apr May Jun Jul A
INT1D.2550	Install Finish Lab Equipment, Second Floor Area D Classrooms	10	09-Nov-23	22-Nov-23	OG 5x8h w/ H	Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct No
		175	26-Oct-23	03-Jul-24	OG 5x8h w/ H	
	ishes Classrooms & Specialty Rooms Second Floor Install Finished Ceilings, Second Floor Area D Classrooms	5	26-Oct-23	01-Nov-23	OG 5x8h w/ H	☐ Install Finished Ceilings, Second Floor Area D Classrooms
1141 15. 1020	initial i initial delinige, decent i loci / itea 2 diastrollic		20 001 20	01110120	(g)	
INT1D.1910	Install Visual Display Surfaces, Second Floor Area D Classrooms	3	03-Nov-23	07-Nov-23	OG 5x8h w/ H (g)	□ Install Visual Display Surfaces, Second Floor Area D Classrooms
INT1D.2020	Install Classroom Casework, First Floot Area D Classrooms	10	20-May-24	03-Jun-24	OG 5x8h w/ H (g)	Install Classroom Casework, First Floot Area D Classrooms
INT1D.1990	Install Finish Flooring, Second Floor Area D Classrooms	10	04-Jun-24	17-Jun-24	OG 5x8h w/ H	Install Finish Flooring, Second Floor Area D Classrooms
INT1D.1980	Apply Finish Paint, Second Floor Area D Classrooms	5	18-Jun-24	24-Jun-24	OG 5x8h w/ H	■ Apply Finish Paint, Second Floor Area D Classrooms
INT1D.2000	Install Interior Signage, Second Floor Area D Classrooms	2	25-Jun-24	26-Jun-24	OG 5x8h w/ H	▮ Install Interior Signage, Second Floor Area D Classrooms
INT1D.2030	Final Clean Second Floor Area D Classrooms	5	27-Jun-24	03-Jul-24	OG 5x8h w/ H	■ Final Clean Second Floor Area D Classrooms
Assa D Dath	Constant	195	05-Oct-23	11-Jul-24	OG 5x8h w/ H	
	nrooms - Second Floor	30	12-Oct-23	22-Nov-23	OG 5x8h w/ H	
	Install Sprinkler Mains, Second Floor Area D Bathrooms	5	12-Oct-23	18-Oct-23	OG 5x8h w/ H	☐ Install Sprinkler Mains, Second Floor Area D Bathrooms
INT1D.2320	Install VAV's, Second Floor Area D Bathrooms	5	19-Oct-23	25-Oct-23	OG 5x8h w/ H	☐ Install VAV's, Second Floor Area D Bathrooms
INT1D.2350	Frame Ceilings, Second Floor Area D Bathrooms	5	31-Oct-23	06-Nov-23	OG 5x8h w/ H (g)	☐ Frame Ceilings, Second Floor Area D Bathrooms
INT1D.2440	Install In-Wall Insulation, Second Floor Area D Bathrooms	5	02-Nov-23	08-Nov-23	OG 5x8h w/ H (g)	☐ Install In-Wall Insulation, Second Floor Area D Bathrooms
INT1D.2430	Perform Overhead Inspection, Second Floor Area D Bathrooms	0		06-Nov-23	OG 5x8h w/ H (g)	◆ Perform Overhead Inspection, Second Floor Area D Bathrooms
INT1D.2420	Perform In-Wall Inspection, Second Floor Area D Bathrooms	0		08-Nov-23	OG 5x8h w/ H (g)	♦ Perform In-Wall Inspection, Second Floor Area D Bathrooms
INT1D.2280	Install Gypsum Wallboard, Second Floor Area D Bathrooms	5	09-Nov-23	15-Nov-23	OG 5x8h w/ H (g)	□ Install Gypsum Wallboard, Second Floor Area D Bathrooms
INT1D.2410	Apply Prime Paint, Second Floor Area D Bathrooms	5	16-Nov-23	22-Nov-23	OG 5x8h w/ H (g)	□ Apply Prime Paint, Second Floor Area D Bathrooms
Area D MEI	P's Bathrooms Second Floor	30	05-Oct-23	15-Nov-23	OG 5x8h w/ H	
<u> </u>	Install Overhead Duct Mains, Second Floor Area D Bathrooms	5	05-Oct-23	11-Oct-23	OG 5x8h w/ H (g)	☐ Install Overhead Duct Mains, Second Floor Area D Bathrooms
INT1D.2310	Install Rough HVAC, Second Floor Area D Bathrooms	2	12-Oct-23	13-Oct-23	OG 5x8h w/ H (g)	I Install Rough HVAC, Second Floor Area D Bathrooms
INT1D.2300	Install Rough Plumbing, Second Floor Area D Bathrooms	8	16-Oct-23	25-Oct-23	OG 5x8h w/ H (g)	☐ Install Rough Plumbing, Second Floor Area D Bathrooms
INT1D.2290	Install Rough Electrical & Communications, Second Floor Area D Bathrooms	5	26-Oct-23	01-Nov-23	OG 5x8h w/ H (g)	☐ Install Rough Electrical & Communications, Second Floor Area D Bathrooms
INT1D.2360	Install Rough Fire Protection, Second Floor Area D Bathrooms	3	26-Oct-23	30-Oct-23	OG 5x8h w/ H (g)	n Install Rough Fire Protection, Second Floor Area D Bathrooms
INT1D.2390	Install Sprinkler Heads, Second Floor Area D Bathrooms	3	07-Nov-23	09-Nov-23	OG 5x8h w/ H	Install Sprinkler Heads, Second Floor Area D Bathrooms



Page: 56 of: 69 Current Date: 11-Apr-23

Activity ID	Activity Name	Original	Start	Finish	Calendar	
		Duration				r Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Jun Jul
INT1D.2370	Install Mechanical Finishes, Chilled Beams Second Floor Area D Bathrooms	2	09-Nov-23	10-Nov-23	OG 5x8h w/ H (g)	
INT1D.2380	Install Lighting, Second Floor Area D Bathrooms	5	09-Nov-23	15-Nov-23	OG 5x8h w/ H (g)	□ Install Lighting, Second Floor Area D Bathrooms
Area D Fin	ishes Bathrooms Second Floor	180	26-Oct-23	11-Jul-24	OG 5x8h w/ H	
INT1D.2510	Install Plumbing Fixtures, Second Floor Area D Bathrooms	5	26-Oct-23	01-Nov-23	OG 5x8h w/ H (g)	☐ Install Plumbing Fixtures, Second Floor Area D Bathrooms
INT1D.2400	Install Finished Ceilings, Second Floor Area D Bathrooms	2	07-Nov-23	08-Nov-23	OG 5x8h w/ H (g)	I Install Finished Ceilings, Second Floor Area D Bathrooms
INT1D.2490	Install Wall Tile, Second Floor Area D Bathrooms	5	09-Nov-23	15-Nov-23	OG 5x8h w/ H (g)	□ Install Wall Tile, Second Floor Area D Bathrooms
INT1D.2460	Install Tile Flooring, Second Floor Area D Bathrooms	5	16-Nov-23	22-Nov-23	OG 5x8h w/ H (g)	☐ Install Tile Flooring, Second Floor Area D Bathrooms
INT1D.2500	Install Toilets & Urinals, Second Floor Area D Bathrooms	2	16-Nov-23	17-Nov-23	OG 5x8h w/ H (g)	ı İnstall Toilets & Urinals, Second Floor Area D Bathrooms
INT1D.3740	Install Partitions, Second Floor Area D Bathrooms	5	20-Nov-23	27-Nov-23	OG 5x8h w/ H (g)	☐ Install Partitions, Second Floor Area D Bathrooms
INT1D.2450	Apply Finish Paint, Second Floor Area D Bathrooms	2	24-Nov-23	27-Nov-23	OG 5x8h w/ H	g Apply Finish Paint, Second Floor Area D Bathrooms
INT1D.2470	Install Interior Signage, Second Floor Area D Bathrooms	1	28-Nov-23	28-Nov-23	OG 5x8h w/ H	I Install Interior Signage, Second Floor Area D Bathrooms
INT1D.3750	Install Toilet Accessories, Second Floor Area D Bathrooms	2	28-Nov-23	29-Nov-23	OG 5x8h w/ H	If Install Toilet Accessories, Second Floor Area D Bathrooms
INT1D.2480	Final Clean Second Floor Area D Bathrooms	5	05-Jul-24	11-Jul-24	OG 5x8h w/ H	■ Final Clean Second Floor Area D Bathrooms
VEDTICAL	RANSPORTATION AREA D	120	15-May-23	01-Nov-23	OG 5x8h w/ H	
Area D ELE		120	15-May-23	01-Nov-23	OG 5x8h w/ H	
	Install Elevator Shaft E2, Area D	15	15-May-23	05-Jun-23	OG 5x8h w/ H	Install Elevator Shaft E2, Area D
					(g)	
ELEVD.1010	Install Elevator E2, Area D	30	14-Sep-23	25-Oct-23	OG 5x8h w/ H (a)	Install Elevator E2, Area D
ELEVD.1020	Perform Elevator Inspection E2, Area D	5	26-Oct-23	01-Nov-23	OG 5x8h w/ H	□ Perform Elevator Inspection E2, Area D
AREA E INTE	ERIORS AUDITORIUM, STAGE, ACADEMIC & CAFET	293	06-Jun-23	30-Jul-24	OG 5x8h w/ H	
Area E - Firs	st Floor	253	02-Aug-23	30-Jul-24	OG 5x8h w/ H	
INT1E.1340	Install MEP Risers, First Floor Area E	10	02-Aug-23	15-Aug-23	OG 5x8h w/ H	Install MEP Risers, First Floor Area E
INT1E.1330	Layout & Frame Interior Walls & Blocking, First Floor Area E	20	21-Sep-23	18-Oct-23	OG 5x8h w/ H	Layout & Frame Interior Walls & Blocking, First Floor Area E
Area E Cafe	teria - First Floor	72	16-Aug-23	27-Nov-23	OG 5x8h w/ H	
INT1E.2580	Install MEP Risers, First Floor Area E Cafeteria	5	16-Aug-23	22-Aug-23	OG 5x8h w/ H	□ Install MEP Risers, First Floor Area E Cafeteria
INT1E.2570	Layout & Frame Interior Walls & Blocking, First Floor Area E Cafeteria	5	14-Sep-23	20-Sep-23	(g) OG 5x8h w/ H	■ Layout & Frame Interior Walls & Blocking, First Floor Area E Cafeteria
		16	05-Oct-23	26-Oct-23	(g) OG 5x8h w/ H	
Area E Rou INT1E.2550	gh-in Cafeteria First Floor Install Sprinkler Mains, First Floor Area E Corridors & BOH	5	05-Oct-23	11-Oct-23	OG 5x8h w/ H	□ Install Sprinkler Mains, First Floor Area E Corridors & BOH
INT IE.2330	mistali Opininei Ivialiis, Filst Floor Aled E Comuois & DOT	J	05-00-23	11-001-23	(g)	



Page: 57 of: 69 Current Date: 11-Apr-23

rity ID	Activity Name	Original	Start	Finish	Calendar	2023 2024 2025
		Duration				r Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct
INT1E.2690	Install In-Wall Insulation, First Floor Area E Corridors & BOH	5	06-Oct-23	12-Oct-23	OG 5x8h w/ H (g)	□ Install In-wall Insulation, First Floor Area E Compors & BOH
INT1E.2540	Install VAV's, First Floor Area E Corridors & BOH	5	12-Oct-23	18-Oct-23	OG 5x8h w/ H (g)	☐ [nstall VAV's, First Floor Area E Corridors & BOH
INT1E.2590	Frame Ceilings, First Floor Area E Corridors & BOH	5	12-Oct-23	18-Oct-23	OG 5x8h w/ H (g)	☐ Frame Ceilings, First Floor Area E Corridors & BOH
INT1E.2670	Perform In-Wall Inspection, First Floor Area E Corridors & BOH	0		12-Oct-23	OG 5x8h w/ H (g)	◆ Perform In-Wall Inspection, First Floor Area E Corridors & BOH
INT1E.2500	Install Gypsum Wallboard, First Floor Area E Corridors & BOH	5	13-Oct-23	19-Oct-23	OG 5x8h w/ H (g)	□ (nstal) Gypsum Wallboard, First Floor Area E Corridors & BOH
INT1E.2680	Perform Overhead Inspection, First Floor Area E Corridors & BOH	0		18-Oct-23	OG 5x8h w/ H (g)	◆ Perform Overhead Inspection, First Floor Area E Corridors & BOH
INT1E.2660	Apply Prime Paint, First Floor Area E Corridors & BOH	5	20-Oct-23	26-Oct-23	OG 5x8h w/ H (g)	□ Apply Prime Paint, First Floor Area E Corridors & BOH
Area E ME	P's Cafeteria First Floor	31	21-Sep-23	02-Nov-23	OG 5x8h w/ H	
INT1E.2530	Install Rough HVAC, First Floor Area E Corridors & BOH	3	21-Sep-23	25-Sep-23	OG 5x8h w/ H (g)	□ Instáll Rough HVAC, First Floor Area E Corridórs & BOH
INT1E.2560	Install Overhead Duct Mains, First Floor Area E Corridors & BOH	10	21-Sep-23	04-Oct-23	OG 5x8h w/ H (g)	☐ Install Overhead Duct Mains, First Floor Area E Corridors & BOH
INT1E.2520	Install Rough Plumbing, First Floor Area E Corridors & BOH	3	26-Sep-23	28-Sep-23	OG 5x8h w/ H (g)	☐ Install Rough Plumbing, First Floor Area E Corridors & BOH ☐ Install Rough Plumbing, First Floor Area E Corridors & BOH ☐ Install Rough Plumbing, First Floor Area E Corridors & BOH ☐ Install Rough Plumbing, First Floor Area E Corridors & BOH ☐ Install Rough Plumbing, First Floor Area E Corridors & BOH ☐ Install Rough Plumbing, First Floor Area E Corridors & BOH ☐ Install Rough Plumbing, First Floor Area E Corridors & BOH ☐ Install Rough Plumbing, First Floor Area E Corridors & BOH ☐ Install Rough Plumbing, First Floor Area E Corridors & BOH ☐ Install Rough Plumbing, First Floor Area E Corridors & BOH ☐ Install Rough Plumbing, First Floor Area E Corridors & BOH ☐ Install Rough Plumbing, First Floor Area E Corridors & BOH ☐ Install Rough Plumbing
INT1E.2510	Install Rough Electrical & Communications, First Floor Area E Corridors & BOH	5	29-Sep-23	05-Oct-23	OG 5x8h w/ H (g)	□ Install Rough Electrical & Communications, First Floor Area E Corridors & BQH
INT1E.2600	Install Rough Fire Protection, First Floor Area E Corridors & BOH	3	29-Sep-23	03-Oct-23	OG 5x8h w/ H (g)	Install Rough Fire Protection, First Floor Area E Corridors & BOH
INT1E.2640	Install Sprinkler Heads, First Floor Area E Corridors & BOH	3	19-Oct-23	23-Oct-23	OG 5x8h w/ H (g)	□ Install Sprinkler Heads, First Floor Area E Corridors & BOH □ Install Mechanical Finishes, Chilled Beams First Floor Area E Corridors & BOH
INT1E.2610	Install Mechanical Finishes, Chilled Beams First Floor Area E Corridors & BOH	5	26-Oct-23	01-Nov-23	OG 5x8h w/ H (g)	☐ Install Lighting, First Floor Area E Corridors & BOH
INT1E.2630 INT1E.2620	Install Lighting, First Floor Area E Corridors & BOH Install Finish Plumbing Drinking Fountains, First Floor Area E	5	26-Oct-23 27-Oct-23	01-Nov-23 02-Nov-23	OG 5x8h w/ H (g) OG 5x8h w/ H	☐ Install Finish Plumbing Drinking Fountains, First Floor Area E Corridors & BOH
	Corridors & BOH				(g)	
	ishes Cafeteria First Floor	27 5		27-Nov-23	(~)	□ Install Finished Ceilings, First Floor Area E Corridors & BOH
INT1E.2650 INT1E.2710	Install Finished Ceilings, First Floor Area E Corridors & BOH Install Finish Flooring, First Floor Area E Corridors & BOH	10	19-Oct-23 26-Oct-23	25-Oct-23 08-Nov-23	OG 5x8h w/ H (g) OG 5x8h w/ H	Install Finish Flooring, First Floor Area E Corridors & BOH
	Apply Finish Paint, First Floor Area E Corridors & BOH				(g) OG 5x8h w/ H	☐ Apply Finish Paint, First Floor Area E Corridors & BOH
INT1E.2700	,,,,	5	09-Nov-23	15-Nov-23	(g)	I Install Interior Signage, First Floor Area E Corridors & BOH
INT1E.2720	Install Interior Signage, First Floor Area E Corridors & BOH	2	16-Nov-23	17-Nov-23	OG 5x8h w/ H (g)	Final Clean First Floor Area E Corridors & BOH
INT1E.2730	Final Clean First Floor Area E Corridors & BOH	5	20-Nov-23	27-Nov-23	OG 5x8h w/ H (g)	I I III GIGGII I IIST I IUUI AIGA L. CUITIUUIS & DOFI
Area E Corr	ridors, Classrooms & BOH - First Floor	83	28-Sep-23	25-Jan-24	OG 5x8h w/ H	
	ıgh-in Corridors, Classrooms & BOH First Floor	35	12-Oct-23	30-Nov-23	OG 5x8h w/ H	
INT1E.1310	Install Sprinkler Mains, First Floor Area E Corridors, Classrooms & BOH	5	12-Oct-23	18-Oct-23	OG 5x8h w/ H (g)	□ Install Sprinkler Mains, First Floor Area E Corridors, Classrooms & BOH



Page: 58 of: 69 Current Date: 11-Apr-23

ctivity ID	Activity Name	Original	Start	Finish	Calendar	
		Duration				ar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Install VAV's, First Floor Area E Corridors, Classrooms & BOH
INT1E.1300	Install VAV's, First Floor Area E Corridors, Classrooms & BOH	5	19-Oct-23	25-Oct-23	OG 5x8h w/ H (g)	
INT1E.1350	Frame Ceilings, First Floor Area E Corridors, Classrooms & BOH	5	09-Nov-23	15-Nov-23	OG 5x8h w/ H (g)	■ Frame Ceilings, First Floor Area E Corridors, Classrooms & BOH
INT1E.1450	Install In-Wall Insulation, First Floor Area E Corridors, Classrooms & BOH	5	09-Nov-23	15-Nov-23	OG 5x8h w/ H (g)	□ Install In-Wall Insulation, First Floor Area E Corridors, Classrooms & BOH
INT1E.1430	Perform In-Wall Inspection, First Floor Area E Corridors, Classrooms & BOH	0		15-Nov-23	OG 5x8h w/ H (g)	♦ Perform In-Wall Inspection, First Floor Area E Corridors, Classrooms & BOH
INT1E.1440	Perform Overhead Inspection, First Floor Area E Corridors, Classrooms & BOH	0		15-Nov-23	OG 5x8h w/ H (g)	◆ Perform Overhead Inspection, First Floor Area E Corridors, Classrooms & BOH
INT1E.1260	Install Gypsum Wallboard, First Floor Area E Corridors, Classrooms & BOH	5	16-Nov-23	22-Nov-23	OG 5x8h w/ H	□ Install Gypsum Wallboard, First Floor Area E Corridors, Classrooms & BOH
INT1E.1420	Apply Prime Paint, First Floor Area E Corridors, Classrooms & BOH	5	24-Nov-23	30-Nov-23	OG 5x8h w/ H (g)	☐ Apply Prime Paint, First Floor Area E Corridors, Classrooms & BOH
Area F ME	P's Corridors, Classrooms & BOH First Floor	60	28-Sep-23	21-Dec-23	OG 5x8h w/ H	
INT1E.1290	Install Rough HVAC, First Floor Area E Corridors, Classrooms & BOH	10	28-Sep-23	11-Oct-23	OG 5x8h w/ H (g)	☐ Install Rough HVAC, First Floor Area E Corridors, Classrooms & BOH
INT1E.1320	Install Overhead Duct Mains, First Floor Area E Corridors, Classrooms & BOH	10	28-Sep-23	11-Oct-23	OG 5x8h w/ H (g)	Install Overhead Duct Mains, First Floor Area E Corridors, Classrooms & BOH
INT1E.1280	Install Rough Plumbing, First Floor Area E Corridors, Classrooms & BOH	10	12-Oct-23	25-Oct-23	OG 5x8h w/ H (g)	☐ Install Rough Plumbing, First Floor Area E Corridors, Classrooms & BOH
INT1E.1270	Install Rough Electrical & Communications, First Floor Area E Corridors, Classrooms & BOH	10	26-Oct-23	08-Nov-23	OG 5x8h w/ H (g)	install Rough Electrical & Communications, First Floor Area E Corridors, Classrooms & BOH
INT1E.1360	Install Rough Fire Protection, First Floor Area E Corridors, Classrooms & BOH	10	26-Oct-23	08-Nov-23	OG 5x8h w/ H (g)	☐ Install Rough Fire Protection, First Floor Area E Corridors, Classrooms & BOH
INT1E.1400	Install Sprinkler Heads, First Floor Area E Corridors, Classrooms & BOH	10	16-Nov-23	30-Nov-23	OG 5x8h w/ H (g)	Install Sprinkler Heads, First Floor Area E Corridors, Classrooms & BOH
INT1E.1370	Install Mechanical Finishes, Chilled Beams First Floor Area E Corridors, Classrooms & BOH	10	01-Dec-23	14-Dec-23	OG 5x8h w/ H (g)	Install Mechanical Finishes, Chilled Beams First Floor Area E Corridors, Classrooms & BOH
INT1E.1380	Install Finish Plumbing Drinking Fountains, First Floor Area E Corridors, Classrooms & BOH	10	01-Dec-23	14-Dec-23	OG 5x8h w/ H (g)	☐ Install Finish Plumbing Drinking Fountains, First Floor Area E Corridors, Classrooms & BOH
INT1E.1390	Install Lighting, First Floor Area E Corridors, Classrooms & BOH	15	01-Dec-23	21-Dec-23	OG 5x8h w/ H (g)	Install Lighting, First Floor Area E Corridors, Classrooms & BOH
Area E Fir	nishes Corridors, Classrooms & BOH First Floor	48	16-Nov-23	25-Jan-24	OG 5x8h w/ H	
	Install Finished Ceilings, First Floor Area E Corridors, Classrooms & BOH	10	16-Nov-23	30-Nov-23	OG 5x8h w/ H (g)	Install Finished Ceilings, First Floor Area E Corridors, Classrooms & BOH
INT1E.1470	Install Finish Flooring, First Floor Area E Corridors, Classrooms & BOH	15	01-Dec-23	21-Dec-23	OG 5x8h w/ H (g)	Install Finish Flooring, First Floor Area E Corridors, Classrooms & BOH
INT1E.1460	Apply Finish Paint, First Floor Area E Corridors, Classrooms & BOH	10	22-Dec-23	08-Jan-24	OG 5x8h w/ H (g)	Apply Finish Paint, First Floor Area E Corridors, Classrooms & BOH
INT1E.1480	Install Interior Signage, First Floor Area E Corridors, Classrooms & BOH	5	09-Jan-24	15-Jan-24	OG 5x8h w/ H (g)	☐ Install Interior Signage, First Floor Area E Corridors, Classrooms & BOH
INT1E.1490	Final Clean First Floor Area E Corridors, Classrooms & BOH	8	16-Jan-24	25-Jan-24	OG 5x8h w/ H (g)	☐ Final Clean First Floor Area E Corridors, Classrooms & BOH
Area E Aud	litorium & Stage First Floor	200	17-Oct-23	30-Jul-24	OG 5x8h w/ H	
	ugh-in Auditorium & Stage First Floor	139	17-Oct-23	02-May-24	OG 5x8h w/ H	
Area E Upper V	Vorks Rough	15	17-Oct-23	06-Nov-23		
INT1E.2740	Install Work Platform Upper Works, First Floor Area E Auditorium	5	17-Oct-23	23-Oct-23	OG 5x8h w/ H (g)	Install Work Platform Upper Works, First Floor Area E Auditorium



Page: 59 of: 69 Current Date: 11-Apr-23

Activity ID	Activity Name	Original Duration	Start	Finish	Calendar	2023 2024 2025
INT1E.27	750 Install CFMF Perimeter Walls & High Drywall, First Floor Area E Auditorium	10	24-Oct-23	06-Nov-23	OG 5x8h w/ H	ur Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Install CFMF Perimeter Walls & High Drywall, First Floor Area E Auditorium
	Level Works Rough 70 Install Lower Works Platform Mid Elevation. First Floor Area E	<u>23</u>	30-Jan-24 30-Jan-24	29-Feb-24 01-Feb-24		Install Lower Works Platform Mid Elevation, First Floor Area E Auditorium
	Auditorium				(g)	■ Install Drywall Perimeter Flanking Walls, First Floor Area E
INT1E.27	80 Install Drywall Perimeter Flanking Walls, First Floor Area E	10	09-Feb-24	22-Feb-24	OG 5x8h w/ H (g)	
INT1E.27	Apply Paint Mid Elevation Walls, First Floor Area E Auditorium	5	23-Feb-24	29-Feb-24	OG 5x8h w/ H (g)	■ Apply Paint Mid Elevation Walls, First Floor Area E Auditorium
	und Level Works Rough Remove Work Platform, First Floor Area E Auditorium	29 4	22-Mar-24 22-Mar-24	02-May-24 27-Mar-24	OG 5x8h w/ H OG 5x8h w/ H	■ Remove Work Platform, First Floor Area E Auditorium
	Install CFMF Lower Level, First Floor Area E	10	29 Mar 24	11-Apr-24	(g) OG 5x8h w/ H	■ Install CFMF Lower Level, First Floor Area E
	·	10	28-Mar-24		(g)	
INT1E.11	Install Drywall Perimeter Flanking & Remaining Walls, First Floor Area E Auditorium	5	19-Apr-24	25-Apr-24	OG 5x8h w/ H (g)	■ Install Drywall Perimeter Flanking & Remaining Walls, First Floor Area E Auditoriun
INT1E.11	70 Apply Paint Low Elevation Walls, First Floor Area E Auditorium	5	26-Apr-24	02-May-24	OG 5x8h w/ H (g)	■ Apply Paint Low Elevation Walls, First Floor Area E Auditorium
	MEP's Auditorium & Stage First Floor	124	24-Oct-23	18-Apr-24	OG 5x8h w/ H	
	er Works MEP's 30 Install Rough HVAC Upper Works, First Floor Area E Classrooms	65 10	24-Oct-23 24-Oct-23	25-Jan-24 06-Nov-23		Install Rough HVAC Upper Works, First Floor Area E Classrooms
INT1E.10	Install Overhead Duct Mains Upper Works, First Floor Area E Classrooms	10	02-Nov-23	15-Nov-23	OG 5x8h w/ H (g)	Install Overhead Duct Mains Upper Works, First Floor Area E Classrooms
INT1E.10	Install Rough Plumbing Upper Works, First Floor Area E Classrooms	10	16-Nov-23	30-Nov-23	OG 5x8h w/ H (g)	Install Rough Plumbing Upper Works, First Floor Area E Classrooms
INT1E.10	Install Rough Electrical & AV Upper Works, First Floor Area E Classrooms	15	01-Dec-23	21-Dec-23	OG 5x8h w/ H (g)	Install Rough Electrical & AV Upper Works, First Floor Area E Classrooms
INT1E.10	Install Rough Fire Protection Upper Works, First Floor Area E Classrooms	10	01-Dec-23	14-Dec-23	OG 5x8h w/ H (g)	☐ Install Rough Fire Protection Upper Works, First Floor Area E Classrooms
INT1E.27	Install Wiring & Lighting in Clouds, First Floor Area E Auditorium	5	16-Jan-24	22-Jan-24	OG 5x8h w/ H (g)	Install Wiring & Lighting in Clouds, First Floor Area E Auditorium
INT1E.11	20 Install Fire Protection Drops in Clouds, First Floor Area E Classrooms	3	23-Jan-24	25-Jan-24	OG 5x8h w/ H (g)	
	Level Works MEP's 30 Install Electrical Rough Mid Span Walls, First Floor Area E Auditorium	<u>5</u> 5	02-Feb-24 02-Feb-24		OG 5x8h w/ H OG 5x8h w/ H (g)	■ Install Electrical Rough Mid Span Walls, First Floor Area E Auditorium
	und Level Works MEP's Install In-wall Rough Electrical, First Floor Area E Auditorium	<u>5</u> 5	12-Apr-24 12-Apr-24	18-Apr-24 18-Apr-24		■ Install In-wall Rough Electrical, First Floor Area E Auditorium
	Finishes Auditorium & Stage First Floor	132	22-Dec-23	28-Jun-24	OG 5x8h w/ H	
	er Works Finishes 40 Install Acoustical Clouds Upper Works, First Floor Area E Auditorium	<u>25</u> 15	22-Dec-23 22-Dec-23	29-Jan-24 15-Jan-24	OG 5x8h w/ H OG 5x8h w/ H (g)	Install Acoustical Clouds Upper Works, First Floor Area E Auditorium
	90 Perform Final Cleaning Upper Works, First Floor Area E Auditorium	5	23-Jan-24	29-Jan-24	OG 5x8h w/ H (g)	Perform Final Cleaning Upper Works, First Floor Area E Auditorium
	Level Works Finishes Install Acoustical Wall Panels Mid Areas, First Floor Area E Auditorium	<u>15</u> 10	01-Mar-24 01-Mar-24	21-Mar-24 14-Mar-24		Install Acoustical Wall Panels Mid Areas, First Floor Area E Auditorium
INT1E.12	Install Wall Sconces / AV Devices, First Floor Area E Auditorium	5	15-Mar-24	21-Mar-24	OG 5x8h w/ H (g)	Install Wall Sconces / AV Devices, First Floor Area E Auditorium



Page: 60 of: 69 Current Date: 11-Apr-23

y ID	Activity Name	Original	Start	Finish	Calendar -	202	2024
		Duration				Apr May Jun	Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun
	Level Works Finishes	40		28-Jun-24			- Jastell Approte Mid Assoc First Floor Asso F Auditorius
INT1E.1180	Install Acoustal Wall Panels Mid Areas, First Floor Area E Auditorium	10	03-May-24	16-May-24	OG 5x8h w/ H (g)		Install Acoustal Wall Panels Mid Areas, First Floor Area E Auditorium
					(0)		☐ Install Millwork Panels at Front of Stage, First Floor Area E Auditoriu
INT1E.1200	Install Millwork Panels at Front of Stage, First Floor Area E Auditorium	5	17-May-24	23-May-24	OG 5x8h w/ H (g)		Instant Milliwork Pariets at Front of Stage, First Floor Alea E Auditoriu
					(0)		- January Annuary Maria Laurer Annuary Clinta Clinta Annua C Annuary Annuary C
INT1E.2820	Install Acoustal Wall Panels Lower Areas, First Floor Area E Auditorium	10	17-May-24	31-May-24	OG 5x8h w/ H (g)		Install Acoustal Wall Panels Lower Areas, First Floor Area E Audito
					(0)		
INT1E.1220	Apply Epoxy Paint at Seating, First Floor Area E Auditorium	5	24-May-24	31-May-24	OG 5x8h w/ H		■ Apply Epoxy Paint at Seating, First Floor Area E Auditorium
					(g)		
INT1E.1240	Install Theatrical Seating, First Floor Area E Auditorium	10	03-Jun-24	14-Jun-24	OG 5x8h w/ H		☐ Install Theatrical Seating, First Floor Area E Auditorium
					(g)		
INT1E.1250	Install Carpeting & Base, First Floor Area E Auditorium	5	17-Jun-24	21-Jun-24	OG 5x8h w/ H		■ Install Carpeting & Base, First Floor Area E Auditorium
					(g)		
INT1E.1740	Install Theatrical Lighting, First Floor Area E Auditorium	5	24-Jun-24	28-Jun-24	OG 5x8h w/ H		■ Install Theatrical Lighting, First Floor Area E Auditorium
					(g)		
Area E Sta	ge Finishes	21	01-Jul-24	30-Jul-24	OG 5x8h w/ H		
INT1E.2830	Install Theatrical Lighting, First Floor Area E Stage	6	01-Jul-24	09-Jul-24	OG 5x8h w/ H	(■ Install Theatrical Lighting, First Floor Area E Stage
					(g)		
INT1E.2840	Install Stage Rigging & Curtains, First Floor Area E Stage	5	10-Jul-24	16-Jul-24	OG 5x8h w/ H		■ Install Stage Rigging & Curtains, First Floor Area E Stage
					(g)		
INT1E.2860	Install Signage, First Floor Area E Stage	5	10-Jul-24	16-Jul-24	OG 5x8h w/ H		■ Install Signage, First Floor Area E Stage
					(g)		
INT1E.2870	Perform Punchlist, First Floor Area E Stage	5	17-Jul-24	23-Jul-24	OG 5x8h w/ H		■ Perform Punchlist, First Floor Area E Stage
					(g)		
INT1E.2850	Perform Final Cleaning Ground Level, First Floor Area E Stage	5	24-Jul-24	30-Jul-24	OG 5x8h w/ H		■ Perform Final Cleaning Ground Level, First Floor Area E
	g around and a committee of the committe				(g)		
Avon E Both	rooms - First Floor	45	07-Nov-23	11-Jan-24	OG 5x8h w/ H		
		30	14-Nov-23	27-Dec-23	OG 5x8h w/ H		
_	igh-in Bathrooms First Floor				(~)		□ Install Sprinkler Mains, First Floor Area E Bathrooms
INT1E.1550	Install Sprinkler Mains, First Floor Area E Bathrooms	5	14-Nov-23	20-Nov-23	OG 5x8h w/ H (g)		II instali Sphirite Mains, Filst Floor Alea E Bathlooms
					(0)		I IVAVI
INT1E.1540	Install VAV's, First Floor Area E Bathrooms	5	21-Nov-23	28-Nov-23	OG 5x8h w/ H		☐ Install VAV's, First Floor Area E Bathrooms
					(g)		
INT1E.1570	Frame Ceilings, First Floor Area E Bathrooms	5	06-Dec-23	12-Dec-23	OG 5x8h w/ H		☐ Frame Ceilings, First Floor Area E Bathrooms
					(g)		
INT1E.1660	Install In-Wall Insulation, First Floor Area E Bathrooms	5	06-Dec-23	12-Dec-23	OG 5x8h w/ H		☐ Install In-Wall Insulation, First Floor Area E Bathrooms
					(g)		
INT1E.1640	Perform In-Wall Inspection, First Floor Area E Bathrooms	0		12-Dec-23	OG 5x8h w/ H		◆ Perform In-Wall Inspection, First Floor Area E Bathrooms
					(g)		
INT1E.1650	Perform Overhead Inspection, First Floor Area E Bathrooms	0		12-Dec-23	OG 5x8h w/ H		◆ Perform Overhead Inspection, First Floor Area E Bathrooms
					(g)		
INT1E.1500	Install Gypsum Wallboard, First Floor Area E Bathrooms	5	13-Dec-23	19-Dec-23	OG 5x8h w/ H		□ Install Gypsum Wallboard, First Floor Area E Bathrooms
					(g)		
INT1E.1630	Apply Prime Paint, First Floor Area E Bathrooms	5	20-Dec-23	27-Dec-23	OG 5x8h w/ H		☐ Apply Prime Paint, First Floor Area E Bathrooms
					(g)		
Area E MEI	P's Bathrooms First Floor	32	07-Nov-23	21-Dec-23	OG 5x8h w/ H		
INT1E.1560	Install Overhead Duct Mains, First Floor Area E Bathrooms	5	07-Nov-23	13-Nov-23	OG 5x8h w/ H		☐ Install Overhead Duct Mains, First Floor Area E Bathrooms
					(g)		
INT1E.1530	Install Rough HVAC, First Floor Area E Bathrooms	2	14-Nov-23	15-Nov-23	OG 5x8h w/ H		I Install Rough HVAC, First Floor Area E Bathrooms
					2 0 0 0 0 1 1 1 1 1 1 1	production of the second	



Page: 61 of: 69 Current Date: 11-Apr-23

Activity ID	Activity Name	Original	Start	Finish	Calendar	
		Duration				2023 2024 2025 Ir Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Install Rough Plumbing, First Floor Area E Bathrooms
INT1E.1520	Install Rough Plumbing, First Floor Area E Bathrooms	8	16-Nov-23	28-Nov-23	OG 5x8h w/ H (g)	☐ Install Rough Plumbing, First Floor Area E Bathrooms
INT1E.1510	Install Rough Electrical & Communications, First Floor Area E Bathrooms	5	29-Nov-23	05-Dec-23	OG 5x8h w/ H (g)	☐ Install Rough Electrical & Communications, First Floor Area E Bathrooms
INT1E.1580	Install Rough Fire Protection, First Floor Area E Bathrooms	3	29-Nov-23	01-Dec-23	OG 5x8h w/ H (g)	Install Rough Fire Protection, First Floor Area E Bathrooms
INT1E.1610	Install Sprinkler Heads, First Floor Area E Bathrooms	3	13-Dec-23	15-Dec-23	OG 5x8h w/ H (g)	Install Sprinkler Heads, First Floor Area E Bathrooms
INT1E.1590	Install Mechanical Finishes, Chilled Beams First Floor Area E Bathrooms	2	15-Dec-23	18-Dec-23	OG 5x8h w/ H (g)	Install Mechanical Finishes, Chilled Beams First Floor Area E Bathrooms
INT1E.1600	Install Lighting, First Floor Area E Bathrooms	5	15-Dec-23	21-Dec-23	OG 5x8h w/ H (g)	□ Install Lighting, First Floor Area E Bathrooms
Area E Fin	ishes Bathrooms First Floor	30	29-Nov-23	11-Jan-24	OG 5x8h w/ H	
INT1E.1730	Install Plumbing Fixtures, First Floor Area E Bathrooms	5	29-Nov-23	05-Dec-23	OG 5x8h w/ H (g)	☐ Install Plumbing Fixtures, First Floor Area E Bathrooms
INT1E.1620	Install Finished Ceilings, First Floor Area E Bathrooms	2	13-Dec-23	14-Dec-23	OG 5x8h w/ H (g)	
INT1E.1710	Install Wall Tile, First Floor Area E Bathrooms	5	15-Dec-23	21-Dec-23	OG 5x8h w/ H (g)	□ Install Wall Tile, First Floor Area E Bathrooms
INT1E.1720	Install Toilets & Urinals, First Floor Area E Bathrooms	2	20-Dec-23	21-Dec-23	OG 5x8h w/ H (g)	Install Toilets & Urinals, First Floor Area E Bathrooms
INT1E.1680	Install Tile Flooring, First Floor Area E Bathrooms	5	22-Dec-23	29-Dec-23	OG 5x8h w/ H (g)	☐ Install Tile Flooring, First Floor Area E Bathrooms
INT1E.2910	Install Partitions, First Floor Area E Bathrooms	5	22-Dec-23	29-Dec-23	OG 5x8h w/ H (g)	☐ Install Partitions, First Floor Area E Bathrooms
INT1E.1670	Apply Finish Paint, First Floor Area E Bathrooms	2	02-Jan-24	03-Jan-24	OG 5x8h w/ H (g)) Apply Finish Paint, First Floor Area E Bathrooms
INT1E.2920	Install Toilet Accessories, First Floor Area E Bathrooms	2	02-Jan-24	03-Jan-24	OG 5x8h w/ H (g)	I Install Toilet Accessories, First Floor Area E Bathrooms
INT1E.1690	Install Interior Signage, First Floor Area E Bathrooms	1	04-Jan-24	04-Jan-24	OG 5x8h w/ H (g)	ı Install Interior Signage, First Floor Area E Bathrooms
INT1E.1700	Final Clean First Floor Area E Bathrooms	5	05-Jan-24	11-Jan-24	OG 5x8h w/ H (g)	□ Final Clean First Floor Area E Bathrooms
Area E - Sec	ond Floor	235	16-Aug-23	18-Jul-24	OG 5x8h w/ H (g)	
Area E Cori	ridors, Concourse, Concourse & BOH - Second Floor	113	16-Aug-23	25-Jan-24	OG 5x8h w/ H (g)	
INT1E.2090	Install MEP Risers, Second Floor Area E	10	16-Aug-23	29-Aug-23	OG 5x8h w/ H (g)	Install MEP Risers, Second Floor Area E
INT1E.2080	Layout & Frame Interior Walls & Blocking, Second Floor Area E	10	19-Oct-23	01-Nov-23	OG 5x8h w/ H (g)	□ Layout & Frame Interior Walls & Blocking, Second Floor Area E
Area E Rou	igh-in Corridors, Concourse & BOH Second Floor	31	09-Nov-23	22-Dec-23	OG 5x8h w/ H	
INT1E.2060	Install Sprinkler Mains, Second Floor Area E Corridors & BOH	5	09-Nov-23	15-Nov-23	OG 5x8h w/ H (g)	☐ Install Sprinkler Mains, Second Floor Area E Corridors & BOH
INT1E.2050	Install VAV's, Second Floor Area E Corridors & BOH	5	16-Nov-23	22-Nov-23	OG 5x8h w/ H (g)	□ Install VAV's, Second Floor Area E Corridors & BOH
INT1E.2100	Frame Ceilings, Second Floor Area E Corridors & BOH	5	04-Dec-23	08-Dec-23	OG 5x8h w/ H (g)	☐ Frame Ceilings, Second Floor Area E Corridors & BOH
INT1E.2200	Install In-Wall Insulation, Second Floor Area E Corridors & BOH	5	04-Dec-23	08-Dec-23	OG 5x8h w/ H (g)	□ Install In-Wall Insulation, Second Floor Area E Corridors & BOH



Page: 62 of: 69 Current Date: 11-Apr-23

Activ	vity ID	Activity Name	Original	Start	Finish	Calendar	
			Duration				2023 2024 2025 c Apr May Jun Jul Aug Sen Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sen Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug
	INT1E.2180	Perform In-Wall Inspection, Second Floor Area E Corridors & BOH	0		08-Dec-23	OG 5x8h w/ H (g)	r Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Perform In-Wall Inspection, Second Floor Area E Corridors & BOH
	INT1E.2190	Perform Overhead Inspection, Second Floor Area E Corridors & BOH	0		08-Dec-23	OG 5x8h w/ H (g)	◆ Pérform Overhead Inspection, Sécond Floor Area E Corridors & BOH
	INT1E.2010	Install Gypsum Wallboard, Second Floor Area E Corridors & BOH	5	11-Dec-23	15-Dec-23	OG 5x8h w/ H (g)	□ Install Gypsum Wallboard, Second Floor Area E Corridors & BOH
	INT1E.2170	Apply Prime Paint, Second Floor Area E Corridors & BOH	5	18-Dec-23	22-Dec-23	OG 5x8h w/ H (g)	□ Apply Prime Paint, Second Floor Area E Corridors & BOH
	Area E ME	P's Corridors, Concourse & BOH Second Floor	51	26-Oct-23	09-Jan-24	OG 5x8h w/ H	
		Install Overhead Duct Mains, Second Floor Area E Corridors & BOH	10	26-Oct-23	08-Nov-23	OG 5x8h w/ H	☐ Install Overhead Duct Mains, Second Floor Area E Corridors & BOH
	INT1E.2040	Install Rough HVAC, Second Floor Area E Corridors & BOH	3	16-Nov-23	20-Nov-23	OG 5x8h w/ H (g)	□ Install Rough HVAC, Second Floor Area E Corridors & BOH
	INT1E.2030	Install Rough Plumbing, Second Floor Area E Corridors & BOH	3	21-Nov-23	24-Nov-23	OG 5x8h w/ H (g)	□ Install Rough Plumbing, Second Floor Area E Corridors & BOH
	INT1E.2020	Install Rough Electrical & Communications, Second Floor Area E Corridors & BOH	5	27-Nov-23	01-Dec-23	OG 5x8h w/ H (g)	☐ Install Rough Electrical & Communications, Second Floor Area E Corridors & BOH
	INT1E.2110	Install Rough Fire Protection, Second Floor Area E Corridors & BOH	3	27-Nov-23	29-Nov-23	OG 5x8h w/ H	Install Rough Fire Protection, Second Floor Area E Corridors & BOH
	INT1E.2150	Install Sprinkler Heads, Second Floor Area E Corridors & BOH	3	11-Dec-23	13-Dec-23	OG 5x8h w/ H	☐ Install Sprinkler Heads, Second Floor Area E Corridors & BOH
	INT1E.2120	Install Mechanical Finishes, Chilled Beams Second Floor Area E Corridors & BOH	5	18-Dec-23	22-Dec-23	OG 5x8h w/ H	□ Install Mechanical Finishes, Chilled Beams Second Floor Area E Comidors & BOH
	INT1E.2140	Install Lighting, Second Floor Area E Corridors & BOH	5	18-Dec-23	22-Dec-23	OG 5x8h w/ H	□ Install Lighting, Second Floor Area E Corridors & BOH
	INT1E.2130	Install Finish Plumbing Drinking Fountains, Second Floor Area E Corridors & BOH	10	26-Dec-23	09-Jan-24	OG 5x8h w/ H	Install Finish Plumbing Drinking Fountains, Second Floor Area E Corridors & BOH
	Area E Fini	ishes Corridors, Concourse & BOH Second Floor	32	11-Dec-23	25-Jan-24	OG 5x8h w/ H	
	INT1E.2160	Install Finished Ceilings, Second Floor Area E Corridors & BOH	5	11-Dec-23	15-Dec-23	OG 5x8h w/ H	□ Install Finished Ceilings, Second Floor Area E Corridors & BOH
	INT1E.2220	Install Finish Flooring, Second Floor Area E Corridors & BOH	10	18-Dec-23	02-Jan-24	OG 5x8h w/ H (g)	Install Finish Flooring, Second Floor Area E Corridors & BOH
	INT1E.2210	Apply Finish Paint, Second Floor Area E Corridors & BOH	5	10-Jan-24	16-Jan-24	OG 5x8h w/ H (g)	☐ Apply Finish Paint, Second Floor Area E Corridors & BOH
	INT1E.2230	Install Interior Signage, Second Floor Area E Corridors & BOH	2	17-Jan-24	18-Jan-24	OG 5x8h w/ H (g)	I Install Interior Signage, Second Floor Area E Corridors & BOH
	INT1E.2240	Final Clean Second Floor Area E Corridors & BOH	5	19-Jan-24	25-Jan-24	OG 5x8h w/ H (g)	□ Final Clean Second Floor Area E Corridors & BOH
	Area E Clas	srooms & Offices Second Floor	167	21-Nov-23	18-Jul-24	OG 5x8h w/ H (g)	
	Area E Pou	gh-in Classrooms & Offices Second Floor	16	06-Dec-23	28-Dec-23	OG 5x8h w/ H	
	<u> </u>	Install Sprinkler Mains, Second Floor Area E Classrooms & Offices	5	06-Dec-23	12-Dec-23	OG 5x8h w/ H (g)	☐ Install Sprinkler Mains, Second Floor Area E Classrooms & Offices
	INT1E.1820	Frame Ceilings, Second Floor Area E Classrooms & Offices	5	07-Dec-23	13-Dec-23	OG 5x8h w/ H (g)	☐ Frame Ceilings, Second Floor Area E Classrooms & Offices
	INT1E.1930	Install In-Wall Insulation, Second Floor Area E Classrooms & Offices	5	07-Dec-23	13-Dec-23	OG 5x8h w/ H (g)	☐ Install In-Wall Insulation, Second Floor Area E Classrooms & Offices
	INT1E.1790	Install VAV's, Second Floor Area E Classrooms & Offices	5	13-Dec-23	19-Dec-23	OG 5x8h w/ H (g)	☐ Install VAV's, Second Floor Area E Classrooms & Offices



Page: 63 of: 69 Current Date: 11-Apr-23

Activity ID	Activity Name	Original	Start	Finish	Calendar _			
riceivity 1D	Technic state	Duration	Start	1111311		2023 2024 2025		
INT1E.1910	Perform In-Wall Inspection, Second Floor Area E Classrooms & Offices	0		13-Dec-23	OG 5x8h w/ H (g)	Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Perform In-Wall Inspection, Second Floor Area E Classrooms & Offices		
INT1E.1750	Install Gypsum Wallboard, Second Floor Area E Classrooms & Offices	5	14-Dec-23	20-Dec-23	OG 5x8h w/ H (g)	□ Install Gypsum Wallboard, Second Floor Area E Classrooms & Offices		
INT1E.1920	Perform Overhead Inspection, Second Floor Area E Classrooms & Offices	0		19-Dec-23	OG 5x8h w/ H (g)	◆ Perform Overhead Inspection, Second Floor Area E Classrooms & Offices		
INT1E.1900	Apply Prime Paint, Second Floor Area E Classrooms & Offices	5	21-Dec-23	28-Dec-23	OG 5x8h w/ H (g)	□ Apply Prime Paint, Second Floor Area E Classrooms & Offices		
Area E MI	P's Classrooms & Offices Second Floor	40	21-Nov-23	18-Jan-24	OG 5x8h w/ H			
INT1E.1780	Install Rough HVAC, Second Floor Area E Classrooms & Offices	3	21-Nov-23	24-Nov-23	OG 5x8h w/ H (g)	□ Install Rough HVAC, Second Floor Area E Classrooms & Offices		
INT1E.1810	Install Overhead Duct Mains, Second Floor Area E Classrooms & Offices	10	21-Nov-23	05-Dec-23	OG 5x8h w/ H (g)	Install Overhead Duct Mains, Second Floor Area E Classrooms & Offices		
INT1E.1770	Install Rough Plumbing, Second Floor Area E Classrooms & Offices	3	27-Nov-23	29-Nov-23	OG 5x8h w/ H (g)	g Install Rough Plumbing, Second Floor Area E Classrooms & Offices		
INT1E.1760	Install Rough Electrical & Communications, Second Floor Area E Classrooms & Offices	5	30-Nov-23	06-Dec-23	OG 5x8h w/ H (g)	☐ Install Rough Electrical & Communications, Second Floor Area E Classrooms & Offices		
INT1E.1830	Install Rough Fire Protection, Second Floor Area E Classrooms & Offices	3	30-Nov-23	04-Dec-23	OG 5x8h w/ H (g)	☐ Install Rough Fire Protection, Second Floor Area E Classrooms & Offices		
INT1E.1870	Install Sprinkler Heads, Second Floor Area E Classrooms & Offices	3	20-Dec-23	22-Dec-23	OG 5x8h w/ H (g)	□ Install Sprinkler Heads, Second Floor Area E Classrooms & Offices		
INT1E.1840	Install Mechanical Finishes, Chilled Beams Second Floor Area E Classrooms & Offices	5	28-Dec-23	04-Jan-24	OG 5x8h w/ H (g)	□ Install Mechanical Finishes, Chilled Beams Second Floor Area E Classrooms & Offices		
INT1E.1860	Install Lighting, Second Floor Area E Classrooms & Offices	5	28-Dec-23	04-Jan-24	OG 5x8h w/ H (g)	□ Install Lighting, Second Floor Area E Classrooms & Offices		
INT1E.1940	Install Tele / Data Finishes, Second Floor Area E Classrooms & Offices	5	28-Dec-23	04-Jan-24	OG 5x8h w/ H (g)	□ Install Tele / Data Finishes, Second Floor Area E Classrooms & Offices		
INT1E.1980	Install AV Equipment, Second Floor Area E	3	28-Dec-23	02-Jan-24	OG 5x8h w/ H (g)	🗓 Install AV Equipment, Second Floor Area E		
INT1E.1850	Install Finish Plumbing, Second Floor Area E Classrooms & Offices	10	29-Dec-23	12-Jan-24	OG 5x8h w/ H (g)	Install Finish Plumbing, Second Floor Area E Classrooms & Offices		
INT1E.2490	Install Finish Lab Equipment, Second Floor Area E Classrooms & Offices	10	05-Jan-24	18-Jan-24	OG 5x8h w/ H (g)	☐ Install Finish Lab Equipment, Second Floor Area E Classrooms & Offices		
Area E Fir	nishes Classrooms & Offices Second Floor	147	20-Dec-23	18-Jul-24	OG 5x8h w/ H			
INT1E.1890	Install Finished Ceilings, Second Floor Area E Classrooms & Offices	5	20-Dec-23	27-Dec-23	OG 5x8h w/ H	□ Install Finished Ceilings, Second Floor Area E Classrooms & Offices		
INT1E.1880	Install Visual Display Surfaces, Second Floor Area E Classrooms & Offices	3	29-Dec-23	03-Jan-24	OG 5x8h w/ H (g)	□ Install Visual Display Surfaces, Second Floor Area E Classrooms & Offices		
INT1E.1990	Install Classroom Casework, First Floot Area E Classrooms & Offices	10	04-Jun-24	17-Jun-24	OG 5x8h w/ H (g)	Install Classroom Casework, First Floot Area E Classrooms & Offices		
INT1E.1960	Install Finish Flooring, Second Floor Area E Classrooms & Offices	10	18-Jun-24	01-Jul-24	OG 5x8h w/ H (g)	☐ Install Finish Flooring, Second Floor Area E Classrooms & Offices		
INT1E.1950	Apply Finish Paint, Second Floor Area E Classrooms & Offices	5	02-Jul-24	09-Jul-24	OG 5x8h w/ H (g)	☐ Apply Finish Paint, Second Floor Area E Classrooms & Offices		
INT1E.1970	Install Interior Signage, Second Floor Area E Classrooms & Offices	2	10-Jul-24	11-Jul-24	OG 5x8h w/ H (g)	ا Install Interior Signage, Second Floor Area E Classrooms & Offices		
INT1E.2000	Final Clean Second Floor Area E Classrooms & Offices	5	12-Jul-24	18-Jul-24	OG 5x8h w/ H (g)	☐ Final Clean Second Floor Area E Classrooms & Offices		
Area E Bat	hrooms - Second Floor	44	02-Nov-23	05-Jan-24	OG 5x8h w/ H (g)			



Page: 64 of: 69 Current Date: 11-Apr-23

Activity ID		Activity Name	Original	Start	Finish	Calendar	
			Duration	09-Nov-23	21-Dec-23		2023 2024 2025 r Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug
Are	a E Rou	gh-in Bathrooms Second Floor	30				
		Install Sprinkler Mains, Second Floor Area E Bathrooms	5	09-Nov-23	15-Nov-23	OG 5x8h w/ H	☐ Install Sprinkler Mains, Second Floor Area E Bathrooms
INT	1E.2290	Install VAV's, Second Floor Area E Bathrooms	5	16-Nov-23	22-Nov-23	OG 5x8h w/ H (g)	□ Install VAV's, Second Floor Area E Bathrooms
INT	1E.2320	Frame Ceilings, Second Floor Area E Bathrooms	5	29-Nov-23	05-Dec-23	OG 5x8h w/ H (g)	☐ Frame Ceilings, Second Floor Area E Bathrooms
INT	1E.2410	Install In-Wall Insulation, Second Floor Area E Bathrooms	5	01-Dec-23	07-Dec-23	OG 5x8h w/ H (g)	☐ Install In-Wall Insulation, Second Floor Area E Bathrooms
INT	1E.2400	Perform Overhead Inspection, Second Floor Area E Bathrooms	0		05-Dec-23	OG 5x8h w/ H (g)	◆ Perform Overhead Inspection, Second Floor Area E Bathrooms
INT	1E.2390	Perform In-Wall Inspection, Second Floor Area E Bathrooms	0		07-Dec-23	OG 5x8h w/ H (g)	♦ Perform In-Wall Inspection, \$econd Floor Area E Bathrooms
INT	1E.2250	Install Gypsum Wallboard, Second Floor Area E Bathrooms	5	08-Dec-23	14-Dec-23	OG 5x8h w/ H (g)	□ Install Gypsum Wallboard, Second Floor Area E Bathrooms
INT	1E.2380	Apply Prime Paint, Second Floor Area E Bathrooms	5	15-Dec-23	21-Dec-23	OG 5x8h w/ H (g)	☐ Apply Prime Paint, Second Floor Area E Bathrooms
Are	a E MEI	P's Bathrooms Second Floor	30	02-Nov-23	14-Dec-23	OG 5x8h w/ H	
INT	1E.2310	Install Overhead Duct Mains, Second Floor Area E Bathrooms	5	02-Nov-23	08-Nov-23	OG 5x8h w/ H	☐ Install Overhead Duct Mains, Second Floor Area E Bathrooms
INT	1E.2280	Install Rough HVAC, Second Floor Area E Bathrooms	2	09-Nov-23	10-Nov-23	OG 5x8h w/ H (g)	I Iristall Rough HVAC, Second Floor Area E Bathrooms
INT	1E.2270	Install Rough Plumbing, Second Floor Area E Bathrooms	8	13-Nov-23	22-Nov-23	OG 5x8h w/ H (g)	☐ Install Rough Plumbing, Second Floor Area E Bathrooms
INT	1E.2260	Install Rough Electrical & Communications, Second Floor Area E Bathrooms	5	24-Nov-23	30-Nov-23	OG 5x8h w/ H (g)	☐ Install Rough Electrical & Communications, Second Floor Area E Bathrooms
INT	1E.2330	Install Rough Fire Protection, Second Floor Area E Bathrooms	3	24-Nov-23	28-Nov-23	OG 5x8h w/ H (g)	☐ Install Rough Fire Protection, Second Floor Area E Bathrooms
INT	1E.2360	Install Sprinkler Heads, Second Floor Area E Bathrooms	3	06-Dec-23	08-Dec-23	OG 5x8h w/ H (g)	Install Sprinkler Heads, Second Floor Area E Bathrooms
INT	1E.2340	Install Mechanical Finishes, Chilled Beams Second Floor Area E Bathrooms	2	08-Dec-23	11-Dec-23	OG 5x8h w/ H (g)	Install Mechanical Finishes, Chilled Beams Second Floor Area E Bathrooms
INT	1E.2350	Install Lighting, Second Floor Area E Bathrooms	5	08-Dec-23	14-Dec-23	OG 5x8h w/ H (g)	□ Install Lighting, Second Floor Area E Bathrooms
Are	a E Fini	ishes Bathrooms Second Floor	29	24-Nov-23	05-Jan-24	OG 5x8h w/ H	
		Install Plumbing Fixtures, Second Floor Area E Bathrooms	5	24-Nov-23	30-Nov-23	OG 5x8h w/ H (g)	☐ Install Plumbing Fixtures, Second Floor Area E Bathrooms
INT	1E.2370	Install Finished Ceilings, Second Floor Area E Bathrooms	2	06-Dec-23	07-Dec-23	OG 5x8h w/ H (g)	Install Finished Ceilings, Second Floor Area E Bathrooms
INT	1E.2460	Install Wall Tile, Second Floor Area E Bathrooms	5	08-Dec-23	14-Dec-23	OG 5x8h w/ H (g)	□ Install Wall Tile, Second Floor Area E Bathrooms
INT	1E.2430	Install Tile Flooring, Second Floor Area E Bathrooms	5	15-Dec-23	21-Dec-23	OG 5x8h w/ H (g)	□ Install Tile Flooring, Second Floor Area E Bathrooms
INT	1E.2470	Install Toilets & Urinals, Second Floor Area E Bathrooms	2	15-Dec-23	18-Dec-23	OG 5x8h w/ H (g)	☐ Install Toilets & Urinals, Second Floor Area E Bathrooms
INT	1E.2880	Install Partitions, Second Floor Area E Bathrooms	5	19-Dec-23	26-Dec-23	OG 5x8h w/ H (g)	□ Install Partitions, Second Floor Area E Bathrooms
INT	1E.2420	Apply Finish Paint, Second Floor Area E Bathrooms	2	22-Dec-23	26-Dec-23	OG 5x8h w/ H (g)	☐ Apply Finish Paint, Second Floor Area E Bathrooms



Page: 65 of: 69 Current Date: 11-Apr-23

Activity ID	Activity Name	Original	Start	Finish	Calendar	
		Duration				2023 2024 2025 br Apr May Jun Jul Aug Sen Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sen Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug
INT1E.2440	Install Interior Signage, Second Floor Area E Bathrooms	1	27-Dec-23	27-Dec-23	OG 5x8h w/ H (g)	2023 2024 2025 ur Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug i Install Interior Signage, Second Floor Area E Bathrooms
INT1E.2900	Install Toilet Accessories, Second Floor Area E Bathrooms	2	27-Dec-23	28-Dec-23	OG 5x8h w/ H (g)	Install Toilet Accessories, Second Floor Area E Bathrooms
INT1E.2450	Final Clean Second Floor Area E Bathrooms	5	29-Dec-23	05-Jan-24	OG 5x8h w/ H (g)	□ Final Clean Second Floor Area E Bathrooms
VERTICAL T	TRANSPORTATION Area E	130	06-Jun-23	07-Dec-23	OG 5x8h w/ H (g)	
Area F FLF	VATOR 3 E3	130	06-Jun-23	07-Dec-23	OG 5x8h w/ H	
	Install Elevator Shaft E2, Area E	15	06-Jun-23	26-Jun-23	OG 5x8h w/ H	Install Elevator Shaft E2, Area E
ELEVE.1010	Install Elevator E2, Area E	30	19-Oct-23	30-Nov-23	OG 5x8h w/ H (g)	Install Elevator E2, Area E
ELEVE.1020	Perform Elevator Inspection E2, Area E	5	01-Dec-23	07-Dec-23	OG 5x8h w/ H (g)	□ Perform Elevator Inspection E2, Area E
PHASE 2 NEW	V HIGH SCHOOL SITEWORK FINISHES	426	28-Aug-23	01-May-25	OG 5x8h w/ H (g)	
L1.41 SITEWO	ORK FINISHES	223	28-Aug-23	15-Jul-24	OG 5x8h w/ H (g)	
L1.41 HARDS	SCAPES & LANDSCAPES	223	28-Aug-23	15-Jul-24	OG 5x8h w/ H (g)	
SITEP2.1120	Install Sidewalks, Phase 2 L1.41	10	28-Aug-23	12-Sep-23	OG 5x8h w/ H (g)	install Sidewalks, Phase 2 L1.41
SITEP2.1110	Install Hardscapes, Phase 2 L1.41	10	12-Sep-23	26-Sep-23	OG 5x8h w/ H (g)	☐ Install Hardscapes, Phase 2 L1.41
SITEP2.1130	Perform Landscaping, Phase 2 L1.41	12	17-Jun-24	02-Jul-24	OG 5x8h w/ H (g)	Perform Landscaping, Phase 2 L1.41
SITEP2.1180	Install Site Furnishes, Phase 2 L1.41	8	03-Jul-24	15-Jul-24	OG 5x8h w/ H (g)	☐ Install Site Furnishes, Phase 2 L1.41
L1.41 COURT	YARDS	15	26-Sep-23	17-Oct-23	OG 5x8h w/ H (g)	
SITEP2.1140	Build Out Courtyards, Phase 2 L1.41	15	26-Sep-23	17-Oct-23	OG 5x8h w/ H (g)	Build Out Courtyards, Phase 2 L1.41
L1.41 PAVINO	G	24	03-Jun-24	05-Jul-24	OG 5x8h w/ H (g)	
SITEP2.1150	Install Binder, Phase 2 L1.41	10	03-Jun-24*	14-Jun-24	OG 5x8h w/ H (g)	□ Install Binder, Phase 2 L1.41
SITEP2.1160	Install Topcourse Paving, Phase 2 L1.41	10	17-Jun-24	28-Jun-24	OG 5x8h w/ H (g)	☐ Install Topcourse Paving, Phase 2 L1.41
SITEP2.1170	Linestripe, Markings and Install Site Signage, Phase 2 L1.41	4	01-Jul-24	05-Jul-24	OG 5x8h w/ H (g)	n Linestripe, Markings and Install Site Signage, Phase 2 L1.41
L1.42 SITEWO	ORK FINISHES	227	28-Aug-23	19-Jul-24	OG 5x8h w/ H (g)	
	SCAPES & LANDSCAPES	227	28-Aug-23	19-Jul-24	OG 5x8h w/ H (g)	
SITEP2.1220	Perform Site Demolition & Clearing, Phase 2 L1.42	8	28-Aug-23	08-Sep-23	OG 5x8h w/ H (g)	□ Perform Site Demolition & Clearing, Phase 2 L1.42
SITEP2.1210	Perform Landscaping, Phase 2 L1.42	12	03-Jul-24	19-Jul-24	OG 5x8h w/ H (g)	Perform Landscaping, Phase 2 L1.42



Page: 66 of: 69 Current Date: 11-Apr-23

2024		12		Calendar	Finish	Start	Original	Activity Name	rity ID
2024 May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Au	Nov Dec Jan Feb Mar Apr M	Jul Aug Sep Oct	r Apr May				Duration		
				OG 5x8h w/ H (g)	18-Jun-24	08-Sep-23	197	G	L1.42 PAVINO
Parking Lots, Phase 2 L1 42	dout Subgrade Montieth Drive & F	📺 Build		OG 5x8h w/ H (g)	26-Sep-23	08-Sep-23	12	Buildout Subgrade Montieth Drive & Parking Lots, Phase 2 L1.42	SITEP2.1270
	all Curbing Monteith Drive & Parki			OG 5x8h w/ H (g)	27-Sep-23	15-Sep-23	8	Install Curbing Monteith Drive & Parking Lots, Phase 2 L1.42	SITEP2.1260
	tall Binder Monteith Drive & Parki	□ Ins		OG 5x8h w/ H (g)	04-Oct-23	22-Sep-23	8	Install Binder Monteith Drive & Parking Lots, Phase 2 L1.42	SITEP2.1230
Install Topcourse Paving Monteith Drive & Parking Lots, Phase 2 L1.42				OG 5x8h w/ H (g)	12-Jun-24	03-Jun-24*	8	Install Topcourse Paving Monteith Drive & Parking Lots, Phase 2 L1.42	SITEP2.1240
 Linestripe, Markings and Install Site Signage Monteith Drive & Parking L 				OG 5x8h w/ H (g)	18-Jun-24	13-Jun-24	4	Linestripe, Markings and Install Site Signage Monteith Drive & Parking Lots, Phase 2 L1.42	SITEP2.1250
				OG 5x8h w/ H (g)	25-Apr-25	23-Sep-24	151	ORK FINISHES	L1.43 SITEWO
				OG 5x8h w/ H (g)	16-Apr-25	01-Apr-25	12	SCAPES & LANDSCAPES	
☐ Install Sidewalks to 0				OG 5x8h w/ H (g)	14-Apr-25	01-Apr-25	10	Install Sidewalks to Upper Soccer Fields, Phase 2 L1.43	SITEP2.1290
Perform Landscaping				OG 5x8h w/ H (g)	14-Apr-25	01-Apr-25	10	Perform Landscaping, Phase 2 L1.43	SITEP2.1300
■ Buildout Grass Field				OG 5x8h w/ H (g)	16-Apr-25	01-Apr-25*	12	Buildout Grass Field, Phase 2 L1.43	SITEP2.1350
				OG 5x8h w/ H (g)	25-Apr-25	09-Apr-25	12		L1.43 COURT
Build Out Tennis C				OG 5x8h w/ H (g)	25-Apr-25	09-Apr-25	12	Build Out Tennis Courts, Phase 2 L1.43	SITEP2.1310
				OG 5x8h w/ H (g)	21-Apr-25	23-Sep-24	147		L1.43 PAVINO
Install Subgrade at Parking Lots, Phase 2 L1 43				OG 5x8h w/ H (g)	04-Oct-24	23-Sep-24*	10	Install Subgrade at Parking Lots, Phase 2 L1.43	SITEP2.1360
■ Install Curbing at Parking Lots, Phase 2 L1.43				OG 5x8h w/ H (g)	18-Oct-24	07-Oct-24*	10	Install Curbing at Parking Lots, Phase 2 L1.43	SITEP2.1370
Install Binder at Parking Lots, Phase 2 L1.43				OG 5x8h w/ H (g)	01-Nov-24	21-Oct-24*	10	Install Binder at Parking Lots, Phase 2 L1.43	SITEP2.1320
☐ Install Topcourse Pa				OG 5x8h w/ H (g)	14-Apr-25	01-Apr-25*	10	Install Topcourse Paving at Parking Lots, Phase 2 L1.43	SITEP2.1330
□ Linesurpe, Warkings				OG 5x8h w/ H (g)	21-Apr-25	15-Apr-25	4	Linestripe, Markings and Install Site Signage, Phase 2 L1.43	SITEP2.1340
				OG 5x8h w/ H (g)	01-May-25	11-Apr-25	14	ORK FINISHES	
Remove Tempora				OG 5x8h w/ H (g)	01-May-25	11-Apr-25	14	Remove Temporary Parking Lot & Restore, Phase 2 L1.44	SITEP2.1380
				OG 5x8h w/ H (g)	16-Oct-24	20-Jun-24	83	STING HIGH SCHOOL ABATEMENT & DEMOLITION	
Cut, Cap & Make Safe, Existing High School, Existing High School				OG 5x8h w/ H (g)	03-Jul-24	20-Jun-24*	10	Cut, Cap & Make Safe, Existing High School, Existing High School	DEMOP2.1000
Abatement & Selective Demolition, Existing High School				OG 5x8h w/ H (g)	25-Jul-24	05-Jul-24	15	Abatement & Selective Demolition, Existing High School	DEMOP2.1010
Mass Building Demolition, Existing High school				OG 5x8h w/ H (g)	15-Aug-24	26-Jul-24	15	Mass Building Demolition, Existing High school	DEMOP2.1020



Page: 67 of: 69 Current Date: 11-Apr-23

tivity ID	Activity Name	Original	Start	Finish	Calendar	2023 2024 2025
DEMOP2.1070	Demolition of Existing Chimney (Restricted), Existing High School	Duration 3	16-Aug-24	20-Aug-24	OG 5x8h w/ H	r Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Ag Demolition of Existing Chimney (Restricted), Existing High S
DEMOP2.1070	Demontion of Existing Chimney (Restricted), Existing high School	3	10-Aug-24	20-Aug-24	(g)	Bonights, of Existing Children, (Nesthered), Existing Children
DEMOP2.1030	Demolish Concrete Slabs & Foundations, Existing High school	10	16-Aug-24	29-Aug-24	OG 5x8h w/ H (g)	Demolish Concrete Slabs & Foundations, Existing High sch
DEMOP2.1040	Demolish & Remove Underslab MEPs, Existing High School	10	30-Aug-24	13-Sep-24	OG 5x8h w/ H (g)	Demolish & Remove Underslab MEPs, Existing High Sc
DEMOP2.1050	Backfill Old Foundation Areas, Existing High School	5	16-Sep-24	20-Sep-24	OG 5x8h w/ H (g)	☐ Backfill Old Foundation Areas, Existing High School
DEMOP2.1060	Buildout Grass Field, Existing High School	18	23-Sep-24	16-Oct-24	OG 5x8h w/ H (g)	Buildout Grass Field, Existing High School
PHASE 2 EXIS	STING CENTRAL OFFICE RENOVATION	106	17-Sep-24	14-Feb-25	OG 5x8h w/ H (g)	
AREAF.1000	Saw-cut and Remove Existing Foundations, Area F	8	17-Sep-24	26-Sep-24	OG 5x8h w/ H (g)	☐ Saw-cut and Remove Existing Foundations, Area F
AREAF.1010	Shore Existing Foundation Work, Area F	5	27-Sep-24	03-Oct-24	OG 5x8h w/ H (g)	☐ Shore Existing Foundation Work, Area F
AREAF.1020	Form and Place New Foundations, Area F	5	04-Oct-24	10-Oct-24	OG 5x8h w/ H (g)	☐ Form and Place New Foundations, Area F
AREAF.1030	Demo Existing Partitions & Selective Demo, Area F	5	04-Oct-24	10-Oct-24	OG 5x8h w/ H (g)	■ Demo Existing Partitions & Selective Demo, Area F
AREAF.1040	Slab Cut & Install Underslab Plumbing, Area F	4	11-Oct-24	16-Oct-24	OG 5x8h w/ H (g)	□ Şlab Çut & İnstall Underslab Plumbing, Area F
AREAF.1050	Place and Finish Slab on Grade, Area F	3	17-Oct-24	21-Oct-24	OG 5x8h w/ H (g)	☐ Place and Finish Slab on Grade, Area F
AREAF.1060	Cold Form Metal Framing, Area F	6	22-Oct-24	29-Oct-24	OG 5x8h w/ H (g)	□ Cold Form Metal Framing, Area F
AREAF.1070	Install Curtainwall, Area F	7	25-Oct-24	04-Nov-24	OG 5x8h w/ H (g)	□ Install Curtainwall, Area F
AREAF.1080	Metal Stud Framing, Area F	10	05-Nov-24	18-Nov-24	OG 5x8h w/ H (g)	☐ Metal Stud Framing, Area F
AREAF.1090	HVAC Rough-in, Area F	10	05-Nov-24	18-Nov-24	OG 5x8h w/ H (g)	☐ HVAC Rough-in, Area F
AREAF.1100	Install Exterior Masonry, Area F	10	05-Nov-24	18-Nov-24	OG 5x8h w/ H (g)	☐ [nstall Exterior Masonry, Area F
AREAF.1110	Electrical Rough-in, Area F	10	08-Nov-24	21-Nov-24	OG 5x8h w/ H (g)	Electrical Rough-in, Area F
AREAF.1120	Plumbing Rough-in, Area F	10	12-Nov-24	25-Nov-24	OG 5x8h w/ H (g)	☐ Pluṃbing Rouġh-in, Area F
AREAF.1140	Fire Protection Piping, Area F	5	19-Nov-24	25-Nov-24	OG 5x8h w/ H (g)	☐ Fire Protection Piping, Area F
AREAF.1200	Build Out Electrical Room 4192, Area F	10	19-Nov-24	03-Dec-24	OG 5x8h w/ H (g)	☐ Build Out Electrical Room 4192, Area F
AREAF.1150	Build Out IDF Room 4142, Area F	10	19-Nov-24	03-Dec-24	OG 5x8h w/ H (g)	☐ Build Out IDF Room 4142, Area F
AREAF.1320	Build Out Mechanical Room 4191, Area F	15	19-Nov-24	10-Dec-24	OG 5x8h w/ H (g)	Build Out Mechanical Room 4191, Area
AREAF.1160	Drywall and Taping, Area F	10	26-Nov-24	10-Dec-24	OG 5x8h w/ H (g)	Drywall and Taping, Area F
AREAF.1180	Painting, Prime and First Coat, Area F	5	06-Dec-24	12-Dec-24	OG 5x8h w/ H (g)	☐ Painting, Prime and First Coat, Area F



Page: 68 of: 69 Current Date: 11-Apr-23

activity ID	Activity Name	Original	Start	Finish	Calendar	
		Duration				2023 2024 2025 Anr May Jun Jul Aug Sen Oct Nov Dec Jan Feb Mar Anr May Jun Jul Aug Sen Oct Nov Dec Jan Feb Mar Anr May Jun Jul Aug
AREAF.1190	Install Ceramic Tile at Toilet Rooms, Area F	5	11-Dec-24	17-Dec-24	OG 5x8h w/ H (g)	Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Install Ceramic Tile at Toilet Rooms, Area
AREAF.1220	Install Ceiling Grid, Area F	5	13-Dec-24	19-Dec-24	OG 5x8h w/ H (g)	□ (nstall) Ceiling Grid, Area F
AREAF.1230	Install Ceiling MEP Finishes, Area F	5	20-Dec-24	27-Dec-24	OG 5x8h w/ H (g)	☐ Install Ceiling MEP Finishes, Area F
AREAF.1240	Install Doors, Hardware & Boards, Area F	10	30-Dec-24	13-Jan-25	OG 5x8h w/ H (g)	Install Doors, Hardware & Boards, Area
AREAF.1250	Install Casework and Millwork, Area F	10	30-Dec-24	13-Jan-25	OG 5x8h w/ H (g)	☐ Install Casework and Millwork, Area F
AREAF.1260	Install Plumbing Fixtures, Area F	5	14-Jan-25	20-Jan-25	OG 5x8h w/ H (g)	□ Install Plumbinġ Fixtùres, Area F
AREAF.1270	Install Flooring, Area F	12	14-Jan-25	29-Jan-25	OG 5x8h w/ H (g)	Install Flooring, Area F
AREAF.1280	Balance of Ceiling Tile, Area F	5	14-Jan-25	20-Jan-25	OG 5x8h w/ H (g)	□ Balance of Ceiling Tile, Area F
AREAF.1290	Final Painting, Area F	5	30-Jan-25	05-Feb-25	OG 5x8h w/ H (g)	t Final Painting, Area F
AREAF.1300	Final Cleaning, Area F	2	06-Feb-25	07-Feb-25	OG 5x8h w/ H (g)	I Final Cleaning, Area F
AREAF.1310	Punch List, Area F	5	10-Feb-25	14-Feb-25	OG 5x8h w/ H (g)	□ Punch List, Area F
CLOSE-OUT		379	05-Jan-24	01-Jul-25	OG 5x8h w/ H (g)	
0560	Commissioning of Heating Systems of High School Building	30	05-Jan-24	15-Feb-24*	OG 5x8h w/ H (g)	Commissioning of Heating Systems of High School Building
01430	Commissioning of Cooling Systems of High School Building	30	05-Jan-24	15-Feb-24	OG 5x8h w/ H (g)	Commissioning of Cooling Systems of High School Building
01620	Commissioning of Heating Systems of Central Office	15	20-Jun-24	11-Jul-24	OG 5x8h w/ H (g)	Commissioning of Heating Systems of Central Office
0550	Punchlist	15	31-Jul-24	20-Aug-24	OG 5x8h w/ H (g)	□ Punchlist
01630	Commissioning of Cooling Systems of Central Office	10	09-Oct-24	22-Oct-24	OG 5x8h w/ H (g)	Commissioning of Cooling Systems of Central Office
0570	Project Closeout	42	02-May-25	01-Jul-25	OG 5x8h w/ H (g)	Project C
AREA A CLO	SE-OUT	20	09-Apr-24	07-May-24	OG 5x8h w/ H (g)	
CLOA.1000	Area A Construction Complete	0		09-Apr-24*	OG 5x8h w/ H (g)	◆ Area A Construction Complete
CLOA.1010	Area A Punchlist	20	10-Apr-24	07-May-24	OG 5x8h w/ H (g)	Area A Punchlist
CLOA.1020	Area A Testing & Balancing	5	10-Apr-24	16-Apr-24	OG 5x8h w/ H (g)	□ Area A Testing & Balancing
AREA B CLO		20	07-May-24	05-Jun-24	OG 5x8h w/ H (g)	
CLOB.1030	Area B Construction Complete	0		07-May-24*	(g)	◆ Area B Construction Complete
CLOB.1040	Area B Punchlist	20	08-May-24	05-Jun-24	OG 5x8h w/ H (g)	Area B Punchlist



Page: 69 of: 69 Current Date: 11-Apr-23

Activity ID	Activity Name	Original	Start	Finish	Calendar	
		Duration				2023 2024 2025
CLOB.1050	Area B Testing & Balancing	5	08-May-24	14-May-24	OG 5x8h w/ H (g)	ır Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug
AREA C CLO	SE-OUT	20	05-Jun-24	03-Jul-24	OG 5x8h w/ H (g)	
CLOC.1060	Area C Construction Complete	0		05-Jun-24*	OG 5x8h w/ H (g)	◆ Area C Construction Complete
CLOC.1070	Area C Punchlist	20	06-Jun-24	03-Jul-24	OG 5x8h w/ H (g)	Area C Punchlist
CLOC.1080	Area C Testing & Balancing	5	06-Jun-24	12-Jun-24	OG 5x8h w/ H (g)	□ Area C Testing & Balancing
AREA D CLO	SE-OUT	20	11-Jul-24	08-Aug-24	OG 5x8h w/ H (g)	
CLOD.1090	Area D Construction Complete	0		11-Jul-24*	OG 5x8h w/ H (g)	◆ Area D Construction Complete
CLOD.1100	Area D Punchlist	20	12-Jul-24	08-Aug-24	OG 5x8h w/ H (g)	Area D Punchlist
CLOD.1110	Area D Testing & Balancing	5	12-Jul-24	18-Jul-24	OG 5x8h w/ H (g)	□ Area D Testing & Balancing
AREA E CLO	SE-OUT	27	30-Jul-24	06-Sep-24	OG 5x8h w/ H (g)	
CLOE.1120	Area E Construction Complete	0		30-Jul-24*	OG 5x8h w/ H (g)	♦ Area E Construction Complete
CLOE.1140	Area E Testing & Balancing	5	31-Jul-24	06-Aug-24	OG 5x8h w/ H (g)	☐ Area E Testing & Balancing
CLOE.1130	Area E Punchlist	20	09-Aug-24	06-Sep-24	OG 5x8h w/ H (g)	Area E Punchlist

Exported by nelsonreis@ogind.com April 10, 2023 at 11:06:54 AM EDT



PROJECT

NAME Farmington High School

CREATED December 1, 2022


LOCATION 10 Monteith Drive Farmington Hartford County


Connecticut United States 06032

CAPTURE

DATE March 27, 2023 at 1:36:07 PM EDT

FLOOR C2.1 - Site Utilities.pdf







NOTES

View from Gymnasium area.

Exported by nelsonreis@ogind.com April 10, 2023 at 11:15:22 AM EDT



PROJECT

NAME Farmington High School

CREATED December 1, 2022

LOCATION 10 Monteith Drive Farmington Hartford County

Connecticut United States 06032

CAPTURE

DATE March 27, 2023 at 1:20:13 PM EDT FLOOR A1.21 – SECOND FLOOR PLAN.pdf







NOTES

Concrete finishing for half of Slab-on-Deck at second floor in Area A classroom wing.

Exported by nelsonreis@ogind.com April 10, 2023 at 11:23:21 AM EDT



PROJECT

NAME Farmington High School

CREATED December 1, 2022

LOCATION 10 Monteith Drive Farmington Hartford County

Connecticut United States 06032

CAPTURE

DATE March 27, 2023 at 1:15:37 PM EDT FLOOR A1.11 – FIRST FLOOR PLAN.pdf







NOTES

First Floor Breakout Area located in Area B.

Exported by nelsonreis@ogind.com April 10, 2023 at 11:28:24 AM EDT



PROJECT

NAME Farmington High School

CREATED December 1, 2022

LOCATION 10 Monteith Drive Farmington Hartford County


Connecticut United States 06032

CAPTURE

DATE March 27, 2023 at 1:36:07 PM EDT

FLOOR C2.1 - Site Utilities.pdf







NOTES

Processed aggregate placed in both Gymnasiums located in Area E.

Exported by nelsonreis@ogind.com April 10, 2023 at 11:32:50 AM EDT



PROJECT

NAME Farmington High School

CREATED December 1, 2022

LOCATION 10 Monteith Drive Farmington Hartford County


Connecticut United States 06032

CAPTURE

DATE March 27, 2023 at 1:36:07 PM EDT

FLOOR C2.1 - Site Utilities.pdf







NOTES

Excavation for foundation footings at Auditorium and Administration spaces in Area E.